


Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012						2013								
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
Milestones			508	426	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
No Building			508	426	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
No Area			508	426	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
M1000		Notice to Proceed	0	0	29-May-12 A		29-May-12																		
M1020		Stumptown Road Available for Construction	0	0		21-Aug-12 A		24-Jul-12																	
M1070		Sanitary Sewer Piping Camera & Video at Classroom Slab on Grade	2	2	24-Sep-12	25-Sep-12	24-Aug-12	27-Aug-12	168	176															
M1080		Sanitary Sewer Piping Camera & Video at Admin/Media Slab on Grade	2	2	04-Oct-12	05-Oct-12	06-Sep-12	07-Sep-12	160	168															
M1090		Sanitary Sewer Piping Camera & Video at Multi/Kitchen Slab on Grade	2	2	29-Oct-12	30-Oct-12	18-Sep-12	19-Sep-12	143	151															
M1010		Submittals Complete	0	0		02-Nov-12*		24-Jul-12	229	-98															
M1030		O&M Documents Due	0	0		01-Dec-12*		01-Dec-12	200	0															
M1040		Substantial Completion	0	0		22-May-13*		06-May-13	0	-8															
M1100		Sanitary Sewer Piping Camera & Video at Punch List	5	5	23-May-13	30-May-13	07-May-13	13-May-13	14	8															
M1050		Final Completion	0	0		19-Jun-13*		03-Jun-13	0	-8															
M1060		Initial Exterior Improvements Maintenance Complete	0	0		22-May-14		06-May-14	0	-8															
General Conditions			508	436	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
No Building			508	436	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
No Area			508	436	29-May-12 A	22-May-14	29-May-12	06-May-14	0	-6															
GC1000		Stumptown Road Easement Procurement	40	0	29-May-12 A	21-Aug-12 A	29-May-12	24-Jul-12																	
GC1220		Bid & Award Commissioning	60	0	29-May-12 A	21-Aug-12 A	29-May-12	21-Aug-12																	
GC1190		Coordinate Relocate Overhead Power Line with Local Utility	20	0	25-Jul-12 A	21-Aug-12 A	25-Jul-12	21-Aug-12																	
GC1010		NCDOT Coordination Meeting Stumptown Rd.	2	0	08-Aug-12 A	08-Aug-12 A	25-Jul-12	26-Jul-12																	
GC1200		Relocate Overhead Power Line by Local Utility	4	2	22-Aug-12 A	11-Sep-12	22-Aug-12	27-Aug-12	10	19															
GC1020		Gas Line - Local Utility	5	5	05-Nov-12	09-Nov-12	27-Sep-12	03-Oct-12	43	77															
GC1030		Dry In Multi-Purpose/Kitchen Penthouse	1	1	12-Dec-12	12-Dec-12	09-Nov-12	09-Nov-12	0	26															
GC1040		Dry In Multi-Purpose/Kitchen	1	1	18-Dec-12	18-Dec-12	09-Nov-12	09-Nov-12	0	4															
GC1070		Dry In Admin/Media	1	1	04-Jan-13	04-Jan-13	14-Dec-12	14-Dec-12	7	5															
GC1050		Dry In Classroom Penthouse	1	1	18-Jan-13	18-Jan-13	11-Dec-12	11-Dec-12	0	-5															
GC1060		Dry In Classroom	1	1	30-Jan-13	30-Jan-13	21-Dec-12	21-Dec-12	0	-6															
GC1080		Start Up Permanent Power	1	1	11-Mar-13	11-Mar-13	07-Feb-13	08-Feb-13	0	-6															
GC1090		Start Up HVAC Equipment for Conditioned Air	8	8	12-Mar-13	21-Mar-13	11-Feb-13	20-Feb-13	0	-6															
GC1100		Conditioned Air	2	2	22-Mar-13	25-Mar-13	21-Feb-13	22-Feb-13	0	-6															
GC1210		Concrete Moisture Content Control for Floor Coverings	10	10	26-Mar-13	08-Apr-13	25-Feb-13	08-Mar-13	0	-6															
GC1110		Punch List - GC Generated	5	5	01-May-13	07-May-13	15-Apr-13	19-Apr-13	0	-6															
GC1120		Written Notice for Substantial Completion Inspection	1	1	08-May-13	08-May-13	22-Apr-13	22-Apr-13	0	-6															
GC1170		Project Closeout - Warranty & Certifications	19	19	23-May-13	19-Jun-13	07-May-13	03-Jun-13	0	-6															
GC1130		Punch List - Architect Generated	4	4	23-May-13	29-May-13	07-May-13	10-May-13	0	-6															
GC1140		Initial Lawn Maintenance Service	365	365	23-May-13	22-May-14	07-May-13	06-May-14	0	-8															
GC1150		Initial Maintenance Service for Trees and Shrubs	365	365	23-May-13	22-May-14	07-May-13	06-May-14	0	-8															
GC1160		Project Closeout - As-Built Drawings & Survey	19	19	23-May-13	19-Jun-13	07-May-13	03-Jun-13	0	-6															
GC1180		Punch List - Compete GC & Architect Generated	15	15	30-May-13	19-Jun-13	13-May-13	03-Jun-13	0	-6															
Inspections			248	54	04-Jun-12 A	22-May-13	04-Jun-12	06-May-13	0	-6															
No Building			248	54	04-Jun-12 A	22-May-13	04-Jun-12	06-May-13	0	-6															
No Area			248	54	04-Jun-12 A	22-May-13	04-Jun-12	06-May-13	0	-6															
I1100		Pre-Erosion Control - Urban Forestry Inspection	1	0	04-Jun-12 A	04-Jun-12 A	04-Jun-12	04-Jun-12																	

Remaining Level of Effort
 Actual Work
 Baseline...
 Miles...

Actual Level of Effort
 Remaining Work

Primary Baseline
 Critical Remaining Work



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012												2013					
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
											Gantt Chart (Gantt bars for 2012)												Gantt Chart (Gantt bars for 2013)					
I1000		Pre-Erosion Control - NCDENR Erosion Control Inspect	1	0	15-Jun-12 A	15-Jun-12 A	15-Jun-12	15-Jun-12			Pre-Erosion Control - NCDENR Erosion Control Inspection																	
I1010		Permanent Power Inspection	1	1	08-Mar-13	08-Mar-13	06-Feb-13	06-Feb-13	0	-6													Permanent Power Inspection					
I1030		Final HVAC Inspection	1	1	12-Apr-13	12-Apr-13	22-Mar-13	22-Mar-13	18	19													Final HVAC Inspection					
I1080		Final Health Department Kitchen Inspection	1	1	24-Apr-13	24-Apr-13	05-Apr-13	05-Apr-13	10	11													Final Health Department Kitchen Inspection					
I1070		Final Communications Testing	1	1	25-Apr-13	25-Apr-13	26-Mar-13	26-Mar-13	18	12													Final Communications Testing					
I1040		Final Electrical Inspection	1	1	29-Apr-13	29-Apr-13	23-Apr-13	23-Apr-13	7	8													Final Electrical Inspection					
I1020		Final Plumbing Inspection	1	1	03-May-13	03-May-13	12-Apr-13	12-Apr-13	3	4													Final Plumbing Inspection					
I1090		Preliminary Life Safety, Hydrostatic Test Inspection with I	1	1	09-May-13	09-May-13	24-Apr-13	24-Apr-13	7	1													Preliminary Life Safety, Hydrostatic Test Inspection with I					
I1050		Final Life Safety, Hydrostatic Test & Inspection with Fire	1	1	21-May-13	21-May-13	03-May-13	03-May-13	0	-6													Final Life Safety, Hydrostatic Test & Inspection with Fire					
I1060		Final Building Inspection	1	1	22-May-13	22-May-13	06-May-13	06-May-13	0	-6													Final Building Inspection					
Prefunctional			118	118	14-Nov-12	01-May-13	25-Oct-12	25-Apr-13	0	9																		
No Building			118	118	14-Nov-12	01-May-13	25-Oct-12	25-Apr-13	0	9																		
No Area			118	118	14-Nov-12	01-May-13	25-Oct-12	25-Apr-13	0	9																		
P1110		RPZ Backflow Preventer Testing & Certification	3	3	14-Nov-12	16-Nov-12	25-Oct-12	29-Oct-12	130	124													RPZ Backflow Preventer Testing & Certification					
P1100		Emergency Generator Prefunctional	3	3	30-Nov-12	04-Dec-12	09-Nov-12	13-Nov-12	119	113													Emergency Generator Prefunctional					
P1020		Chiller/Chilled Water Pumps/Chilled Water System Prefu	3	3	27-Feb-13	01-Mar-13	07-Feb-13	11-Feb-13	58	52													Chiller/Chilled Water Pumps/Chilled Water System Prefu					
P1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes F	3	3	27-Feb-13	01-Mar-13	07-Feb-13	11-Feb-13	58	52													Air Handling Units/Chilled Water/Hot Water/VAV Boxes F					
P1030		Refrigeration Machines Prefunctional	3	3	11-Mar-13	13-Mar-13	07-Feb-13	11-Feb-13	50	44													Refrigeration Machines Prefunctional					
P1060		Boilers/Hot Water Pumps/Hot Water System Prefunctio	3	3	11-Mar-13	13-Mar-13	07-Feb-13	11-Feb-13	50	44													Boilers/Hot Water Pumps/Hot Water System Prefunctio					
P1010		Packaged Air Conditioning Units Prefunctional	5	5	11-Mar-13	15-Mar-13	07-Feb-13	13-Feb-13	48	42													Packaged Air Conditioning Units Prefunctional					
P1000		Water Heaters Prefunctional	5	5	11-Mar-13	15-Mar-13	07-Feb-13	13-Feb-13	48	42													Water Heaters Prefunctional					
P1070		Switchboards Prefunctional	3	3	11-Mar-13	13-Mar-13	07-Feb-13	11-Feb-13	50	44													Switchboards Prefunctional					
P1080		Automatic Transfer Switch Prefunctional	3	3	11-Mar-13	13-Mar-13	07-Feb-13	11-Feb-13	50	44													Automatic Transfer Switch Prefunctional					
P1090		Lighting Controls Prefunctional	3	3	29-Apr-13	01-May-13	23-Apr-13	25-Apr-13	15	9													Lighting Controls Prefunctional					
Testing, Adjusting & Balancing			10	10	23-May-13	06-Jun-13	07-May-13	20-May-13	0	-6																		
No Building			10	10	23-May-13	06-Jun-13	07-May-13	20-May-13	0	-6																		
No Area			10	10	23-May-13	06-Jun-13	07-May-13	20-May-13	0	-6																		
TB1000		Testing, Adjusting & Balancing	10	10	23-May-13	06-Jun-13	07-May-13	20-May-13	0	-6													Testing, Adjusting & Balancing					
Commissioning			127	127	20-Dec-12	19-Jun-13	13-Nov-12	03-Jun-13	0	-6																		
No Building			127	127	20-Dec-12	19-Jun-13	13-Nov-12	03-Jun-13	0	-6																		
No Area			127	127	20-Dec-12	19-Jun-13	13-Nov-12	03-Jun-13	0	-6																		
CX1210		Building Consultant Waterproofing Inspection	5	5	20-Dec-12	27-Dec-12	13-Nov-12	19-Nov-12	103	97													Building Consultant Waterproofing Inspection					
CX1200		Building Consultant Concrete Inspection	5	5	26-Dec-12	02-Jan-13	16-Nov-12	23-Nov-12	100	94													Building Consultant Concrete Inspection					
CX1220		Building Consultant Masonry Inspection	5	5	18-Jan-13	24-Jan-13	11-Dec-12	17-Dec-12	84	78													Building Consultant Masonry Inspection					
CX1230		Building Consultant Roofing Inspection	5	5	30-Jan-13	05-Feb-13	27-Dec-12	03-Jan-13	76	70													Building Consultant Roofing Inspection					
CX1020		Chiller/Chilled Water Pumps/Chilled Water System FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Chiller/Chilled Water Pumps/Chilled Water System FPT					
CX1030		Refrigeration Machines FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Refrigeration Machines FPT					
CX1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes F	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Air Handling Units/Chilled Water/Hot Water/VAV Boxes F					
CX1050		Boilers/Hot Water Pumps/Hot Water System FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Boilers/Hot Water Pumps/Hot Water System FPT					
CX1010		Packaged Air Conditioning Units FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Packaged Air Conditioning Units FPT					
CX1000		Water Heaters FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Water Heaters FPT					
CX1060		Switchboards FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Switchboards FPT					
CX1070		Automatic Transfer Switch FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Automatic Transfer Switch FPT					
CX1080		Lighting Controls FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6													Lighting Controls FPT					

Remaining Level of Effort
 Actual Work
 Baseline...
 Miles...
 Actual Level of Effort
 Remaining Work
 Baseline...
 Miles...
 Primary Baseline
 Critical Remaining Work



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012							2013						
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
CX1090		Emergency Generator FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1110		HVAC Controls FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1120		Communications FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1150		Fire Alarm FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1160		120V/60H Outlet FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1190		Data/Intercom/Sound System FPT	5	5	07-Jun-13	13-Jun-13	21-May-13	28-May-13	0	-6														
CX1100		FPT Re-Test	4	4	14-Jun-13	19-Jun-13	29-May-13	03-Jun-13	0	-6														
Pre-Installation Conferences			233	161	29-May-12 A	25-Apr-13	29-May-12	25-Apr-13	0	269														
No Building			233	161	29-May-12 A	25-Apr-13	29-May-12	25-Apr-13	0	269														
No Area			233	161	29-May-12 A	25-Apr-13	29-May-12	25-Apr-13	0	269														
PI1050		Erosion Control Pre-Installation Conference	1	0	29-May-12 A	29-May-12 A	29-May-12	29-May-12																
PI1110		Site Clearing Pre-Installation Conference	1	0	04-Jun-12 A	04-Jun-12 A	04-Jun-12	04-Jun-12																
PI1000		Unit Masonry Pre-Installation Conference	2	0	06-Aug-12 A	06-Aug-12 A	28-Jun-12	29-Jun-12																
PI1210		Slab on Grade Pre-Installation Conference	2	0	06-Aug-12 A	06-Aug-12 A	27-Jul-12	30-Jul-12																
PI1240		Commissioning Pre-Installation Conference	2	2	10-Sep-12	11-Sep-12	22-Aug-12	23-Aug-12	8	182														
PI1010		Waterproofing Pre-Installation Conference	2	2	11-Sep-12	12-Sep-12	17-Jul-12	18-Jul-12	0	-6														
PI1140		Food Service Equipment Pre-Installation Conference	2	2	24-Sep-12	25-Sep-12	08-Aug-12	09-Aug-12	0	0														
PI1150		Sanitary Sewer Piping Pre-Installation conference	2	2	24-Sep-12	25-Sep-12	13-Jul-12	16-Jul-12	424	418														
PI1060		Structural Steel Pre-Installation Conference	2	2	01-Oct-12	02-Oct-12	31-Aug-12	04-Sep-12	6	0														
PI1180		Above Ceiling MEP Pre-Installation Conference	2	2	15-Oct-12	16-Oct-12	06-Sep-12	07-Sep-12	11	7														
PI1090		Built Up Asphalt Roofing Pre-Installation Conference	2	2	02-Nov-12	05-Nov-12	03-Oct-12	04-Oct-12	0	8														
PI1040		Communications Pre-Installation Conference	2	2	21-Nov-12	23-Nov-12	16-Oct-12	17-Oct-12	0	5														
PI1220		Brick Veneer Cleaning Pre-Installation Conference	2	2	26-Nov-12	27-Nov-12	17-Oct-12	18-Oct-12	0	8														
PI1190		Fireproofing Pre-Installation Conference	2	2	27-Nov-12	28-Nov-12	26-Oct-12	29-Oct-12	0	-6														
PI1080		Hardi Siding Pre-Installation Conference	2	2	05-Dec-12	06-Dec-12	02-Nov-12	05-Nov-12	0	20														
PI1160		Drywall Pre-Installation Conference	2	2	20-Dec-12	21-Dec-12	23-Nov-12	26-Nov-12	0	3														
PI1230		Top of Wall Fire Stop Pre-Installation Conference	2	2	08-Jan-13	09-Jan-13	29-Nov-12	30-Nov-12	0	7														
PI1070		Metal Wall Panel Pre-Installation Conference	2	2	22-Jan-13	23-Jan-13	13-Dec-12	14-Dec-12	0	49														
PI1170		Tiling Pre-Installation Conference	2	2	22-Jan-13	23-Jan-13	13-Dec-12	14-Dec-12	0	0														
PI1200		Interior Architectural Woodwork Pre-Installation Confere	2	2	22-Mar-13	25-Mar-13	21-Feb-13	22-Feb-13	0	-4														
PI1130		Plants Pre-Installation Conference	2	2	10-Apr-13	11-Apr-13	10-Apr-13	11-Apr-13	0	7														
PI1100		Media Center Casework Pre-Installation Conference	2	2	17-Apr-13	18-Apr-13	19-Mar-13	20-Mar-13	0	-6														
PI1030		Stage Curtains Pre-Installation Conference	2	2	22-Apr-13	23-Apr-13	03-Apr-13	04-Apr-13	0	9														
PI1020		Door Hardware Pre-Installation Conference	2	2	24-Apr-13	25-Apr-13	05-Apr-13	08-Apr-13	0	0														
PI1120		Turfs & Grasses Pre-Installation Conference	2	2	24-Apr-13	25-Apr-13	24-Apr-13	25-Apr-13	0	7														
Submittals & Procurement			152	80	29-May-12 A	02-Jan-13	29-May-12	03-Oct-12	0	91														
No Building			152	80	29-May-12 A	02-Jan-13	29-May-12	03-Oct-12	0	91														
No Area			152	80	29-May-12 A	02-Jan-13	29-May-12	03-Oct-12	0	91														
SP1000		Submit Cast-In-Place Concrete Mix Designs	5	0	29-May-12 A	11-Jun-12 A	29-May-12	04-Jun-12																
SP1030		Submit Concrete Re-Steel	5	0	29-May-12 A	11-Jun-12 A	29-May-12	04-Jun-12																
SP1060		Submit Unit Masonry	5	0	29-May-12 A	27-Jun-12 A	29-May-12	04-Jun-12																
SP1090		Submit Structural Steel Framing Multi/Kitch	30	0	29-May-12 A	26-Jul-12 A	29-May-12	10-Jul-12																
SP1120		Submit Steel Joist Framing	30	0	29-May-12 A	26-Jul-12 A	29-May-12	10-Jul-12																
SP1150		Submit Steel Decking	30	0	29-May-12 A	26-Jul-12 A	29-May-12	10-Jul-12																

<ul style="list-style-type: none"> Remaining Level of Effort Actual Level of Effort Primary Baseline 	<ul style="list-style-type: none"> Actual Work Remaining Work Critical Remaining Work 	<ul style="list-style-type: none"> Basel... Miles... 	Page 3 of 28			<table border="1" style="width: 100%;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>30-Jul-12</td> <td>Baseline Draft</td> <td></td> <td></td> </tr> <tr> <td>20-Aug-12</td> <td>Baseline</td> <td></td> <td></td> </tr> <tr> <td>10-Sep-12</td> <td>August Update</td> <td></td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	30-Jul-12	Baseline Draft			20-Aug-12	Baseline			10-Sep-12	August Update		
Date	Revision	Checked	Approved																			
30-Jul-12	Baseline Draft																					
20-Aug-12	Baseline																					
10-Sep-12	August Update																					

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012												2013					
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
SP2620		Submit Facility Sanitary Sewer Piping	10	0	29-May-12 A	26-Jul-12 A	29-May-12	11-Jun-12																				
SP2650		Submit Facility Water Distribution Piping	10	0	29-May-12 A	26-Jul-12 A	29-May-12	11-Jun-12																				
SP2710		Submit Facility Gas Piping	10	0	29-May-12 A	26-Jul-12 A	29-May-12	11-Jun-12																				
SP2740		Submit HVAC Controls & Instrumentation	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP2770		Submit Pumps	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP2830		Submit Ductwork	40	0	29-May-12 A	17-Jul-12 A	29-May-12	24-Jul-12																				
SP2860		Submit Air Terminal Boxes	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP2890		Submit Grilles, Registers & Diffusers	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP2920		Submit Boilers	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP2950		Submit Rooftop AC Units	40	0	29-May-12 A	25-Jul-12 A	29-May-12	24-Jul-12																				
SP2980		Submit Air Cooled Chiller	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP3010		Submit Air Handling Units	40	0	29-May-12 A	25-Jul-12 A	29-May-12	24-Jul-12																				
SP3040		Submit Electric Unit Heaters	40	0	29-May-12 A	25-Jul-12 A	29-May-12	24-Jul-12																				
SP3070		Submit Variable Frequency Drives	40	0	29-May-12 A	25-Jul-12 A	29-May-12	24-Jul-12																				
SP3100		Submit Lighting Fixtures	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3130		Submit Lighting Control Equipment	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3160		Submit Theatrical / Stage Lighting System	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3190		Submit Dry Type Transformers	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3220		Submit Switchboards	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3250		Submit Panelboards	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3280		Submit Emergency Generator Power System	40	0	29-May-12 A	21-Aug-12 A	29-May-12	24-Jul-12																				
SP3310		Submit Communications	40	20	29-May-12 A	05-Oct-12	29-May-12	24-Jul-12	0	-49																		
SP3340		Submit Fire Alarm	40	0	29-May-12 A	24-Aug-12 A	29-May-12	24-Jul-12																				
SP3370		Submit Asphalt Paving	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP3400		Submit Concrete Paving Mix Designs	40	40	29-May-12 A	02-Nov-12	29-May-12	24-Jul-12	0	-69																		
SP3430		Submit Concrete Paving Re-Steel	40	40	29-May-12 A	02-Nov-12	29-May-12	24-Jul-12	0	-69																		
SP3460		Submit Chain Link Fences & Gates	40	40	29-May-12 A	02-Nov-12	29-May-12	24-Jul-12	0	-69																		
SP3490		Submit Decorative Metal Fences & Gates	40	40	29-May-12 A	02-Nov-12	29-May-12	24-Jul-12	0	-69																		
SP3520		Submit Landscaping	40	40	29-May-12 A	02-Nov-12	29-May-12	24-Jul-12	0	-69																		
SP3550		Submit Storm Utility Drainage Piping	10	0	29-May-12 A	18-Jun-12 A	29-May-12	11-Jun-12																				
SP3580		Submit Water Utility Piping	20	10	29-May-12 A	21-Sep-12	29-May-12	25-Jun-12	0	-39																		
SP3610		Submit Sanitary Sewer Utility Piping	20	10	29-May-12 A	21-Sep-12	29-May-12	25-Jun-12	0	-39																		
SP3640		Submit Data/Intercom/Sound System	40	0	29-May-12 A	05-Jul-12 A	29-May-12	24-Jul-12																				
SP3670		Submit Expansion Joint Covers	40	0	29-May-12 A	02-Jul-12 A	29-May-12	24-Jul-12																				
SP3700		Submit CO2 Sensors	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP3730		Submit Precast Architectural Concrete	30	10	29-May-12 A	21-Sep-12	29-May-12	10-Jul-12	0	-39																		
SP3760		Submit Door Hardware	40	10	29-May-12 A	24-Sep-12	29-May-12	24-Jul-12	0	-40																		
SP3850		Submit Split System Heat Pump	40	10	29-May-12 A	21-Sep-12	29-May-12	24-Jul-12	0	-39																		
SP3910		Submit Structural Steel Framing Classroom	30	0	29-May-12 A	23-Aug-12 A																						
SP1010		Review & Approve Cast-In-Place Concrete Mix Designs	10	0	12-Jun-12 A	26-Jun-12 A	05-Jun-12	18-Jun-12																				
SP1040		Review & Approve Concrete Re-Steel	10	0	12-Jun-12 A	26-Jun-12 A	05-Jun-12	18-Jun-12																				
SP3560		Review & Approve Storm Utility Drainage Piping	10	0	19-Jun-12 A	29-Jun-12 A	12-Jun-12	25-Jun-12																				
SP1020		Fab. & Deliver Cast-In-Place Concrete	5	0	27-Jun-12 A	27-Jun-12 A	19-Jun-12	25-Jun-12																				
SP1050		Fab. & Deliver Concrete Re-Steel	5	0	27-Jun-12 A	27-Jun-12 A	19-Jun-12	25-Jun-12																				
SP1070		Review & Approve Unit Masonry	10	0	28-Jun-12 A	13-Jul-12 A	05-Jun-12	18-Jun-12																				
SP3570		Fab. & Deliver Storm Utility Drainage Piping	10	0	02-Jul-12 A	16-Jul-12 A	26-Jun-12	10-Jul-12																				

Remaining Level of Effort
 Actual Work
 Actual Level of Effort
 Remaining Work
 Primary Baseline
 Critical Remaining Work
 Baseline...
 Miles...



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012												2013					
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
SP1650		Fab. & Deliver Aluminum-Framed Entrances & Storefronts	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	56	93																		
SP1680		Fab. & Deliver Aluminum Windows	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	31	39																		
SP1740		Fab. & Deliver Glass Glazing	10	10	17-Sep-12	28-Sep-12	08-Aug-12	21-Aug-12	74	111																		
SP2130		Fab. & Deliver Operable Panel Partitions	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	128	124																		
SP2520		Fab. & Deliver Hydraulic Elevators	30	30	17-Sep-12	26-Oct-12	11-Jul-12	21-Aug-12	65	117																		
SP2580		Fab. & Deliver Plumbing Fixtures	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	84	100																		
SP2610		Fab. & Deliver Water Heaters	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	54	88																		
SP2640		Fab. & Deliver Facility Sanitary Sewer Piping	5	5	17-Sep-12	21-Sep-12	26-Jun-12	02-Jul-12	0	22																		
SP2670		Fab. & Deliver Facility Water Distribution Piping Piping	5	5	17-Sep-12	21-Sep-12	26-Jun-12	02-Jul-12	15	22																		
SP2730		Fab. & Deliver Facility Gas Piping	5	5	17-Sep-12	21-Sep-12	26-Jun-12	02-Jul-12	15	22																		
SP2850		Fab. & Deliver Ductwork	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	0	7																		
SP2970		Fab. & Deliver Rooftop AC Units	40	40	17-Sep-12	09-Nov-12	08-Aug-12	03-Oct-12	12	12																		
SP3030		Fab. & Deliver Air Handling Units	30	30	17-Sep-12	26-Oct-12	08-Aug-12	19-Sep-12	5	15																		
SP3060		Fab. & Deliver Electric Unit Heaters	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	58	84																		
SP3090		Fab. & Deliver Variable Frequency Drives	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	54	85																		
SP3300		Fab. & Deliver Emergency Generator Power System	40	40	17-Sep-12	09-Nov-12	08-Aug-12	03-Oct-12	10	67																		
SP3360		Fab. & Deliver Fire Alarm	30	30	17-Sep-12	26-Oct-12	08-Aug-12	19-Sep-12	19	20																		
SP3660		Fab. & Deliver Data/Intercom/Sound System	20	20	17-Sep-12	12-Oct-12	08-Aug-12	05-Sep-12	29	40																		
SP1190		Review & Approve Metal Fabrications	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	38																		
SP1250		Review & Approve Pipe & Tube Railings	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP1400		Review & Approve Metal Wall Panels	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP1460		Review & Approve Built-Up Asphalt Roofing	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	17																		
SP1610		Review & Approve Coiling Counter Doors	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP1760		Review & Approve Louvers	10	10	24-Sep-12	05-Oct-12	26-Jun-12	10-Jul-12	0	39																		
SP1820		Review & Approve Plaster & Gypsum Board Assemblies	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	12																		
SP2240		Review & Approve Walkway Cover Systems	10	10	24-Sep-12	05-Oct-12	12-Jun-12	25-Jun-12	0	39																		
SP2750		Review & Approve HVAC Controls & Instrumentation	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP2780		Review & Approve Pumps	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP2870		Review & Approve Air Terminal Boxes	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	31																		
SP2900		Review & Approve Grilles, Registers & Diffusers	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP2930		Review & Approve Boilers	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP2990		Review & Approve Air Cooled Chiller	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP3380		Review & Approve Asphalt Paving	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	39																		
SP3590		Review & Approve Water Utility Piping	10	10	24-Sep-12	05-Oct-12	26-Jun-12	10-Jul-12	0	39																		
SP3620		Review & Approve Sanitary Sewer Utility Piping	10	10	24-Sep-12	05-Oct-12	26-Jun-12	10-Jul-12	0	39																		
SP3710		Review & Approve CO2 Sensors	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	47																		
SP3740		Review & Approve Precast Architectural Concrete	10	10	24-Sep-12	05-Oct-12	11-Jul-12	24-Jul-12	0	5																		
SP3800		Review & Approve Plastic Rooftop Equipment Screens	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	6																		
SP3830		Review & Approve Aluminum Rooftop Equipment Screener	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	6																		
SP3860		Review & Approve Split System Heat Pump	10	10	24-Sep-12	05-Oct-12	25-Jul-12	07-Aug-12	0	28																		
SP3900		Re-Review & Approve Food Service Equipment	10	10	24-Sep-12	05-Oct-12			0	30																		
SP3770		Review & Approve Door Hardware	10	10	25-Sep-12	08-Oct-12	25-Jul-12	07-Aug-12	0	38																		
SP2540		Review & Approve Fire Protection	30	30	01-Oct-12	09-Nov-12	11-Jul-12	21-Aug-12	0	14																		
SP1200		Fab. & Deliver Metal Fabrications	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	1	38																		
SP1260		Fab. & Deliver Pipe & Tube Railings	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	47	50																		
SP1280		Review & Approve Interior Architectural Woodwork	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29																		

Remaining Level of Effort
 Actual Work
 Baseline...
 Actual Level of Effort
 Remaining Work
 Miles...
 Primary Baseline
 Critical Remaining Work



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012						2013								
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
SP1310		Review & Approve Solid Phenolic Railing Panels	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Solid Phenolic Railing Panels										
SP1410		Fab. & Deliver Metal Wall Panels	30	30	08-Oct-12	16-Nov-12	08-Aug-12	19-Sep-12	43	92					Fab. & Deliver Metal Wall Panels										
SP1430		Review & Approve Mineral Fiber Cement Siding	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Mineral Fiber Cement Siding										
SP1470		Fab. & Deliver Built-Up Asphalt Roofing	10	10	08-Oct-12	19-Oct-12	08-Aug-12	21-Aug-12	9	17					Fab. & Deliver Built-Up Asphalt Roofing										
SP1620		Fab. & Deliver Coiling Counter Doors	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	54	109					Fab. & Deliver Coiling Counter Doors										
SP1770		Fab. & Deliver Louvers	20	20	08-Oct-12	02-Nov-12	11-Jul-12	07-Aug-12	20	40					Fab. & Deliver Louvers										
SP1790		Review & Approve Cold-Formed Metal Framing	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	10					Review & Approve Cold-Formed Metal Framing										
SP1830		Fab. & Deliver Plaster & Gypsum Board Assemblies	10	10	08-Oct-12	19-Oct-12	08-Aug-12	21-Aug-12	16	12					Fab. & Deliver Plaster & Gypsum Board Assemblies										
SP2250		Fab. & Deliver Walkway Cover Systems	20	20	08-Oct-12	02-Nov-12	26-Jun-12	24-Jul-12	99	128					Fab. & Deliver Walkway Cover Systems										
SP2310		Fab. & Deliver Food Service Equipment	40	40	08-Oct-12	03-Dec-12	08-Aug-12	03-Oct-12	30	30					Fab. & Deliver Food Service Equipment										
SP2760		Fab. & Deliver HVAC Controls & Instrumentation	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	39	47					Fab. & Deliver HVAC Controls & Instrumentation										
SP2790		Fab. & Deliver Pumps	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	39	70					Fab. & Deliver Pumps										
SP2880		Fab. & Deliver Air Terminal Boxes	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	37	31					Fab. & Deliver Air Terminal Boxes										
SP2910		Fab. & Deliver Grilles, Registers & Diffusers	10	10	08-Oct-12	19-Oct-12	08-Aug-12	21-Aug-12	68	88					Fab. & Deliver Grilles, Registers & Diffusers										
SP2940		Fab. & Deliver Boilers	30	30	08-Oct-12	16-Nov-12	08-Aug-12	19-Sep-12	29	60					Fab. & Deliver Boilers										
SP3000		Fab. & Deliver Air Cooled Chiller	30	30	08-Oct-12	16-Nov-12	08-Aug-12	19-Sep-12	27	69					Fab. & Deliver Air Cooled Chiller										
SP3110		Review & Approve Lighting Fixtures	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Lighting Fixtures										
SP3140		Review & Approve Lighting Control Equipment	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Lighting Control Equipment										
SP3170		Review & Approve Theatrical / Stage Lighting System	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Theatrical / Stage Lighting System										
SP3200		Review & Approve Dry Type Transformers	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Dry Type Transformers										
SP3230		Review & Approve Switchboards	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Switchboards										
SP3260		Review & Approve Panelboards	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	29					Review & Approve Panelboards										
SP3320		Review & Approve Communications	10	10	08-Oct-12	19-Oct-12	25-Jul-12	07-Aug-12	0	7					Review & Approve Communications										
SP3390		Fab. & Deliver Asphalt Paving	5	5	08-Oct-12	12-Oct-12	08-Aug-12	14-Aug-12	94	94					Fab. & Deliver Asphalt Paving										
SP3600		Fab. & Deliver Water Utility Piping	10	10	08-Oct-12	19-Oct-12	11-Jul-12	24-Jul-12	0	57					Fab. & Deliver Water Utility Piping										
SP3630		Fab. & Deliver Sanitary Sewer Utility Piping	10	10	08-Oct-12	19-Oct-12	11-Jul-12	24-Jul-12	0	60					Fab. & Deliver Sanitary Sewer Utility Piping										
SP3720		Fab. & Deliver CO2 Sensors	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	39	47					Fab. & Deliver CO2 Sensors										
SP3750		Fab. & Deliver Precast Architectural Concrete	40	40	08-Oct-12	03-Dec-12	25-Jul-12	19-Sep-12	0	5					Fab. & Deliver Precast Architectural Concrete										
SP3810		Fab. & Deliver Plastic Rooftop Equipment Screens	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	6	6					Fab. & Deliver Plastic Rooftop Equipment Screens										
SP3840		Fab. & Deliver Aluminum Rooftop Equipment Screens	20	20	08-Oct-12	02-Nov-12	08-Aug-12	05-Sep-12	6	6					Fab. & Deliver Aluminum Rooftop Equipment Screens										
SP3870		Fab. & Deliver Split System Heat Pump	40	40	08-Oct-12	03-Dec-12	08-Aug-12	03-Oct-12	10	28					Fab. & Deliver Split System Heat Pump										
SP3780		Fab. & Deliver Door Hardware	20	20	09-Oct-12	05-Nov-12	08-Aug-12	05-Sep-12	17	118					Fab. & Deliver Door Hardware										
SP1290		Fab. & Deliver Interior Architectural Woodwork	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	76	72					Fab. & Deliver Interior Architectural Woodwork										
SP1320		Fab. & Deliver Solid Phenolic Railing Panels	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	38	42					Fab. & Deliver Solid Phenolic Railing Panels										
SP1440		Fab. & Deliver Mineral Fiber Cement Siding	10	10	22-Oct-12	02-Nov-12	08-Aug-12	21-Aug-12	21	41					Fab. & Deliver Mineral Fiber Cement Siding										
SP1800		Fab. & Deliver Cold-Formed Metal Framing	10	10	22-Oct-12	02-Nov-12	08-Aug-12	21-Aug-12	5	10					Fab. & Deliver Cold-Formed Metal Framing										
SP3120		Fab. & Deliver Lighting Fixtures	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	39	35					Fab. & Deliver Lighting Fixtures										
SP3150		Fab. & Deliver Lighting Control Equipment	20	20	22-Oct-12	16-Nov-12	08-Aug-12	05-Sep-12	49	45					Fab. & Deliver Lighting Control Equipment										
SP3180		Fab. & Deliver Theatrical / Stage Lighting System	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	49	45					Fab. & Deliver Theatrical / Stage Lighting System										
SP3210		Fab. & Deliver Dry Type Transformers	20	20	22-Oct-12	16-Nov-12	08-Aug-12	05-Sep-12	27	40					Fab. & Deliver Dry Type Transformers										
SP3240		Fab. & Deliver Switchboards	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	15	42					Fab. & Deliver Switchboards										
SP3270		Fab. & Deliver Panelboards	30	30	22-Oct-12	03-Dec-12	08-Aug-12	19-Sep-12	34	30					Fab. & Deliver Panelboards										
SP3330		Fab. & Deliver Communications	20	20	22-Oct-12	16-Nov-12	08-Aug-12	05-Sep-12	2	7					Fab. & Deliver Communications										
SP1850		Review & Approve Tiling	10	10	05-Nov-12	16-Nov-12	25-Jul-12	07-Aug-12	0	9					Review & Approve Tiling										
SP1880		Review & Approve Acoustical Ceilings	10	10	05-Nov-12	16-Nov-12	25-Jul-12	07-Aug-12	0	9					Review & Approve Acoustical Ceilings										
SP1910		Review & Approve Resilient Tile Flooring	10	10	05-Nov-12	16-Nov-12	25-Jul-12	07-Aug-12	0	9					Review & Approve Resilient Tile Flooring										

Remaining Level of Effort
 Actual Work
 Baseline...
 Actual Level of Effort
 Remaining Work
 Miles...
 Primary Baseline
 Critical Remaining Work



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012					2013								
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
AM1410	Struct/Ext	Gravel Media Roof	2	2	28-Feb-13	01-Mar-13	23-Jan-13	24-Jan-13	57	51								■						
AM2620	Struct/Ext	Collection Boxes & Downspouts Canopy B100	2	2	28-Feb-13	01-Mar-13	23-Jan-13	24-Jan-13	0	49								■						
AM2630	Struct/Ext	Gravel Canopy Lobby B100	2	2	04-Mar-13	05-Mar-13	25-Jan-13	28-Jan-13	55	49								■						
AM2400	Struct/Ext	Exterior Lighting Fixtures	3	3	22-Mar-13	26-Mar-13	14-Feb-13	18-Feb-13	15	26									■					
AM2410	Struct/Ext	Dimensional Letter Signage	2	2	03-May-13	06-May-13	16-Apr-13	17-Apr-13	0	-3										■				
Corridor, Administrative & Media Center			113	113	29-Nov-12	08-May-13	30-Oct-12	18-Apr-13	0	3														
AM2020	Admin/Media	Ductwork High Pressure	5	5	29-Nov-12	05-Dec-12	30-Oct-12	05-Nov-12	0	-6								■						
AM2030	Admin/Media	6" CHWS&R Piping	4	4	04-Dec-12	07-Dec-12	01-Nov-12	06-Nov-12	0	31								■						
AM2040	Admin/Media	3" HWS&R Piping	4	4	04-Dec-12	07-Dec-12	01-Nov-12	06-Nov-12	0	21								■						
AM1580	Admin/Media	Hollow Metal Stud Frames	5	5	06-Dec-12	12-Dec-12	06-Nov-12	12-Nov-12	26	24								■						
AM1640	Admin/Media	Metal Stud Framing	8	8	06-Dec-12	17-Dec-12	06-Nov-12	15-Nov-12	0	-1								■						
AM1930	Admin/Media	Fire Protection Main Piping	3	3	06-Dec-12	10-Dec-12	15-Nov-12	19-Nov-12	0	9								■						
AM2090	Admin/Media	Exhaust Ductwork	3	3	06-Dec-12	10-Dec-12	06-Nov-12	08-Nov-12	0	-6								■						
AM1940	Admin/Media	Fire Protection Branch Piping	8	8	11-Dec-12	20-Dec-12	20-Nov-12	30-Nov-12	0	9								■						
AM2100	Admin/Media	Exhaust Fans	3	3	11-Dec-12	13-Dec-12	09-Nov-12	13-Nov-12	42	44								■						
AM1000	Admin/Media	Indoor Split System Heat Pump SS-1 & SS2	3	3	18-Dec-12	20-Dec-12	16-Nov-12	20-Nov-12	12	18								■						
AM1980	Admin/Media	Facility Water Distribution Piping Rough	5	5	18-Dec-12	24-Dec-12	16-Nov-12	23-Nov-12	0	7								■						
AM1970	Admin/Media	Facility Sanitary Sewers Piping Rough	5	5	18-Dec-12	24-Dec-12	16-Nov-12	23-Nov-12	0	7								■						
AM2200	Admin/Media	Communications Rough	10	10	18-Dec-12	02-Jan-13	16-Nov-12	30-Nov-12	0	4								■						
AM2210	Admin/Media	Data/Intercom/Sound System Rough	5	5	18-Dec-12	24-Dec-12	16-Nov-12	23-Nov-12	6	12								■						
AM2220	Admin/Media	Communications Cable Tray	4	4	21-Dec-12	27-Dec-12	03-Dec-12	06-Dec-12	0	9								■						
AM2280	Admin/Media	Fire Alarm Rough	10	10	24-Dec-12	08-Jan-13	16-Nov-12	30-Nov-12	5	3								■						
AM2310	Admin/Media	Security System Rough	10	10	24-Dec-12	08-Jan-13	16-Nov-12	30-Nov-12	0	3								■						
AM1990	Admin/Media	Plumbing Insulation	5	5	26-Dec-12	02-Jan-13	26-Nov-12	30-Nov-12	0	7								■						
AM1650	Admin/Media	Metal Stud Soffit Framing	3	3	27-Dec-12	31-Dec-12	16-Nov-12	20-Nov-12	2	12								■						
AM2240	Admin/Media	Communications Cabling	8	8	28-Dec-12	09-Jan-13	07-Dec-12	18-Dec-12	6	9								■						
AM2150	Admin/Media	Electrical Rough	10	10	02-Jan-13	15-Jan-13	23-Nov-12	06-Dec-12	0	-4								■						
AM2050	Admin/Media	VAV Boxes	4	4	04-Jan-13	09-Jan-13	04-Dec-12	07-Dec-12	0	-6								■						
AM2070	Admin/Media	Hydronic Piping Mains	8	8	04-Jan-13	15-Jan-13	04-Dec-12	13-Dec-12	0	4								■						
AM2060	Admin/Media	Ductwork Low Pressure	5	5	10-Jan-13	16-Jan-13	10-Dec-12	14-Dec-12	0	-6								■						
AM2080	Admin/Media	HVAC Controls	10	10	10-Jan-13	23-Jan-13	10-Dec-12	21-Dec-12	0	7								■						
AM1660	Admin/Media	Metal Stud Insulation	4	4	16-Jan-13	21-Jan-13	17-Dec-12	20-Dec-12	0	-2								■						
AM2690	Admin/Media	Hydronic Piping Branch & Connections	5	5	16-Jan-13	22-Jan-13	14-Dec-12	20-Dec-12	0	4								■						
AM1670	Admin/Media	Drywall	5	5	22-Jan-13	28-Jan-13	21-Dec-12	28-Dec-12	0	-2								■						
AM2110	Admin/Media	HVAC Insulation	8	8	23-Jan-13	01-Feb-13	21-Dec-12	03-Jan-13	0	4								■						
AM2160	Admin/Media	Ships Ladder	2	2	25-Jan-13	28-Jan-13	18-Dec-12	19-Dec-12	81	75								■						
AM1680	Admin/Media	Finish Drywall	6	6	29-Jan-13	05-Feb-13	31-Dec-12	08-Jan-13	0	-2								■						
AM2460	Admin/Media	Top of Wall Fire Stop	6	6	29-Jan-13	05-Feb-13	31-Dec-12	08-Jan-13	6	6								■						
AM1780	Admin/Media	Paint Prime Coat	3	3	06-Feb-13	08-Feb-13	09-Jan-13	11-Jan-13	0	0								■						
AM2230	Admin/Media	Plywood Sheathing Data B156	2	2	06-Feb-13	07-Feb-13	09-Jan-13	10-Jan-13	0	-2								■						
AM2290	Admin/Media	Fire Alarm Enunciator Panel Data B156	5	5	06-Feb-13	12-Feb-13	09-Jan-13	15-Jan-13	7	12								■						
AM2250	Admin/Media	Communications Data Racks & Terminations Data B156	10	10	08-Feb-13	21-Feb-13	11-Jan-13	24-Jan-13	2	-2								■						
AM1590	Admin/Media	Hollow Metal Doors	4	4	11-Feb-13	14-Feb-13	14-Jan-13	17-Jan-13	0	50								■						
AM1790	Admin/Media	Paint First Coat	3	3	11-Feb-13	13-Feb-13	14-Jan-13	16-Jan-13	0	0								■						
AM1740	Admin/Media	Concrete Floor Sealing	3	3	11-Feb-13	13-Feb-13	14-Jan-13	16-Jan-13	9	54								■						
AM1610	Admin/Media	Glaze Hollow Metal Doors & Frames	5	5	14-Feb-13	20-Feb-13	17-Jan-13	23-Jan-13	7	37								■						

Remaining Level of Effort
 Actual Work
 ◆ Basel...
 Actual Level of Effort
 Remaining Work
 ◆ Miles...
 Primary Baseline
 Critical Remaining Work



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	BL Project Start	BL Project Finish	Free Float	Total Float	2012						2013							
											Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
AM1720	Admin/Media	Acoustical Ceilings Grid	4	4	14-Feb-13	19-Feb-13	17-Jan-13	22-Jan-13	0	2								■	■	■				
AM1810	Admin/Media	Visual Display Boards	3	3	14-Feb-13	18-Feb-13	17-Jan-13	21-Jan-13	9	33								■	■	■				
AM1860	Admin/Media	Fire Extinguisher Cabinets	2	2	14-Feb-13	15-Feb-13	17-Jan-13	18-Jan-13	0	41								■	■	■				
AM1870	Admin/Media	Fire Extinguishers	2	2	14-Feb-13	15-Feb-13	17-Jan-13	18-Jan-13	10	44								■	■	■				
AM1880	Admin/Media	Metal Storage Shelving	2	2	14-Feb-13	15-Feb-13	17-Jan-13	18-Jan-13	0	38								■	■	■				
AM1910	Admin/Media	Projection Screens	2	2	14-Feb-13	15-Feb-13	17-Jan-13	18-Jan-13	10	41								■	■	■				
AM2320	Admin/Media	Security System Fixtures & Trim	2	2	14-Feb-13	15-Feb-13	17-Jan-13	18-Jan-13	10	34								■	■	■				
AM1690	Admin/Media	Porcelain Tile Admin Toilets	4	4	18-Feb-13	21-Feb-13	17-Jan-13	22-Jan-13	6	0								■	■	■				
AM1890	Admin/Media	Wood Storage Shelving	2	2	18-Feb-13	19-Feb-13	21-Jan-13	22-Jan-13	8	38								■	■	■				
AM1950	Admin/Media	Fire Protection Drops	8	8	20-Feb-13	01-Mar-13	23-Jan-13	01-Feb-13	6	19								■	■	■				
AM2130	Admin/Media	HVAC Diffusers, Registers & Grilles	4	4	20-Feb-13	25-Feb-13	23-Jan-13	28-Jan-13	0	6								■	■	■				
AM2140	Admin/Media	HVAC Fixtures & Trim	5	5	26-Feb-13	04-Mar-13	29-Jan-13	04-Feb-13	9	29								■	■	■				
AM2180	Admin/Media	Lighting Fixtures	6	6	14-Mar-13	21-Mar-13	06-Feb-13	13-Feb-13	0	-4								■	■	■				
AM2540	Admin/Media	Electric Water Coolers	2	2	14-Mar-13	15-Mar-13	06-Feb-13	07-Feb-13	0	-1								■	■	■				
AM2000	Admin/Media	Plumbing Fixtures & Trim	6	6	18-Mar-13	25-Mar-13	08-Feb-13	15-Feb-13	0	-1								■	■	■				
AM2190	Admin/Media	Electrical Devices & Trim	8	8	22-Mar-13	02-Apr-13	14-Feb-13	25-Feb-13	0	-4								■	■	■				
AM2380	Admin/Media	Above Ceiling Inspection	1	1	22-Mar-13	22-Mar-13	14-Feb-13	14-Feb-13	13	10								■	■	■				
AM2300	Admin/Media	Fire Alarm Fixtures & Trim	5	5	25-Mar-13	29-Mar-13	15-Feb-13	21-Feb-13	0	4								■	■	■				
AM1830	Admin/Media	Toilet Accessories Admin Toilets	2	2	26-Mar-13	27-Mar-13	18-Feb-13	19-Feb-13	4	3								■	■	■				
AM1570	Admin/Media	Interior Architectural Woodwork	8	8	26-Mar-13	04-Apr-13	25-Feb-13	06-Mar-13	0	-4								■	■	■				
AM2260	Admin/Media	Communications Fixtures & Trim	5	5	04-Apr-13	10-Apr-13	05-Mar-13	11-Mar-13	0	-4								■	■	■				
AM2270	Admin/Media	Data/Intercom/Sound System Fixtures & Trim	5	5	04-Apr-13	10-Apr-13	05-Mar-13	11-Mar-13	0	-4								■	■	■				
AM2010	Admin/Media	Plumbing Architectural Woodwork Fixtures & Trim	4	4	05-Apr-13	10-Apr-13	07-Mar-13	12-Mar-13	0	8								■	■	■				
AM1750	Admin/Media	Resilient Tile Floorings	4	4	09-Apr-13	12-Apr-13	11-Mar-13	14-Mar-13	0	-6								■	■	■				
AM1730	Admin/Media	Acoustical Ceilings Tile	5	5	11-Apr-13	17-Apr-13	12-Mar-13	18-Mar-13	0	-3								■	■	■				
AM1760	Admin/Media	Carpeting	4	4	15-Apr-13	18-Apr-13	15-Mar-13	20-Mar-13	0	-6								■	■	■				
AM1960	Admin/Media	Fire Protection Fixtures & Trim	5	5	18-Apr-13	24-Apr-13	19-Mar-13	25-Mar-13	0	1								■	■	■				
AM2330	Admin/Media	Media Center Casework	3	3	19-Apr-13	23-Apr-13	21-Mar-13	27-Mar-13	0	-6								■	■	■				
AM1800	Admin/Media	Paint Final Coat	3	3	24-Apr-13	26-Apr-13	28-Mar-13	01-Apr-13	0	-6								■	■	■				
AM1600	Admin/Media	Flush Wood Doors	5	5	29-Apr-13	03-May-13	09-Apr-13	15-Apr-13	0	-6								■	■	■				
AM1770	Admin/Media	Resilient Wall Base	3	3	29-Apr-13	01-May-13	09-Apr-13	11-Apr-13	0	2								■	■	■				
AM1820	Admin/Media	Signage	4	4	29-Apr-13	02-May-13	10-Apr-13	15-Apr-13	0	-3								■	■	■				
AM1560	Admin/Media	Misc. Equipment & Specialties	4	4	29-Apr-13	02-May-13	02-Apr-13	05-Apr-13	13	7								■	■	■				
AM1920	Admin/Media	Horizontal Louver Blinds	4	4	29-Apr-13	02-May-13	09-Apr-13	12-Apr-13	0	-1								■	■	■				
AM1630	Admin/Media	Door Hardware	3	3	06-May-13	08-May-13	16-Apr-13	18-Apr-13	1	-4								■	■	■				
AM1620	Admin/Media	Glaze Flush Wood Doors	3	3	06-May-13	08-May-13	16-Apr-13	18-Apr-13	1	-4								■	■	■				

Remaining Level of Effort
 Actual Work
 Baseline...
 Miles...

Actual Level of Effort
 Remaining Work
 Critical Remaining Work

Primary Baseline



Date	Revision	Checked	Approved
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		
10-Sep-12	August Update		