

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
Milestones			496	496	29-May-12	06-May-14	0	0																		
No Building			496	496	29-May-12	06-May-14	0	0																		
No Area			496	496	29-May-12	06-May-14	0	0																		
M1000		Notice to Proceed	0	0	29-May-12		0	0	◆ Notice to Proceed																	
M1010		Submittals Complete	0	0		24-Jul-12*	314	3	◆ Submittals Complete																	
M1020		Stumptown Road Available for Construction	0	0		24-Jul-12	0	8	◆ Stumptown Road Available for Construction																	
M1070		Sanitary Sewer Piping Camera & Video at Classroom Slab on Grade	2	2	24-Aug-12	27-Aug-12	176	190	▣ Sanitary Sewer Piping Camera & Video at Classroom Slab on Grade																	
M1080		Sanitary Sewer Piping Camera & Video at Admin/Media Slab on Grade	2	2	06-Sep-12	07-Sep-12	168	182	▣ Sanitary Sewer Piping Camera & Video at Admin/Media Slab on Grade																	
M1090		Sanitary Sewer Piping Camera & Video at Multi/Kitchen Slab on Grade	2	2	18-Sep-12	19-Sep-12	160	174	▣ Sanitary Sewer Piping Camera & Video at Multi/Kitchen Slab on Grade																	
M1030		O&M Documents Due	0	0		01-Dec-12*	184	0	◆ O&M Documents Due																	
M1040		Substantial Completion	0	0		06-May-13*	0	0	◆ Substantial Completion																	
M1100		Sanitary Sewer Piping Camera & Video at Punch List	5	5	07-May-13	13-May-13	14	14	▣ Sanitary Sewer Piping Camera & Video at Punch List																	
M1050		Final Completion	0	0		03-Jun-13*	0	0	◆ Final Completion																	
M1060		Initial Exterior Improvements Maintenance Complete	0	0		06-May-14	0	0																		
General Conditions			496	496	29-May-12	06-May-14	0	0																		
No Building			496	496	29-May-12	06-May-14	0	0																		
No Area			496	496	29-May-12	06-May-14	0	0																		
GC1000		Stumptown Road Easement Procurement	40	40	29-May-12	24-Jul-12	0	0	■ Stumptown Road Easement Procurement																	
GC1220		Bid & Award Commissioning	60	60	29-May-12	21-Aug-12	0	188	■ Bid & Award Commissioning																	
GC1190		Coordinate Relocate Overhead Power Line with Local Utility	20	20	25-Jul-12	21-Aug-12	0	0	■ Coordinate Relocate Overhead Power Line with Local Utility																	
GC1010		NCDOT Coordination Meeting Stumptown Rd.	2	2	25-Jul-12	26-Jul-12	0	8	▣ NCDOT Coordination Meeting Stumptown Rd.																	
GC1200		Relocate Overhead Power Line by Local Utility	4	4	22-Aug-12	27-Aug-12	0	0	■ Relocate Overhead Power Line by Local Utility																	
GC1020		Gas Line - Local Utility	5	5	27-Sep-12	03-Oct-12	44	89	▣ Gas Line - Local Utility																	
GC1030		Dry In Multi-Purpose/Kitchen Penthouse	1	1	09-Nov-12	09-Nov-12	0	33	▣ Dry In Multi-Purpose/Kitchen Penthouse																	
GC1040		Dry In Multi-Purpose/Kitchen	1	1	09-Nov-12	09-Nov-12	0	10	▣ Dry In Multi-Purpose/Kitchen																	
GC1050		Dry In Classroom Penthouse	1	1	11-Dec-12	11-Dec-12	0	6	▣ Dry In Classroom Penthouse																	
GC1070		Dry In Admin/Media	1	1	14-Dec-12	14-Dec-12	0	0	▣ Dry In Admin/Media																	
GC1060		Dry In Classroom	1	1	21-Dec-12	21-Dec-12	0	0	▣ Dry In Classroom																	
GC1080		Start Up Permanent Power	2	2	07-Feb-13	08-Feb-13	0	0	▣ Start Up Permanent Power																	
GC1090		Start Up HVAC Equipment for Conditioned Air	8	8	11-Feb-13	20-Feb-13	0	0	▣ Start Up HVAC Equipment for Conditioned Air																	
GC1100		Conditioned Air	2	2	21-Feb-13	22-Feb-13	0	0	▣ Conditioned Air																	
GC1210		Concrete Moisture Content Control for Floor Coverings	10	10	25-Feb-13	08-Mar-13	0	0	▣ Concrete Moisture Content Control for Floor Coverings																	
GC1110		Punch List - GC Generated	5	5	15-Apr-13	19-Apr-13	0	0	▣ Punch List - GC Generated																	
GC1120		Written Notice for Substantial Completion Inspection	1	1	22-Apr-13	22-Apr-13	0	0	▣ Written Notice for Substantial Completion Inspection																	
GC1170		Project Closeout - Warranty & Certifications	19	19	07-May-13	03-Jun-13	0	0	▣ Project Closeout - Warranty & Certifications																	
GC1130		Punch List - Architect Generated	4	4	07-May-13	10-May-13	0	0	▣ Punch List - Architect Generated																	
GC1140		Initial Lawn Maintenance Service	365	365	07-May-13	06-May-14	0	0	▣ Initial Lawn Maintenance Service																	
GC1150		Initial Maintenance Service for Trees and Shrubs	365	365	07-May-13	06-May-14	0	0	▣ Initial Maintenance Service for Trees and Shrubs																	
GC1160		Project Closeout - As-Built Drawings & Survey	19	19	07-May-13	03-Jun-13	0	0	▣ Project Closeout - As-Built Drawings & Survey																	
GC1180		Punch List - Compete GC & Architect Generated	15	15	13-May-13	03-Jun-13	0	0	▣ Punch List - Compete GC & Architect Generated																	
Inspections			236	236	04-Jun-12	06-May-13	0	0																		
No Building			236	236	04-Jun-12	06-May-13	0	0																		
No Area			236	236	04-Jun-12	06-May-13	0	0																		
I1100		Pre-Erosion Control - Urban Forestry Inspection	1	1	04-Jun-12	04-Jun-12	0	0	▣ Pre-Erosion Control - Urban Forestry Inspection																	

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
									Pre-Erosion Control - NCDENR Erosion Control Inspection												Permanent Power Inspection					
I1000		Pre-Erosion Control - NCDENR Erosion Control Inspection	1	1	15-Jun-12	15-Jun-12	0	0	Pre-Erosion Control - NCDENR Erosion Control Inspection												Permanent Power Inspection					
I1010		Permanent Power Inspection	1	1	06-Feb-13	06-Feb-13	0	0													Permanent Power Inspection					
I1030		Final HVAC Inspection	1	1	22-Mar-13	22-Mar-13	22	28													Final HVAC Inspection					
I1070		Final Communications Testing	1	1	26-Mar-13	26-Mar-13	28	28													Final Communications Testing					
I1080		Final Health Department Kitchen Inspection	1	1	05-Apr-13	05-Apr-13	12	18													Final Health Department Kitchen Inspection					
I1020		Final Plumbing Inspection	1	1	12-Apr-13	12-Apr-13	7	13													Final Plumbing Inspection					
I1040		Final Electrical Inspection	1	1	23-Apr-13	23-Apr-13	0	6													Final Electrical Inspection					
I1090		Preliminary Life Safety, Hydrostatic Test Inspection with Fire Marshall	1	1	24-Apr-13	24-Apr-13	6	6													Preliminary Life Safety, Hydrostatic Test					
I1050		Final Life Safety, Hydrostatic Test & Inspection with Fire Marshall	1	1	03-May-13	03-May-13	0	0													Final Life Safety, Hydrostatic Test					
I1060		Final Building Inspection	1	1	06-May-13	06-May-13	0	0													Final Building Inspection					
Prefunctional			128	128	25-Oct-12	25-Apr-13	0	7																		
No Building			128	128	25-Oct-12	25-Apr-13	0	7																		
No Area			128	128	25-Oct-12	25-Apr-13	0	7																		
P1110		RPZ Backflow Preventer Testing & Certification	3	3	25-Oct-12	29-Oct-12	132	132													□ RPZ Backflow Preventer Testing & Certification					
P1100		Emergency Generator Prefunctional	3	3	09-Nov-12	13-Nov-12	121	121													□ Emergency Generator Prefunctional					
P1020		Chiller/Chilled Water Pumps/Chilled Water System Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Chiller/Chilled Water Pumps/Chilled Water System Prefunctional					
P1030		Refrigeration Machines Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Refrigeration Machines Prefunctional					
P1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Air Handling Units/Chilled Water/Hot Water/VAV Boxes Prefunctional					
P1060		Boilers/Hot Water Pumps/Hot Water System Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Boilers/Hot Water Pumps/Hot Water System Prefunctional					
P1010		Packaged Air Conditioning Units Prefunctional	5	5	07-Feb-13	13-Feb-13	58	58													□ Packaged Air Conditioning Units Prefunctional					
P1000		Water Heaters Prefunctional	5	5	07-Feb-13	13-Feb-13	58	58													□ Water Heaters Prefunctional					
P1070		Switchboards Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Switchboards Prefunctional					
P1080		Automatic Transfer Switch Prefunctional	3	3	07-Feb-13	11-Feb-13	60	60													□ Automatic Transfer Switch Prefunctional					
P1090		Lighting Controls Prefunctional	3	3	23-Apr-13	25-Apr-13	7	7													□ Lighting Controls Prefunctional					
Testing, Adjusting & Balancing			10	10	07-May-13	20-May-13	0	0																		
No Building			10	10	07-May-13	20-May-13	0	0																		
No Area			10	10	07-May-13	20-May-13	0	0																		
TB1000		Testing, Adjusting & Balancing	10	10	07-May-13	20-May-13	0	0													■ Testing, Adjusting & Balancing					
Commissioning			141	141	13-Nov-12	03-Jun-13	0	0																		
No Building			141	141	13-Nov-12	03-Jun-13	0	0																		
No Area			141	141	13-Nov-12	03-Jun-13	0	0																		
CX1210		Building Consultant Waterproofing Inspection	5	5	13-Nov-12	19-Nov-12	117	117													□ Building Consultant Waterproofing Inspection					
CX1200		Building Consultant Concrete Inspection	5	5	16-Nov-12	23-Nov-12	114	114													□ Building Consultant Concrete Inspection					
CX1220		Building Consultant Masonry Inspection	5	5	11-Dec-12	17-Dec-12	98	98													□ Building Consultant Masonry Inspection					
CX1230		Building Consultant Roofing Inspection	5	5	27-Dec-12	03-Jan-13	87	87													□ Building Consultant Roofing Inspection					
CX1020		Chiller/Chilled Water Pumps/Chilled Water System FPT	5	5	21-May-13	28-May-13	0	0													■ Chiller/Chilled Water Pumps FPT					
CX1030		Refrigeration Machines FPT	5	5	21-May-13	28-May-13	0	0													■ Refrigeration Machines FPT					
CX1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes FPT	5	5	21-May-13	28-May-13	0	0													■ Air Handling Units/Chilled Water/Hot Water/VAV Boxes FPT					
CX1050		Boilers/Hot Water Pumps/Hot Water System FPT	5	5	21-May-13	28-May-13	0	0													■ Boilers/Hot Water Pumps/Hot Water System FPT					
CX1010		Packaged Air Conditioning Units FPT	5	5	21-May-13	28-May-13	0	0													■ Packaged Air Conditioning Units FPT					
CX1000		Water Heaters FPT	5	5	21-May-13	28-May-13	0	0													■ Water Heaters FPT					
CX1060		Switchboards FPT	5	5	21-May-13	28-May-13	0	0													■ Switchboards FPT					
CX1070		Automatic Transfer Switch FPT	5	5	21-May-13	28-May-13	0	0													■ Automatic Transfer Switch FPT					
CX1080		Lighting Controls FPT	5	5	21-May-13	28-May-13	0	0													■ Lighting Controls FPT					

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
CX1090		Emergency Generator FPT	5	5	21-May-13	28-May-13	0	0											■	Emergency Generator FP						
CX1110		HVAC Controls FPT	5	5	21-May-13	28-May-13	0	0											■	HVAC Controls FPT						
CX1120		Communications FPT	5	5	21-May-13	28-May-13	0	0											■	Communications FPT						
CX1150		Fire Alarm FPT	5	5	21-May-13	28-May-13	0	0											■	Fire Alarm FPT						
CX1160		120V/60H Outlet FPT	5	5	21-May-13	28-May-13	0	0											■	120V/60H Outlet FPT						
CX1190		Data/Intercom/Sound System FPT	5	5	21-May-13	28-May-13	0	0											■	Data/Intercom/Sound Sys						
CX1100		FPT Re-Test	4	4	29-May-13	03-Jun-13	0	0											■	FPT Re-Test						
Pre-Installation Conferences			233	233	29-May-12	25-Apr-13	0	17																		
No Building			233	233	29-May-12	25-Apr-13	0	17																		
No Area			233	233	29-May-12	25-Apr-13	0	17																		
PI1050		Erosion Control Pre-Installation Conference	1	1	29-May-12	29-May-12	0	0												Erosion Control Pre-Installation Conference						
PI1110		Site Clearing Pre-Installation Conference	1	1	04-Jun-12	04-Jun-12	7	7												Site Clearing Pre-Installation Conference						
PI1000		Unit Masonry Pre-Installation Conference	2	2	28-Jun-12	29-Jun-12	0	0												Unit Masonry Pre-Installation Conference						
PI1150		Sanitary Sewer Piping Pre-Installation conference	2	2	13-Jul-12	16-Jul-12	0	0											■	Sanitary Sewer Piping Pre-Installation conference						
PI1010		Waterproofing Pre-Installation Conference	2	2	17-Jul-12	18-Jul-12	0	4												Waterproofing Pre-Installation Conference						
PI1210		Slab on Grade Pre-Installation Conference	2	2	27-Jul-12	30-Jul-12	0	0											■	Slab on Grade Pre-Installation Conference						
PI1140		Food Service Equipment Pre-Installation Conference	2	2	08-Aug-12	09-Aug-12	3	3												Food Service Equipment Pre-Installation Conference						
PI1240		Commissioning Pre-Installation Conference	2	2	22-Aug-12	23-Aug-12	0	188												Commissioning Pre-Installation Conference						
PI1060		Structural Steel Pre-Installation Conference	2	2	31-Aug-12	04-Sep-12	0	0											■	Structural Steel Pre-Installation Conference						
PI1180		Above Ceiling MEP Pre-Installation Conference	2	2	06-Sep-12	07-Sep-12	12	12												Above Ceiling MEP Pre-Installation Conference						
PI1090		Built Up Asphalt Roofing Pre-Installation Conference	2	2	03-Oct-12	04-Oct-12	0	3												Built Up Asphalt Roofing Pre-Installation Conference						
PI1040		Communications Pre-Installation Conference	2	2	16-Oct-12	17-Oct-12	0	12												Communications Pre-Installation Conference						
PI1220		Brick Veneer Cleaning Pre-Installation Conference	2	2	17-Oct-12	18-Oct-12	0	10												Brick Veneer Cleaning Pre-Installation Conference						
PI1190		Fireproofing Pre-Installation Conference	2	2	26-Oct-12	29-Oct-12	0	0											■	Fireproofing Pre-Installation Conference						
PI1080		Hardi Siding Pre-Installation Conference	2	2	02-Nov-12	05-Nov-12	0	27												Hardi Siding Pre-Installation Conference						
PI1160		Drywall Pre-Installation Conference	2	2	23-Nov-12	26-Nov-12	0	2												Drywall Pre-Installation Conference						
PI1230		Top of Wall Fire Stop Pre-Installation Conference	2	2	29-Nov-12	30-Nov-12	0	13												Top of Wall Fire Stop Pre-Installation Conference						
PI1070		Metal Wall Panel Pre-Installation Conference	2	2	13-Dec-12	14-Dec-12	0	69												Metal Wall Panel Pre-Installation Conference						
PI1170		Tiling Pre-Installation Conference	2	2	13-Dec-12	14-Dec-12	0	20												Tiling Pre-Installation Conference						
PI1200		Interior Architectural Woodwork Pre-Installation Conference	2	2	21-Feb-13	22-Feb-13	0	2												Interior Architectural Woodwork Pre-Installation Confer						
PI1100		Media Center Casework Pre-Installation Conference	2	2	19-Mar-13	20-Mar-13	0	7												Media Center Casework Pre-Installation Confere						
PI1030		Stage Curtains Pre-Installation Conference	2	2	03-Apr-13	04-Apr-13	0	16												Stage Curtains Pre-Installation Conference						
PI1020		Door Hardware Pre-Installation Conference	2	2	05-Apr-13	08-Apr-13	0	7												Door Hardware Pre-Installation Conferen						
PI1130		Plants Pre-Installation Conference	2	2	10-Apr-13	11-Apr-13	0	1												Plants Pre-Installation Conference						
PI1120		Turfs & Grasses Pre-Installation Conference	2	2	24-Apr-13	25-Apr-13	0	1												Turfs & Grasses Pre-Installation Co						
Submittals & Procurement			90	90	29-May-12	03-Oct-12	0	147																		
No Building			90	90	29-May-12	03-Oct-12	0	147																		
No Area			90	90	29-May-12	03-Oct-12	0	147																		
SP1000		Submit Cast-In-Place Concrete Mix Designs	5	5	29-May-12	04-Jun-12	0	0											■	Submit Cast-In-Place Concrete Mix Designs						
SP1030		Submit Concrete Re-Steel	5	5	29-May-12	04-Jun-12	0	0											■	Submit Concrete Re-Steel						
SP1060		Submit Unit Masonry	5	5	29-May-12	04-Jun-12	0	2											■	Submit Unit Masonry						
SP1090		Submit Structural Steel Framing	30	30	29-May-12	10-Jul-12	0	0											■	Submit Structural Steel Framing						
SP1120		Submit Steel Joist Framing	30	30	29-May-12	10-Jul-12	0	3											■	Submit Steel Joist Framing						
SP1150		Submit Steel Decking	30	30	29-May-12	10-Jul-12	0	6											■	Submit Steel Decking						

Remaining Level of Effort
 Remaining Work
 Critical Remaining Work
 Actual Level of Effort
 Milestone
 Actual Work



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SP1180		Submit Metal Fabrications	40	40	29-May-12	24-Jul-12	0	3																		
SP1210		Submit Metal Stairs	40	40	29-May-12	24-Jul-12	0	3																		
SP1240		Submit Pipe & Tube Railings	40	40	29-May-12	24-Jul-12	0	3																		
SP1270		Submit Interior Architectural Woodwork	40	40	29-May-12	24-Jul-12	0	3																		
SP1300		Submit Solid Phenolic Railing Panels	40	40	29-May-12	24-Jul-12	0	3																		
SP1330		Submit Dampproofing	10	10	29-May-12	11-Jun-12	0	33																		
SP1360		Submit Waterproofing	10	10	29-May-12	11-Jun-12	0	13																		
SP1390		Submit Metal Wall Panels	40	40	29-May-12	24-Jul-12	0	3																		
SP1420		Submit Mineral Fiber Cement Siding	40	40	29-May-12	24-Jul-12	0	3																		
SP1450		Submit Built-Up Asphalt Roofing	40	40	29-May-12	24-Jul-12	0	3																		
SP1510		Submit Cementitious Fireproofing	40	40	29-May-12	24-Jul-12	0	3																		
SP1540		Submit Hollow Metal Doors & Frames	40	40	29-May-12	24-Jul-12	0	3																		
SP1570		Submit Flush Wood Doors	40	40	29-May-12	24-Jul-12	0	3																		
SP1600		Submit Coiling Counter Doors	40	40	29-May-12	24-Jul-12	0	3																		
SP1630		Submit Aluminum-Framed Entrances & Storefronts	40	40	29-May-12	24-Jul-12	0	3																		
SP1660		Submit Aluminum Windows	40	40	29-May-12	24-Jul-12	0	3																		
SP1720		Submit Glass Glazing	40	40	29-May-12	24-Jul-12	0	3																		
SP1750		Submit Louvers	20	20	29-May-12	25-Jun-12	0	23																		
SP1780		Submit Cold-Formed Metal Framing	40	40	29-May-12	24-Jul-12	0	3																		
SP1810		Submit Plaster & Gypsum Board Assemblies	40	40	29-May-12	24-Jul-12	0	3																		
SP1840		Submit Tiling	40	40	29-May-12	24-Jul-12	0	3																		
SP1870		Submit Acoustical Ceilings	40	40	29-May-12	24-Jul-12	0	3																		
SP1900		Submit Resilient Tile Flooring	40	40	29-May-12	24-Jul-12	0	3																		
SP1930		Submit Resilient Carpeting	40	40	29-May-12	24-Jul-12	0	3																		
SP1960		Submit Acoustical Room Components	40	40	29-May-12	24-Jul-12	0	3																		
SP1990		Submit Painting	40	40	29-May-12	24-Jul-12	0	3																		
SP2020		Submit Visual Display Boards	40	40	29-May-12	24-Jul-12	0	3																		
SP2050		Submit Signage	40	40	29-May-12	24-Jul-12	0	3																		
SP2080		Submit Toilet Compartments & Accessories	40	40	29-May-12	24-Jul-12	0	3																		
SP2110		Submit Operable Panel Partitions	40	40	29-May-12	24-Jul-12	0	3																		
SP2140		Submit Fire Extinguishers & Cabinets	40	40	29-May-12	24-Jul-12	0	3																		
SP2170		Submit Metal Lockers	40	40	29-May-12	24-Jul-12	0	3																		
SP2200		Submit Storage Shelving	40	40	29-May-12	24-Jul-12	0	3																		
SP2230		Submit Walkway Cover Systems	10	10	29-May-12	11-Jun-12	0	33																		
SP2260		Submit Residential Appliances	40	40	29-May-12	24-Jul-12	0	3																		
SP2290		Submit Food Service Equipment	40	40	29-May-12	24-Jul-12	0	3																		
SP2320		Submit Projection Screens	40	40	29-May-12	24-Jul-12	0	3																		
SP2350		Submit Stage Curtains	40	40	29-May-12	24-Jul-12	0	3																		
SP2380		Submit Gymnasium & Athletic Equipment	40	40	29-May-12	24-Jul-12	0	3																		
SP2410		Submit Horizontal Louver Blinds	40	40	29-May-12	24-Jul-12	0	3																		
SP2440		Submit Media Center Casework	40	40	29-May-12	24-Jul-12	0	3																		
SP2470		Submit Site Furnishings	40	40	29-May-12	24-Jul-12	0	3																		
SP2500		Submit Hydraulic Elevators	20	20	29-May-12	25-Jun-12	0	23																		
SP2530		Submit Fire Protection	30	30	29-May-12	10-Jul-12	0	12																		
SP2560		Submit Plumbing Fixtures	40	40	29-May-12	24-Jul-12	0	3																		
SP2590		Submit Water Heaters	40	40	29-May-12	24-Jul-12	0	3																		

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SP2620		Submit Facility Sanitary Sewer Piping	10	10	29-May-12	11-Jun-12	0	7	Submit Facility Sanitary Sewer Piping																	
SP2650		Submit Facility Water Distribution Piping	10	10	29-May-12	11-Jun-12	0	33	Submit Facility Water Distribution Piping																	
SP2710		Submit Facility Gas Piping	10	10	29-May-12	11-Jun-12	0	33	Submit Facility Gas Piping																	
SP2740		Submit HVAC Controls & Instrumentation	40	40	29-May-12	24-Jul-12	0	3	Submit HVAC Controls & Instrumentation																	
SP2770		Submit Pumps	40	40	29-May-12	24-Jul-12	0	3	Submit Pumps																	
SP2830		Submit Ductwork	40	40	29-May-12	24-Jul-12	0	3	Submit Ductwork																	
SP2860		Submit Air Terminal Boxes	40	40	29-May-12	24-Jul-12	0	3	Submit Air Terminal Boxes																	
SP2890		Submit Grilles, Registers & Diffusers	40	40	29-May-12	24-Jul-12	0	3	Submit Grilles, Registers & Diffusers																	
SP2920		Submit Boilers	40	40	29-May-12	24-Jul-12	0	3	Submit Boilers																	
SP2950		Submit Rooftop AC Units	40	40	29-May-12	24-Jul-12	0	3	Submit Rooftop AC Units																	
SP2980		Submit Air Cooled Chiller	40	40	29-May-12	24-Jul-12	0	3	Submit Air Cooled Chiller																	
SP3010		Submit Air Handling Units	40	40	29-May-12	24-Jul-12	0	3	Submit Air Handling Units																	
SP3040		Submit Electric Unit Heaters	40	40	29-May-12	24-Jul-12	0	3	Submit Electric Unit Heaters																	
SP3070		Submit Variable Frequency Drives	40	40	29-May-12	24-Jul-12	0	3	Submit Variable Frequency Drives																	
SP3100		Submit Lighting Fixtures	40	40	29-May-12	24-Jul-12	0	3	Submit Lighting Fixtures																	
SP3130		Submit Lighting Control Equipment	40	40	29-May-12	24-Jul-12	0	3	Submit Lighting Control Equipment																	
SP3160		Submit Theatrical / Stage Lighting System	40	40	29-May-12	24-Jul-12	0	3	Submit Theatrical / Stage Lighting System																	
SP3190		Submit Dry Type Transformers	40	40	29-May-12	24-Jul-12	0	3	Submit Dry Type Transformers																	
SP3220		Submit Switchboards	40	40	29-May-12	24-Jul-12	0	3	Submit Switchboards																	
SP3250		Submit Panelboards	40	40	29-May-12	24-Jul-12	0	3	Submit Panelboards																	
SP3280		Submit Emergency Generator Power System	40	40	29-May-12	24-Jul-12	0	3	Submit Emergency Generator Power System																	
SP3310		Submit Communications	40	40	29-May-12	24-Jul-12	0	3	Submit Communications																	
SP3340		Submit Fire Alarm	40	40	29-May-12	24-Jul-12	0	3	Submit Fire Alarm																	
SP3370		Submit Asphalt Paving	40	40	29-May-12	24-Jul-12	0	3	Submit Asphalt Paving																	
SP3400		Submit Concrete Paving Mix Designs	40	40	29-May-12	24-Jul-12	0	3	Submit Concrete Paving Mix Designs																	
SP3430		Submit Concrete Paving Re-Steel	40	40	29-May-12	24-Jul-12	0	3	Submit Concrete Paving Re-Steel																	
SP3460		Submit Chain Link Fences & Gates	40	40	29-May-12	24-Jul-12	0	3	Submit Chain Link Fences & Gates																	
SP3490		Submit Decorative Metal Fences & Gates	40	40	29-May-12	24-Jul-12	0	3	Submit Decorative Metal Fences & Gates																	
SP3520		Submit Landscaping	40	40	29-May-12	24-Jul-12	0	3	Submit Landscaping																	
SP3550		Submit Storm Utility Drainage Piping	10	10	29-May-12	11-Jun-12	0	33	Submit Storm Utility Drainage Piping																	
SP3580		Submit Water Utility Piping	20	20	29-May-12	25-Jun-12	0	23	Submit Water Utility Piping																	
SP3610		Submit Sanitary Sewer Utility Piping	20	20	29-May-12	25-Jun-12	0	23	Submit Sanitary Sewer Utility Piping																	
SP3640		Submit Data/Intercom/Sound System	40	40	29-May-12	24-Jul-12	0	3	Submit Data/Intercom/Sound System																	
SP3670		Submit Expansion Joint Covers	40	40	29-May-12	24-Jul-12	0	3	Submit Expansion Joint Covers																	
SP3700		Submit CO2 Sensors	40	40	29-May-12	24-Jul-12	0	3	Submit CO2 Sensors																	
SP3730		Submit Precast Architectural Concrete	30	30	29-May-12	10-Jul-12	0	10	Submit Precast Architectural Concrete																	
SP3760		Submit Door Hardware	40	40	29-May-12	24-Jul-12	0	3	Submit Door Hardware																	
SP3850		Submit Split System Heat Pump	40	40	29-May-12	24-Jul-12	0	3	Submit Split System Heat Pump																	
SP1010		Review & Approve Cast-In-Place Concrete Mix Designs	10	10	05-Jun-12	18-Jun-12	0	0	Review & Approve Cast-In-Place Concrete Mix Designs																	
SP1040		Review & Approve Concrete Re-Steel	10	10	05-Jun-12	18-Jun-12	0	0	Review & Approve Concrete Re-Steel																	
SP1070		Review & Approve Unit Masonry	10	10	05-Jun-12	18-Jun-12	0	2	Review & Approve Unit Masonry																	
SP1340		Review & Approve Dampproofing	10	10	12-Jun-12	25-Jun-12	0	57	Review & Approve Dampproofing																	
SP1370		Review & Approve Waterproofing	10	10	12-Jun-12	25-Jun-12	0	13	Review & Approve Waterproofing																	
SP2240		Review & Approve Walkway Cover Systems	10	10	12-Jun-12	25-Jun-12	0	111	Review & Approve Walkway Cover Systems																	
SP2630		Review & Approve Facility Sanitary Sewer Piping	10	10	12-Jun-12	25-Jun-12	0	7	Review & Approve Facility Sanitary Sewer Piping																	
SP2660		Review & Approve Facility Water Distribution Piping	10	10	12-Jun-12	25-Jun-12	0	57	Review & Approve Facility Water Distribution Piping																	



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

CMS Stumptown Road Elementary School Baseline

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SP2720		Review & Approve Facility Gas Piping	10	10	12-Jun-12	25-Jun-12	0	57	<input type="checkbox"/>	Review & Approve Facility Gas Piping																
SP3560		Review & Approve Storm Utility Drainage Piping	10	10	12-Jun-12	25-Jun-12	0	57	<input type="checkbox"/>	Review & Approve Storm Utility Drainage Piping																
SP1020		Fab. & Deliver Cast-In-Place Concrete	5	5	19-Jun-12	25-Jun-12	0	0	<input checked="" type="checkbox"/>	Fab. & Deliver Cast-In-Place Concrete																
SP1050		Fab. & Deliver Concrete Re-Steel	5	5	19-Jun-12	25-Jun-12	0	0	<input checked="" type="checkbox"/>	Fab. & Deliver Concrete Re-Steel																
SP1080		Fab. & Deliver Unit Masonry	5	5	19-Jun-12	25-Jun-12	2	2	<input type="checkbox"/>	Fab. & Deliver Unit Masonry																
SP1350		Fab. & Deliver Dampproofing	10	10	26-Jun-12	10-Jul-12	57	57	<input type="checkbox"/>	Fab. & Deliver Dampproofing																
SP1380		Fab. & Deliver Waterproofing	5	5	26-Jun-12	02-Jul-12	9	13	<input type="checkbox"/>	Fab. & Deliver Waterproofing																
SP1760		Review & Approve Louvers	10	10	26-Jun-12	10-Jul-12	0	87	<input type="checkbox"/>	Review & Approve Louvers																
SP2250		Fab. & Deliver Walkway Cover Systems	20	20	26-Jun-12	24-Jul-12	171	194	<input type="checkbox"/>	Fab. & Deliver Walkway Cover Systems																
SP2510		Review & Approve Hydraulic Elevators	10	10	26-Jun-12	10-Jul-12	0	101	<input type="checkbox"/>	Review & Approve Hydraulic Elevators																
SP2640		Fab. & Deliver Facility Sanitary Sewer Piping	5	5	26-Jun-12	02-Jul-12	7	7	<input type="checkbox"/>	Fab. & Deliver Facility Sanitary Sewer Piping																
SP2670		Fab. & Deliver Facility Water Distribution Piping Piping	5	5	26-Jun-12	02-Jul-12	22	57	<input type="checkbox"/>	Fab. & Deliver Facility Water Distribution Piping Piping																
SP2730		Fab. & Deliver Facility Gas Piping	5	5	26-Jun-12	02-Jul-12	45	57	<input type="checkbox"/>	Fab. & Deliver Facility Gas Piping																
SP3570		Fab. & Deliver Storm Utility Drainage Piping	10	10	26-Jun-12	10-Jul-12	30	57	<input type="checkbox"/>	Fab. & Deliver Storm Utility Drainage Piping																
SP3590		Review & Approve Water Utility Piping	10	10	26-Jun-12	10-Jul-12	0	79	<input type="checkbox"/>	Review & Approve Water Utility Piping																
SP3620		Review & Approve Sanitary Sewer Utility Piping	10	10	26-Jun-12	10-Jul-12	0	101	<input type="checkbox"/>	Review & Approve Sanitary Sewer Utility Piping																
SP3880		Door Hardware Pre-Submittal Meeting	1	1	10-Jul-12	10-Jul-12	0	3	<input type="checkbox"/>	Door Hardware Pre-Submittal Meeting																
SP1100		Review & Approve Structural Steel Framing	10	10	11-Jul-12	24-Jul-12	0	0	<input checked="" type="checkbox"/>	Review & Approve Structural Steel Framing																
SP1130		Review & Approve Steel Joist Framing	10	10	11-Jul-12	24-Jul-12	0	3	<input type="checkbox"/>	Review & Approve Steel Joist Framing																
SP1160		Review & Approve Steel Decking	10	10	11-Jul-12	24-Jul-12	0	6	<input type="checkbox"/>	Review & Approve Steel Decking																
SP1770		Fab. & Deliver Louvers	20	20	11-Jul-12	07-Aug-12	60	87	<input type="checkbox"/>	Fab. & Deliver Louvers																
SP2520		Fab. & Deliver Hydraulic Elevators	30	30	11-Jul-12	21-Aug-12	86	158	<input type="checkbox"/>	Fab. & Deliver Hydraulic Elevators																
SP2540		Review & Approve Fire Protection	30	30	11-Jul-12	21-Aug-12	0	12	<input type="checkbox"/>	Review & Approve Fire Protection																
SP3600		Fab. & Deliver Water Utility Piping	10	10	11-Jul-12	24-Jul-12	45	79	<input type="checkbox"/>	Fab. & Deliver Water Utility Piping																
SP3630		Fab. & Deliver Sanitary Sewer Utility Piping	10	10	11-Jul-12	24-Jul-12	0	116	<input type="checkbox"/>	Fab. & Deliver Sanitary Sewer Utility Piping																
SP3740		Review & Approve Precast Architectural Concrete	10	10	11-Jul-12	24-Jul-12	0	10	<input type="checkbox"/>	Review & Approve Precast Architectural Concrete																
SP3790		Submit Plastic Rooftop Equipment Screens	10	10	11-Jul-12	24-Jul-12	0	3	<input type="checkbox"/>	Submit Plastic Rooftop Equipment Screens																
SP3820		Submit Aluminum Rooftop Equipment Screens	10	10	11-Jul-12	24-Jul-12	0	3	<input type="checkbox"/>	Submit Aluminum Rooftop Equipment Screens																
SP1110		Fab. & Deliver Structural Steel Framing	29	29	25-Jul-12	04-Sep-12	0	0	<input checked="" type="checkbox"/>	Fab. & Deliver Structural Steel Framing																
SP1140		Fab. & Deliver Steel Joist Framing	29	29	25-Jul-12	04-Sep-12	3	3	<input type="checkbox"/>	Fab. & Deliver Steel Joist Framing																
SP1170		Fab. & Deliver Steel Decking	29	29	25-Jul-12	04-Sep-12	6	6	<input type="checkbox"/>	Fab. & Deliver Steel Decking																
SP1190		Review & Approve Metal Fabrications	10	10	25-Jul-12	07-Aug-12	0	65	<input type="checkbox"/>	Review & Approve Metal Fabrications																
SP1220		Review & Approve Metal Stairs	10	10	25-Jul-12	07-Aug-12	0	70	<input type="checkbox"/>	Review & Approve Metal Stairs																
SP1250		Review & Approve Pipe & Tube Railings	10	10	25-Jul-12	07-Aug-12	0	77	<input type="checkbox"/>	Review & Approve Pipe & Tube Railings																
SP1280		Review & Approve Interior Architectural Woodwork	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Interior Architectural Woodwork																
SP1310		Review & Approve Solid Phenolic Railing Panels	10	10	25-Jul-12	07-Aug-12	0	79	<input type="checkbox"/>	Review & Approve Solid Phenolic Railing Panels																
SP1400		Review & Approve Metal Wall Panels	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Metal Wall Panels																
SP1430		Review & Approve Mineral Fiber Cement Siding	10	10	25-Jul-12	07-Aug-12	0	78	<input type="checkbox"/>	Review & Approve Mineral Fiber Cement Siding																
SP1460		Review & Approve Built-Up Asphalt Roofing	10	10	25-Jul-12	07-Aug-12	0	32	<input type="checkbox"/>	Review & Approve Built-Up Asphalt Roofing																
SP1520		Review & Approve Cementious Fireproofing	10	10	25-Jul-12	07-Aug-12	0	46	<input type="checkbox"/>	Review & Approve Cementious Fireproofing																
SP1550		Review & Approve Hollow Metal Doors & Frames	10	10	25-Jul-12	07-Aug-12	0	38	<input type="checkbox"/>	Review & Approve Hollow Metal Doors & Frames																
SP1580		Review & Approve Flush Wood Doors	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Flush Wood Doors																
SP1610		Review & Approve Coiling Counter Doors	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Coiling Counter Doors																
SP1640		Review & Approve Aluminum-Framed Entrances & Storefronts	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Aluminum-Framed Entrances & Storefronts																
SP1670		Review & Approve Aluminum Windows	10	10	25-Jul-12	07-Aug-12	0	41	<input type="checkbox"/>	Review & Approve Aluminum Windows																
SP1730		Review & Approve Glass Glazing	10	10	25-Jul-12	07-Aug-12	0	81	<input type="checkbox"/>	Review & Approve Glass Glazing																

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work Milestone




Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

CMS Stumptown Road Elementary School Baseline

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SP1790		Review & Approve Cold-Formed Metal Framing	10	10	25-Jul-12	07-Aug-12	0	44																		
SP1820		Review & Approve Plaster & Gypsum Board Assemblies	10	10	25-Jul-12	07-Aug-12	0	34																		
SP1850		Review & Approve Tiling	10	10	25-Jul-12	07-Aug-12	0	81																		
SP1880		Review & Approve Acoustical Ceilings	10	10	25-Jul-12	07-Aug-12	0	78																		
SP1910		Review & Approve Resilient Tile Flooring	10	10	25-Jul-12	07-Aug-12	0	81																		
SP1940		Review & Approve Resilient Carpeting	10	10	25-Jul-12	07-Aug-12	0	81																		
SP1970		Review & Approve Acoustical Room Components	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2000		Review & Approve Painting	10	10	25-Jul-12	07-Aug-12	0	78																		
SP2030		Review & Approve Visual Display Boards	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2060		Review & Approve Signage	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2090		Review & Approve Toilet Compartments & Accessories	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2120		Review & Approve Operable Panel Partitions	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2150		Review & Approve Fire Extinguishers & Cabinets	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2180		Review & Approve Metal Lockers	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2210		Review & Approve Storage Shelving	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2270		Review & Approve Residential Appliances	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2300		Review & Approve Food Service Equipment	10	10	25-Jul-12	07-Aug-12	0	3																		
SP2330		Review & Approve Projection Screens	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2360		Review & Approve Stage Curtains	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2390		Review & Approve Gymnasium & Athletic Equipment	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2420		Review & Approve Horizontal Louver Blinds	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2450		Review & Approve Media Center Casework	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2480		Review & Approve Site Furnishings	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2570		Review & Approve Plumbing Fixtures	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2600		Review & Approve Water Heaters	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2750		Review & Approve HVAC Controls & Instrumentation	10	10	25-Jul-12	07-Aug-12	0	74																		
SP2780		Review & Approve Pumps	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2840		Review & Approve Ductwork	10	10	25-Jul-12	07-Aug-12	0	12																		
SP2870		Review & Approve Air Terminal Boxes	10	10	25-Jul-12	07-Aug-12	0	58																		
SP2900		Review & Approve Grilles, Registers & Diffusers	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2930		Review & Approve Boilers	10	10	25-Jul-12	07-Aug-12	0	81																		
SP2960		Review & Approve Rooftop AC Units	10	10	25-Jul-12	07-Aug-12	0	12																		
SP2990		Review & Approve Air Cooled Chiller	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3020		Review & Approve Air Handling Units	10	10	25-Jul-12	07-Aug-12	0	22																		
SP3050		Review & Approve Electric Unit Heaters	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3080		Review & Approve Variable Frequency Drives	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3110		Review & Approve Lighting Fixtures	10	10	25-Jul-12	07-Aug-12	0	67																		
SP3140		Review & Approve Lighting Control Equipment	10	10	25-Jul-12	07-Aug-12	0	77																		
SP3170		Review & Approve Theatrical / Stage Lighting System	10	10	25-Jul-12	07-Aug-12	0	77																		
SP3200		Review & Approve Dry Type Transformers	10	10	25-Jul-12	07-Aug-12	0	72																		
SP3230		Review & Approve Switchboards	10	10	25-Jul-12	07-Aug-12	0	70																		
SP3260		Review & Approve Panelboards	10	10	25-Jul-12	07-Aug-12	0	62																		
SP3290		Review & Approve Emergency Generator Power System	10	10	25-Jul-12	07-Aug-12	0	78																		
SP3320		Review & Approve Communications	10	10	25-Jul-12	07-Aug-12	0	40																		
SP3350		Review & Approve Fire Alarm	10	10	25-Jul-12	07-Aug-12	0	24																		
SP3380		Review & Approve Asphalt Paving	10	10	25-Jul-12	07-Aug-12	0	42																		

	Remaining Level of Effort		Remaining Work
	Actual Level of Effort		Critical Remaining Work
	Actual Work		Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SP3410		Review & Approve Concrete Paving Mix Designs	10	10	25-Jul-12	07-Aug-12	0	76																		
SP3440		Review & Approve Concrete Paving Re-Steel	10	10	25-Jul-12	07-Aug-12	0	71																		
SP3470		Review & Approve Chain Link Fences & Gates	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3500		Review & Approve Decorative Metal Fences & Gates	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3530		Review & Approve Landscaping	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3650		Review & Approve Data/Intercom/Sound System	10	10	25-Jul-12	07-Aug-12	0	47																		
SP3680		Review & Approve Expansion Joint Covers	10	10	25-Jul-12	07-Aug-12	0	79																		
SP3710		Review & Approve CO2 Sensors	10	10	25-Jul-12	07-Aug-12	0	74																		
SP3750		Fab. & Deliver Precast Architectural Concrete	40	40	25-Jul-12	19-Sep-12	9	10																		
SP3770		Review & Approve Door Hardware	10	10	25-Jul-12	07-Aug-12	0	81																		
SP3800		Review & Approve Plastic Rooftop Equipment Screens	10	10	25-Jul-12	07-Aug-12	0	21																		
SP3830		Review & Approve Aluminum Rooftop Equipment Screens	10	10	25-Jul-12	07-Aug-12	0	21																		
SP3860		Review & Approve Split System Heat Pump	10	10	25-Jul-12	07-Aug-12	0	52																		
SP1200		Fab. & Deliver Metal Fabrications	20	20	08-Aug-12	05-Sep-12	14	65																		
SP1230		Fab. & Deliver Metal Stairs	20	20	08-Aug-12	05-Sep-12	56	70																		
SP1260		Fab. & Deliver Pipe & Tube Railings	20	20	08-Aug-12	05-Sep-12	63	77																		
SP1290		Fab. & Deliver Interior Architectural Woodwork	30	30	08-Aug-12	19-Sep-12	107	109																		
SP1320		Fab. & Deliver Solid Phenolic Railing Panels	30	30	08-Aug-12	19-Sep-12	64	79																		
SP1410		Fab. & Deliver Metal Wall Panels	30	30	08-Aug-12	19-Sep-12	59	128																		
SP1440		Fab. & Deliver Mineral Fiber Cement Siding	10	10	08-Aug-12	21-Aug-12	51	78																		
SP1470		Fab. & Deliver Built-Up Asphalt Roofing	10	10	08-Aug-12	21-Aug-12	29	32																		
SP1530		Fab. & Deliver Cementious Fireproofing	10	10	08-Aug-12	21-Aug-12	46	46																		
SP1560		Fab. & Deliver Hollow Metal Doors & Frames	20	20	08-Aug-12	05-Sep-12	0	38																		
SP1590		Fab. & Deliver Flush Wood Doors	20	20	08-Aug-12	05-Sep-12	148	150																		
SP1620		Fab. & Deliver Coiling Counter Doors	20	20	08-Aug-12	05-Sep-12	70	145																		
SP1650		Fab. & Deliver Aluminum-Framed Entrances & Storefronts	20	20	08-Aug-12	05-Sep-12	70	105																		
SP1680		Fab. & Deliver Aluminum Windows	20	20	08-Aug-12	05-Sep-12	31	41																		
SP1740		Fab. & Deliver Glass Glazing	10	10	08-Aug-12	21-Aug-12	80	123																		
SP1800		Fab. & Deliver Cold-Formed Metal Framing	10	10	08-Aug-12	21-Aug-12	35	44																		
SP1830		Fab. & Deliver Plaster & Gypsum Board Assemblies	10	10	08-Aug-12	21-Aug-12	32	34																		
SP1860		Fab. & Deliver Tiling	20	20	08-Aug-12	05-Sep-12	69	89																		
SP1890		Fab. & Deliver Acoustical Ceilings	20	20	08-Aug-12	05-Sep-12	74	78																		
SP1920		Fab. & Deliver Resilient Tile Flooring	20	20	08-Aug-12	05-Sep-12	110	129																		
SP1950		Fab. & Deliver Resilient Carpeting	20	20	08-Aug-12	05-Sep-12	133	133																		
SP1980		Fab. & Deliver Acoustical Room Components	20	20	08-Aug-12	05-Sep-12	119	129																		
SP2010		Fab. & Deliver Painting	10	10	08-Aug-12	21-Aug-12	57	78																		
SP2040		Fab. & Deliver Visual Display Boards	20	20	08-Aug-12	05-Sep-12	92	139																		
SP2070		Fab. & Deliver Signage	20	20	08-Aug-12	05-Sep-12	90	117																		
SP2100		Fab. & Deliver Toilet Compartments & Accessories	20	20	08-Aug-12	05-Sep-12	91	135																		
SP2130		Fab. & Deliver Operable Panel Partitions	20	20	08-Aug-12	05-Sep-12	142	145																		
SP2160		Fab. & Deliver Fire Extinguishers & Cabinets	20	20	08-Aug-12	05-Sep-12	70	145																		
SP2190		Fab. & Deliver Metal Lockers	20	20	08-Aug-12	05-Sep-12	68	102																		
SP2220		Fab. & Deliver Storage Shelving	20	20	08-Aug-12	05-Sep-12	70	142																		
SP2280		Fab. & Deliver Residential Appliances	20	20	08-Aug-12	05-Sep-12	148	165																		
SP2310		Fab. & Deliver Food Service Equipment	40	40	08-Aug-12	03-Oct-12	46	66																		
SP2340		Fab. & Deliver Projection Screens	20	20	08-Aug-12	05-Sep-12	70	145																		

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013							
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug					
SP2370		Fab. & Deliver Stage Curtains	30	30	08-Aug-12	19-Sep-12	136	152	Fab. & Deliver Stage Curtains																			
SP2400		Fab. & Deliver Gymnasium & Athletic Equipment	20	20	08-Aug-12	05-Sep-12	70	124	Fab. & Deliver Gymnasium & Athletic Equipment																			
SP2430		Fab. & Deliver Horizontal Louver Blinds	20	20	08-Aug-12	05-Sep-12	148	155	Fab. & Deliver Horizontal Louver Blinds																			
SP2460		Fab. & Deliver Media Center Casework	30	30	08-Aug-12	19-Sep-12	125	132	Fab. & Deliver Media Center Casework																			
SP2490		Fab. & Deliver Site Furnishings	10	10	08-Aug-12	21-Aug-12	146	177	Fab. & Deliver Site Furnishings																			
SP2580		Fab. & Deliver Plumbing Fixtures	20	20	08-Aug-12	05-Sep-12	85	121	Fab. & Deliver Plumbing Fixtures																			
SP2610		Fab. & Deliver Water Heaters	20	20	08-Aug-12	05-Sep-12	59	99	Fab. & Deliver Water Heaters																			
SP2760		Fab. & Deliver HVAC Controls & Instrumentation	20	20	08-Aug-12	05-Sep-12	60	74	Fab. & Deliver HVAC Controls & Instrumentation																			
SP2790		Fab. & Deliver Pumps	20	20	08-Aug-12	05-Sep-12	59	96	Fab. & Deliver Pumps																			
SP2850		Fab. & Deliver Ductwork	20	20	08-Aug-12	05-Sep-12	0	12	Fab. & Deliver Ductwork																			
SP2880		Fab. & Deliver Air Terminal Boxes	20	20	08-Aug-12	05-Sep-12	58	58	Fab. & Deliver Air Terminal Boxes																			
SP2910		Fab. & Deliver Grilles, Registers & Diffusers	10	10	08-Aug-12	21-Aug-12	88	115	Fab. & Deliver Grilles, Registers & Diffusers																			
SP2940		Fab. & Deliver Boilers	30	30	08-Aug-12	19-Sep-12	49	86	Fab. & Deliver Boilers																			
SP2970		Fab. & Deliver Rooftop AC Units	40	40	08-Aug-12	03-Oct-12	9	12	Fab. & Deliver Rooftop AC Units																			
SP3000		Fab. & Deliver Air Cooled Chiller	30	30	08-Aug-12	19-Sep-12	43	96	Fab. & Deliver Air Cooled Chiller																			
SP3030		Fab. & Deliver Air Handling Units	30	30	08-Aug-12	19-Sep-12	6	22	Fab. & Deliver Air Handling Units																			
SP3060		Fab. & Deliver Electric Unit Heaters	20	20	08-Aug-12	05-Sep-12	89	96	Fab. & Deliver Electric Unit Heaters																			
SP3090		Fab. & Deliver Variable Frequency Drives	20	20	08-Aug-12	05-Sep-12	59	96	Fab. & Deliver Variable Frequency Drives																			
SP3120		Fab. & Deliver Lighting Fixtures	30	30	08-Aug-12	19-Sep-12	65	67	Fab. & Deliver Lighting Fixtures																			
SP3150		Fab. & Deliver Lighting Control Equipment	20	20	08-Aug-12	05-Sep-12	75	77	Fab. & Deliver Lighting Control Equipment																			
SP3180		Fab. & Deliver Theatrical / Stage Lighting System	30	30	08-Aug-12	19-Sep-12	75	77	Fab. & Deliver Theatrical / Stage Lighting System																			
SP3210		Fab. & Deliver Dry Type Transformers	20	20	08-Aug-12	05-Sep-12	53	72	Fab. & Deliver Dry Type Transformers																			
SP3240		Fab. & Deliver Switchboards	30	30	08-Aug-12	19-Sep-12	41	70	Fab. & Deliver Switchboards																			
SP3270		Fab. & Deliver Panelboards	30	30	08-Aug-12	19-Sep-12	60	62	Fab. & Deliver Panelboards																			
SP3300		Fab. & Deliver Emergency Generator Power System	40	40	08-Aug-12	03-Oct-12	23	78	Fab. & Deliver Emergency Generator Power System																			
SP3330		Fab. & Deliver Communications	20	20	08-Aug-12	05-Sep-12	28	40	Fab. & Deliver Communications																			
SP3360		Fab. & Deliver Fire Alarm	30	30	08-Aug-12	19-Sep-12	20	24	Fab. & Deliver Fire Alarm																			
SP3390		Fab. & Deliver Asphalt Paving	5	5	08-Aug-12	14-Aug-12	15	42	Fab. & Deliver Asphalt Paving																			
SP3420		Fab. & Deliver Concrete Paving	5	5	08-Aug-12	14-Aug-12	49	76	Fab. & Deliver Concrete Paving																			
SP3450		Fab. & Deliver Concrete Paving Re-Steel	10	10	08-Aug-12	21-Aug-12	44	71	Fab. & Deliver Concrete Paving Re-Steel																			
SP3480		Fab. & Deliver Chain Link Fences & Gates	10	10	08-Aug-12	21-Aug-12	151	154	Fab. & Deliver Chain Link Fences & Gates																			
SP3510		Fab. & Deliver Decorative Metal Fences & Gates	10	10	08-Aug-12	21-Aug-12	155	156	Fab. & Deliver Decorative Metal Fences & Gates																			
SP3540		Fab. & Deliver Landscaping	10	10	08-Aug-12	21-Aug-12	161	162	Fab. & Deliver Landscaping																			
SP3660		Fab. & Deliver Data/Intercom/Sound System	20	20	08-Aug-12	05-Sep-12	30	47	Fab. & Deliver Data/Intercom/Sound System																			
SP3690		Fab. & Deliver Expansion Joint Covers	10	10	08-Aug-12	21-Aug-12	77	79	Fab. & Deliver Expansion Joint Covers																			
SP3720		Fab. & Deliver CO2 Sensors	20	20	08-Aug-12	05-Sep-12	60	74	Fab. & Deliver CO2 Sensors																			
SP3780		Fab. & Deliver Door Hardware	20	20	08-Aug-12	05-Sep-12	38	155	Fab. & Deliver Door Hardware																			
SP3810		Fab. & Deliver Plastic Rooftop Equipment Screens	20	20	08-Aug-12	05-Sep-12	12	21	Fab. & Deliver Plastic Rooftop Equipment Screens																			
SP3840		Fab. & Deliver Aluminum Rooftop Equipment Screens	20	20	08-Aug-12	05-Sep-12	12	21	Fab. & Deliver Aluminum Rooftop Equipment Screens																			
SP3870		Fab. & Deliver Split System Heat Pump	40	40	08-Aug-12	03-Oct-12	31	52	Fab. & Deliver Split System Heat Pump																			
SP2550		Fab. & Deliver Fire Protection	10	10	22-Aug-12	05-Sep-12	0	12	Fab. & Deliver Fire Protection																			
Construction			238	238	29-May-12	02-May-13	0	2																				
Site Work			238	238	29-May-12	02-May-13	0	2																				
North Site Work			238	238	29-May-12	02-May-13	0	1																				
S1100	North Site	Site Survey & Staking	2	2	29-May-12	30-May-12	0	0	Site Survey & Staking																			

	Remaining Level of Effort		Remaining Work
	Actual Level of Effort		Critical Remaining Work
	Actual Work		Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
S1010	North Site	Temporary Construction Entrance	2	2	31-May-12	01-Jun-12	0	0	█																	
S1040	North Site	Pre-Erosion Control - Silt Fence & Tree Protection Fence	2	2	31-May-12	01-Jun-12	0	0	█																	
S1050	North Site	Pre-Erosion Control - Skimmer Basin #1	2	2	05-Jun-12	06-Jun-12	0	0	█																	
S1130	North Site	Pre-Erosion Control - Skimmer Basin #3	2	2	05-Jun-12	06-Jun-12	0	0	█																	
S1090	North Site	Pre-Erosion Control - Diversion Swales	2	2	07-Jun-12	08-Jun-12	0	0	█																	
S1600	North Site	Segmental Block Retaining Walls	2	2	07-Jun-12	08-Jun-12	0	0	█																	
S1160	North Site	Pre-Erosion Control - Temp. Seeding & Slope Stabilization	2	2	11-Jun-12	12-Jun-12	0	0	█																	
S1000	North Site	Site Demolition	2	2	13-Jun-12	14-Jun-12	1	1	█																	
S1110	North Site	Clearing & Grubbing	2	2	13-Jun-12	14-Jun-12	0	0	█																	
S1120	North Site	Mass Grade Building Pad	4	4	18-Jun-12	21-Jun-12	0	0	█																	
S1140	North Site	Fine Grade Building Pad	2	2	22-Jun-12	25-Jun-12	0	0	█																	
S2080	North Site	Sanitary Sewer SSMH#1 to SSMH#7	10	10	25-Jul-12	07-Aug-12	0	116	█																	
S2580	North Site	FRP Footings Dumpster/Chiller Enclosure	3	3	25-Jul-12	27-Jul-12	0	24	█																	
S2830	North Site	6" CHWS&R Underground Boiler B130 to Chiller ACC-1	8	8	30-Jul-12	08-Aug-12	24	24	█																	
S2590	North Site	FRP Footings Outdoor Dining Screen Wall	3	3	30-Jul-12	01-Aug-12	66	142	█																	
S2350	North Site	Sanitary Sewer SSMH#7 to Dumpster/Chiller Enclosure	6	6	08-Aug-12	15-Aug-12	73	116	█																	
S1680	North Site	8" Tap & Water Service to Meeter by CMU	3	3	27-Sep-12	01-Oct-12	0	34	█																	
S1690	North Site	8" Fire Water RPZ to Boiler B130	10	10	27-Sep-12	10-Oct-12	3	58	█																	
S1750	North Site	4" Water RPZ to Boiler B130	10	10	02-Oct-12	15-Oct-12	0	55	█																	
S1730	North Site	FRP RPZ Concrete Pads	3	3	16-Oct-12	18-Oct-12	0	76	█																	
S2920	North Site	Electrical Secondary Conductor Underground Conduit for Local Utility	6	6	16-Oct-12	23-Oct-12	0	55	█																	
S1700	North Site	8" RPZ Backflow Preventer	2	2	19-Oct-12	22-Oct-12	0	76	█																	
S1710	North Site	4" RPZ Backflow Preventer	2	2	19-Oct-12	22-Oct-12	0	76	█																	
S4630	North Site	2" RPZ Backflow Preventer	2	2	19-Oct-12	22-Oct-12	0	132	█																	
S1720	North Site	RPZ Backflow Preventer Heater Enclosures	2	2	23-Oct-12	24-Oct-12	0	132	█																	
S4390	North Site	CMU Wall Dumpster/Chiller Enclosure	4	4	24-Oct-12	29-Oct-12	0	53	█																	
S2840	North Site	Electrical Service Entrance Underground to B131	6	6	24-Oct-12	31-Oct-12	0	55	█																	
S1760	North Site	FRP Headwall HW8	4	4	25-Oct-12	30-Oct-12	6	53	█																	
S4420	North Site	Brick Veneer Dumpster/Chiller Enclosure	4	4	30-Oct-12	02-Nov-12	0	53	█																	
S2860	North Site	FRP Transformer Pad	3	3	01-Nov-12	05-Nov-12	0	60	█																	
S2850	North Site	Pullboxes & Conduit to Future Mobile Classrooms	6	6	01-Nov-12	08-Nov-12	18	74	█																	
S4810	North Site	FRP Emergency Generator Pad	3	3	01-Nov-12	05-Nov-12	0	55	█																	
S4350	North Site	Pipe Bollards Dumpster/Chiller Enclosure	2	2	05-Nov-12	06-Nov-12	0	53	█																	
S4430	North Site	Brick Veneer Outdoor Dining Screen Wall	4	4	05-Nov-12	08-Nov-12	21	91	█																	
S2960	North Site	Emergency Generator	3	3	06-Nov-12	08-Nov-12	0	55	█																	
S2870	North Site	Transformer by Local Utility	3	3	06-Nov-12	08-Nov-12	60	60	█																	
S4480	North Site	Stone & Prep. Vehicular Concrete Paving	3	3	07-Nov-12	09-Nov-12	0	53	█																	
S1800	North Site	FRP Headwall HW17	5	5	08-Nov-12	14-Nov-12	20	47	█																	
S4330	North Site	FRP Vehicular Concrete Paving	3	3	12-Nov-12	14-Nov-12	0	53	█																	
S4450	North Site	Paint Inside Face Dumpster/Chiller Enclosure	2	2	15-Nov-12	16-Nov-12	0	84	█																	
S2940	North Site	FRP Air Cooled Chiller ACC-1 Pad	3	3	15-Nov-12	19-Nov-12	0	53	█																	
S4470	North Site	Dumpster Screen Gates	5	5	19-Nov-12	26-Nov-12	0	84	█																	
S4790	North Site	FRP Footings Plaza Planter	3	3	19-Nov-12	21-Nov-12	0	66	█																	
S2950	North Site	Air Cooled Chiller ACC-1	3	3	20-Nov-12	23-Nov-12	1	53	█																	
S4800	North Site	FRP Plaza Planters	8	8	23-Nov-12	04-Dec-12	0	66	█																	
S4500	North Site	Chiller Chain Link Fence & Gates	3	3	27-Nov-12	29-Nov-12	81	84	█																	

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
S3240	North Site	Solids Interceptor S-1	5	5	29-Nov-12	05-Dec-12	0	43													☐ Solids Interceptor S-1					
S4210	North Site	Grease Interceptor G-1	5	5	29-Nov-12	05-Dec-12	0	43													☐ Grease Interceptor G-1					
S4360	North Site	Decorative Spherical Bollards North Entrance Foundations	2	2	05-Dec-12	06-Dec-12	65	66													☐ Decorative Spherical Bollards North Entrance Foundations					
S2780	North Site	Roof Leader Storm Drainage East Elev. Classroom Building	6	6	06-Dec-12	13-Dec-12	0	43													☐ Roof Leader Storm Drainage East Elev. Classroom Building					
S2790	North Site	Roof Leader Storm Drainage South Elev. Multi-Purpose/Kitchen Building	3	3	14-Dec-12	18-Dec-12	0	43													☐ Roof Leader Storm Drainage South Elev. Multi-Purpose/Kitchen Building					
S4760	North Site	Post-Erosion Control	8	8	14-Dec-12	26-Dec-12	0	27													☐ Post-Erosion Control					
S2970	North Site	Freezer Conditioner Unit	2	2	17-Dec-12	18-Dec-12	34	94													☐ Freezer Conditioner Unit					
S4650	North Site	Roof Leader Storm Drainage East Elev. Multi-Purpose/Kitchen Building	3	3	19-Dec-12	21-Dec-12	0	43													☐ Roof Leader Storm Drainage East Elev. Multi-Purpose/Kitchen Building					
S4660	North Site	Roof Leader Storm Drainage North Elev. Multi-Purpose/Kitchen Building	4	4	24-Dec-12	28-Dec-12	0	43													☐ Roof Leader Storm Drainage North Elev. Multi-Purpose/Kitchen Building					
S4770	North Site	Pond #1 Sand Filter & Outlet Structure	7	7	27-Dec-12	07-Jan-13	0	27													☐ Pond #1 Sand Filter & Outlet Structure					
S2800	North Site	Roof Leader Storm Drainage North Elev. Admin/Media Building	4	4	31-Dec-12	04-Jan-13	0	43													☐ Roof Leader Storm Drainage North Elev. Admin/Media Building					
S2810	North Site	Roof Leader Storm Drainage South Elev. Media	3	3	07-Jan-13	09-Jan-13	54	55													☐ Roof Leader Storm Drainage South Elev. Media					
S2060	North Site	Post-Erosion Control - Temp. Seeding & Slope Stabilization	5	5	08-Jan-13	14-Jan-13	0	27													☐ Post-Erosion Control - Temp. Seeding & Slope Stabilization					
S1630	North Site	Monument Sign	3	3	15-Jan-13	17-Jan-13	0	27													☐ Monument Sign					
S2880	North Site	Monument Sign Branch Circuitry Underground	4	4	18-Jan-13	23-Jan-13	26	27													☐ Monument Sign Branch Circuitry Underground					
S4250	North Site	FRP Sidewalks & Plaza North Elevation	6	6	12-Mar-13	19-Mar-13	0	1													☐ FRP Sidewalks & Plaza North Elevation					
S4320	North Site	FRP Sidewalks East Elevation	5	5	20-Mar-13	26-Mar-13	0	1													☐ FRP Sidewalks East Elevation					
S2750	North Site	Bike Rack	2	2	20-Mar-13	21-Mar-13	31	31													☐ Bike Rack					
S2760	North Site	Flagpole	2	2	20-Mar-13	21-Mar-13	31	31													☐ Flagpole					
S4490	North Site	Decorative Spherical Bollards North Entrance	3	3	20-Mar-13	22-Mar-13	30	30													☐ Decorative Spherical Bollards North Entrance					
S4310	North Site	FRP Sidewalks West Elevation	4	4	27-Mar-13	01-Apr-13	0	1													☐ FRP Sidewalks West Elevation					
S4460	North Site	Chain Link Fence & Gate East Elev. Kitchen	2	2	27-Mar-13	28-Mar-13	2	3													☐ Chain Link Fence & Gate East Elev. Kitchen					
S4290	North Site	Aluminum Picket Fence & Gates West Elev. Classroom	3	3	02-Apr-13	04-Apr-13	0	1													☐ Aluminum Picket Fence & Gates West Elev. Classroom					
S4340	North Site	FRP Sidewalks South Elevation	5	5	02-Apr-13	08-Apr-13	13	14													☐ FRP Sidewalks South Elevation					
S2620	North Site	Topsoil & Prep. for Permanent Grassing	10	10	05-Apr-13	18-Apr-13	0	1													☐ Topsoil & Prep. for Permanent Grassing					
S2650	North Site	Landscaping	10	10	12-Apr-13	25-Apr-13	0	1													☐ Landscaping					
S4610	North Site	Chain Link Fence East Bus Parking	3	3	19-Apr-13	23-Apr-13	0	1													☐ Chain Link Fence East Bus Parking					
S4620	North Site	Chain Link Fence South Play Area	2	2	24-Apr-13	25-Apr-13	0	1													☐ Chain Link Fence South Play Area					
S2660	North Site	Permanent Grassing	5	5	26-Apr-13	02-May-13	1	1													☐ Permanent Grassing					
South Site Work			100	100	25-Jul-12	13-Dec-12	0	27																		
S4680	South Site	Pre-Erosion Control	2	2	25-Jul-12	26-Jul-12	0	7													☐ Pre-Erosion Control					
S1080	South Site	Pre-Erosion Control - Skimmer Basin #2	3	3	27-Jul-12	31-Jul-12	0	7													☐ Pre-Erosion Control - Skimmer Basin #2					
S4710	South Site	Clearing & Grubbing	2	2	01-Aug-12	02-Aug-12	0	103													☐ Clearing & Grubbing					
S4690	South Site	Pre-Erosion Control - Temp. Seeding & Slope Stabilization	2	2	03-Aug-12	06-Aug-12	76	103													☐ Pre-Erosion Control - Temp. Seeding & Slope Stabilization					
S4700	South Site	Post-Erosion Control	5	5	23-Nov-12	29-Nov-12	0	27													☐ Post-Erosion Control					
S4750	South Site	Pond #2 Sand Filter & Outlet Structure	5	5	30-Nov-12	06-Dec-12	0	27													☐ Pond #2 Sand Filter & Outlet Structure					
S4780	South Site	Post-Erosion Control - Temp. Seeding & Slope Stabilization	5	5	07-Dec-12	13-Dec-12	0	27													☐ Post-Erosion Control - Temp. Seeding & Slope Stabilization					
Stumptown Road			91	91	27-Jul-12	04-Dec-12	0	107																		
S1410	Road	Roadway Survey & Staking	2	2	27-Jul-12	30-Jul-12	1	8													☐ Roadway Survey & Staking					
S1430	Road	Roadway Pre-Erosion Control	2	2	01-Aug-12	02-Aug-12	0	7													☐ Roadway Pre-Erosion Control					
S1610	Road	Easment Grading for Overhead Power Line Relocation	6	6	03-Aug-12	10-Aug-12	0	7													☐ Easment Grading for Overhead Power Line Relocation					
S1560	Road	NCDOT Roadway Lane Closure Notice	5	5	06-Aug-12	10-Aug-12	0	27													☐ NCDOT Roadway Lane Closure Notice					
S1400	Road	Phase I Traffic Control	2	2	13-Aug-12	14-Aug-12	0	27													☐ Phase I Traffic Control					
S1240	Road	Phase I Sawcut & Demo	2	2	15-Aug-12	16-Aug-12	0	27													☐ Phase I Sawcut & Demo					
S1250	Road	Phase I Mass Grade	3	3	17-Aug-12	21-Aug-12	0	27													☐ Phase I Mass Grade					
S1480	Road	Phase I Storm Drainage Piping	2	2	22-Aug-12	23-Aug-12	0	27													☐ Phase I Storm Drainage Piping					

Remaining Level of Effort	Remaining Work
Actual Level of Effort	Critical Remaining Work
Actual Work	Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
S1620	Road	Phase I Open Cut Storm Drainage Piping STA 14+50	3	3	24-Aug-12	28-Aug-12	0	27																		
S1650	Road	Phase I Open Cut Storm Drainage Piping STA 20+50	3	3	29-Aug-12	31-Aug-12	0	27																		
S1770	Road	Phase I Fine Grade	2	2	04-Sep-12	05-Sep-12	0	27																		
S4520	Road	Phase I Asphalt Paving Base Course	2	2	06-Sep-12	07-Sep-12	0	27																		
S4530	Road	Phase I FRP Curb & Gutter	3	3	10-Sep-12	12-Sep-12	0	27																		
S4540	Road	Phase I FRP Sidewalks	3	3	10-Sep-12	12-Sep-12	37	64																		
S4550	Road	Phase I Asphalt Paving Intermediate Course	2	2	13-Sep-12	14-Sep-12	0	27																		
S4570	Road	Phase I Temporary Pavement Markings	2	2	17-Sep-12	18-Sep-12	0	27																		
S1530	Road	Phase II Traffic Control	2	2	19-Sep-12	20-Sep-12	0	27																		
S1740	Road	Phase II Relocate Fire Hydrant	3	3	21-Sep-12	25-Sep-12	1	28																		
S1550	Road	Phase II Sawcut & Demo	4	4	21-Sep-12	26-Sep-12	0	27																		
S1420	Road	Phase II Mass Grade	5	5	27-Sep-12	03-Oct-12	0	27																		
S1440	Road	Phase II Storm Utility Drainage Piping SUE East Stumptown Rd.	10	10	27-Sep-12	10-Oct-12	0	27																		
S1450	Road	Phase II Fine Grade	4	4	11-Oct-12	16-Oct-12	0	27																		
S4730	Road	Phase II FRP Headwall HW38	4	4	11-Oct-12	16-Oct-12	13	40																		
S4740	Road	Phase II FRP Headwall HW24	4	4	11-Oct-12	16-Oct-12	13	40																		
S1520	Road	Phase II Asphalt Paving Base Course	2	2	17-Oct-12	18-Oct-12	0	27																		
S1460	Road	Phase II FRP Curb & Gutter	3	3	19-Oct-12	23-Oct-12	0	27																		
S1470	Road	Phase II FRP Sidewalks	8	8	24-Oct-12	02-Nov-12	0	27																		
S2230	Road	Phase II Asphalt Paving Intermediate Course	2	2	24-Oct-12	25-Oct-12	0	27																		
S1640	Road	Phase III Traffic Control	2	2	26-Oct-12	29-Oct-12	0	27																		
S1790	Road	Phase III Mill & Asphalt Paving Surface Course & Full Overlay	4	4	30-Oct-12	02-Nov-12	0	27																		
S1580	Road	Phase III Cure Asphalt for Pavement Markings	30	30	03-Nov-12	02-Dec-12	0	151																		
S1660	Road	Topsoil & Prep. for Permanent Grassing	5	5	05-Nov-12	09-Nov-12	0	27																		
S1780	Road	Roadway Signage	5	5	12-Nov-12	16-Nov-12	0	27																		
S1670	Road	Roadway Permanent Grassing	3	3	19-Nov-12	21-Nov-12	0	27																		
S1590	Road	Roadway Pavement Markings	2	2	03-Dec-12	04-Dec-12	107	107																		
Parking & Private Drive			212	212	26-Jun-12	24-Apr-13	0	4																		
S1270	Parking	Mass Grade Parking & Private Drive	10	10	26-Jun-12	10-Jul-12	0	7																		
S1310	Parking	Storm Utility Drainage System Parking & Private Drive	10	10	11-Oct-12	24-Oct-12	0	37																		
S2900	Parking	Lighting Underground Rough Parking & Private Drive	5	5	25-Oct-12	31-Oct-12	83	84																		
S1300	Parking	Fine Grade Parking & Private Drive	3	3	01-Mar-13*	05-Mar-13	0	1																		
S1260	Parking	FRP Curb & Gutter Parking & Private Drive	4	4	06-Mar-13	11-Mar-13	0	1																		
S1220	Parking	Stone & Prep. Parking & Private Drive	4	4	12-Mar-13	15-Mar-13	0	2																		
S2910	Parking	Parking Lighting	5	5	12-Mar-13	18-Mar-13	25	31																		
S2890	Parking	Asphalt Paving LD Surface Course Parking & Private Drive	4	4	18-Mar-13	21-Mar-13	0	2																		
S1490	Parking	Cure Asphalt for Pavement Markings Parking & Private Drive	30	30	22-Mar-13	20-Apr-13	1	4																		
S4590	Parking	Site Gates Parking & Private Drive	3	3	22-Mar-13	26-Mar-13	1	21																		
S1360	Parking	Site Signage Parking & Private Drive	3	3	22-Apr-13	24-Apr-13	2	3																		
S1500	Parking	Pavement Markings Parking & Private Drive	3	3	22-Apr-13	24-Apr-13	0	3																		
Bus Parking & Drive			207	207	11-Jul-12	01-May-13	0	1																		
S2290	Bus Parking	Mass Grade Bus Parking & Drive	10	10	11-Jul-12	24-Jul-12	0	7																		
S2300	Bus Parking	Storm Utility Drainage System Bus Parking & Drive	10	10	25-Oct-12	07-Nov-12	0	37																		
S4600	Bus Parking	Lighting Underground Rough Bus Parking & Drive	5	5	08-Nov-12	14-Nov-12	14	80																		
S2320	Bus Parking	Fine Grade Bus Parking & Drive	2	2	06-Dec-12	07-Dec-12	64	66																		
S2330	Bus Parking	FRP Curb & Gutter Bus Parking & Drive	4	4	12-Mar-13	15-Mar-13	0	2																		

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012						2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
S2360	Bus Parking	Stone & Prep. Bus Parking & Drive	4	4	18-Mar-13	21-Mar-13	0	2												□ Stone & Prep. Bus Parking & Drive
S2370	Bus Parking	Asphalt Paving HD Binder Course Bus Parking & Drive	2	2	22-Mar-13	25-Mar-13	0	2												□ Asphalt Paving HD Binder Course Bus Parking & Drive
S2380	Bus Parking	Asphalt Paving HD Surface Course Bus Parking & Drive	2	2	26-Mar-13	27-Mar-13	0	2												□ Asphalt Paving HD Surface Course Bus Parking & Drive
S2400	Bus Parking	Cure Asphalt for Pavement Markings Bus Parking & Drive	30	30	28-Mar-13	26-Apr-13	2	3												□ Cure Asphalt for Pavement Markings Bus Parking & Drive
S2520	Bus Parking	Site Gates Bus Parking & Drive	3	3	28-Mar-13	01-Apr-13	19	20												□ Site Gates Bus Parking & Drive
S2610	Bus Parking	Outdoor Athletic Equipment	5	5	28-Mar-13	03-Apr-13	17	18												□ Outdoor Athletic Equipment
S2410	Bus Parking	Pavement Markings Bus Parking & Drive	3	3	29-Apr-13	01-May-13	0	1												□ Pavement Markings Bus Parking & Drive
S4720	Bus Parking	Site Signage Bus Parking & Drive	3	3	29-Apr-13	01-May-13	1	1												□ Site Signage Bus Parking & Drive
Multi-Purpose/Kitchen Building			203	203	26-Jun-12	11-Apr-13	0	16												
Structure & Exterior			196	196	26-Jun-12	02-Apr-13	0	23												
MK1270	Struct/Ext	FRP Footings Walkway Cover System	4	4	26-Jun-12	29-Jun-12	97	210												□ FRP Footings Walkway Cover System
MK1280	Struct/Ext	FRP Footings	4	4	26-Jun-12	29-Jun-12	0	0												■ FRP Footings
MK1290	Struct/Ext	CMU Below Grade Stem Walls	3	3	02-Jul-12	05-Jul-12	0	0												■ CMU Below Grade Stem Walls
MK1300	Struct/Ext	Backfill CMU Stem Walls	3	3	06-Jul-12	10-Jul-12	0	0												■ Backfill CMU Stem Walls
MK2960	Struct/Ext	Electrical Branch Underground Platform & Multi-Purpose	6	6	11-Jul-12	18-Jul-12	0	0												■ Electrical Branch Underground Platform & Multi-Purpose
MK1330	Struct/Ext	Stone & Prep. Platform Steps & Slab on Grade	2	2	19-Jul-12	20-Jul-12	0	0												■ Stone & Prep. Platform Steps & Slab on Grade
MK1340	Struct/Ext	Stone & Prep. Ramp Slab on Grade	2	2	19-Jul-12	20-Jul-12	0	0												■ Stone & Prep. Ramp Slab on Grade
MK1350	Struct/Ext	Stone & Prep. Multi-Purpose Slab on Grade	3	3	23-Jul-12	25-Jul-12	3	3												□ Stone & Prep. Multi-Purpose Slab on Grade
MK1360	Struct/Ext	FRP Platform Steps & Slab on Grade	3	3	23-Jul-12	25-Jul-12	0	0												■ FRP Platform Steps & Slab on Grade
MK1370	Struct/Ext	FRP Ramp Slab on Grade	3	3	26-Jul-12	30-Jul-12	0	0												■ FRP Ramp Slab on Grade
MK1380	Struct/Ext	FRP Multi-Purpose Slab on Grade	3	3	31-Jul-12	02-Aug-12	0	0												■ FRP Multi-Purpose Slab on Grade
MK1390	Struct/Ext	CMU to Roof Bearing Elev. Platform & Multi-Purpose	8	8	03-Aug-12	14-Aug-12	0	0												■ CMU to Roof Bearing Elev. Platform & Multi-Purpose
MK2310	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	8	8	03-Aug-12	14-Aug-12	60	62												□ Electrical Rough CMU to Roof Bearing Elev.
MK2490	Struct/Ext	Facility Sanitary Sewers Piping Rough CMU to Roof Bearing Elev.	8	8	03-Aug-12	14-Aug-12	50	65												□ Facility Sanitary Sewers Piping Rough CMU to Roof Bearing Elev.
MK2530	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	8	8	03-Aug-12	14-Aug-12	50	57												□ Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.
MK1320	Struct/Ext	Electrical Feeder Underground	8	8	14-Aug-12	23-Aug-12	5	5												□ Electrical Feeder Underground
MK1310	Struct/Ext	Facility Sanitary Sewer Piping Underground	12	12	15-Aug-12	30-Aug-12	0	0												■ Facility Sanitary Sewer Piping Underground
MK3470	Struct/Ext	Electrical Branch Underground Kitchen	5	5	31-Aug-12	07-Sep-12	0	0												■ Electrical Branch Underground Kitchen
MK1410	Struct/Ext	Structural Steel Low Roof Bearing Elev.	3	3	05-Sep-12	07-Sep-12	0	0												■ Structural Steel Low Roof Bearing Elev.
MK1400	Struct/Ext	Hollow Metal CMU Frames	4	4	06-Sep-12	11-Sep-12	64	134												□ Hollow Metal CMU Frames
MK1430	Struct/Ext	CMU Steel Infill & Parapet Platform	3	3	10-Sep-12	12-Sep-12	0	0												■ CMU Steel Infill & Parapet Platform
MK1420	Struct/Ext	Structural Steel Joist Platform	3	3	10-Sep-12	12-Sep-12	0	0												■ Structural Steel Joist Platform
MK3450	Struct/Ext	Stone & Prep. Kitchen Slab on Grade	3	3	10-Sep-12	12-Sep-12	0	0												■ Stone & Prep. Kitchen Slab on Grade
MK1450	Struct/Ext	Steel Decking Platform	2	2	13-Sep-12	14-Sep-12	0	0												■ Steel Decking Platform
MK3460	Struct/Ext	FRP Kitchen Slab on Grade	3	3	13-Sep-12	17-Sep-12	0	0												■ FRP Kitchen Slab on Grade
MK1440	Struct/Ext	Structural Steel Joist Kitchen	3	3	17-Sep-12	19-Sep-12	0	0												■ Structural Steel Joist Kitchen
MK1470	Struct/Ext	CMU Steel Infill & Parapet Kitchen	3	3	17-Sep-12	19-Sep-12	0	0												■ CMU Steel Infill & Parapet Kitchen
MK2480	Struct/Ext	CMU to Roof Bearing Elev. Kitchen	6	6	18-Sep-12	25-Sep-12	0	0												■ CMU to Roof Bearing Elev. Kitchen
MK1480	Struct/Ext	Steel Decking Kitchen	2	2	20-Sep-12	21-Sep-12	0	0												■ Steel Decking Kitchen
MK3190	Struct/Ext	Structural Steel High Roof Bearing Elev.	2	2	24-Sep-12	25-Sep-12	0	0												■ Structural Steel High Roof Bearing Elev.
MK3030	Struct/Ext	Rooftop Equipment Screen at RTU-5	5	5	24-Sep-12	28-Sep-12	6	9												□ Rooftop Equipment Screen at RTU-5
MK1460	Struct/Ext	Structural Steel Joist Multi-Purpose	3	3	26-Sep-12	28-Sep-12	0	0												■ Structural Steel Joist Multi-Purpose
MK1500	Struct/Ext	CMU Steel Infill & Parapet Multi-Purpose	3	3	26-Sep-12	28-Sep-12	0	0												■ CMU Steel Infill & Parapet Multi-Purpose
MK1520	Struct/Ext	Steel Decking Multi-Purpose	2	2	01-Oct-12	02-Oct-12	0	0												■ Steel Decking Multi-Purpose
MK3170	Struct/Ext	Damproofing CMU North Elevation Platform Roof	2	2	01-Oct-12	02-Oct-12	0	0												■ Damproofing CMU North Elevation Platform Roof



Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
MK2570	Multi/Kitch	Exhaust Ductwork	6	6	07-Dec-12	14-Dec-12	0	4								<input type="checkbox"/> Exhaust Ductwork										
MK2240	Multi/Kitch	Paint Prime Coat	2	2	10-Dec-12	11-Dec-12	0	2								<input type="checkbox"/> Paint Prime Coat										
MK3300	Multi/Kitch	Freezer/Cooler	5	5	10-Dec-12	14-Dec-12	0	20								<input type="checkbox"/> Freezer/Cooler										
MK1090	Multi/Kitch	Metal Lockers	3	3	12-Dec-12	14-Dec-12	14	34								<input type="checkbox"/> Metal Lockers										
MK2050	Multi/Kitch	Hollow Metal Doors	4	4	12-Dec-12	17-Dec-12	17	81								<input type="checkbox"/> Hollow Metal Doors										
MK2250	Multi/Kitch	Paint First Coat	2	2	12-Dec-12	13-Dec-12	0	2								<input type="checkbox"/> Paint First Coat										
MK2000	Multi/Kitch	Gymnasium & Athletic Equipment	5	5	14-Dec-12	20-Dec-12	44	54								<input type="checkbox"/> Gymnasium & Athletic Equipment										
MK2070	Multi/Kitch	Glaze Hollow Metal Doors & Frames	5	5	14-Dec-12	20-Dec-12	17	68								<input type="checkbox"/> Glaze Hollow Metal Doors & Frames										
MK2320	Multi/Kitch	Fire Extinguisher Cabinets	2	2	14-Dec-12	17-Dec-12	0	75								<input type="checkbox"/> Fire Extinguisher Cabinets										
MK2330	Multi/Kitch	Fire Extinguishers	2	2	14-Dec-12	17-Dec-12	20	75								<input type="checkbox"/> Fire Extinguishers										
MK2350	Multi/Kitch	Wood Storage Shelving	2	2	14-Dec-12	17-Dec-12	20	72								<input type="checkbox"/> Wood Storage Shelving										
MK2910	Multi/Kitch	Panelboards & Terminations Elec. B121	5	5	14-Dec-12	20-Dec-12	0	2								<input type="checkbox"/> Panelboards & Terminations Elec. B121										
MK2930	Multi/Kitch	Sound System Rack Elec. B121	5	5	14-Dec-12	20-Dec-12	11	14								<input type="checkbox"/> Sound System Rack Elec. B121										
MK2980	Multi/Kitch	Panelboards & Terminations Kitchen B129	5	5	14-Dec-12	20-Dec-12	0	7								<input type="checkbox"/> Panelboards & Terminations Kitchen B129										
MK2270	Multi/Kitch	Projection Screens	2	2	14-Dec-12	17-Dec-12	20	75								<input type="checkbox"/> Projection Screens										
MK2150	Multi/Kitch	Quarry Tile Kitchen B129	8	8	17-Dec-12	27-Dec-12	0	20								<input type="checkbox"/> Quarry Tile Kitchen B129										
MK2580	Multi/Kitch	Exhaust Fans	3	3	17-Dec-12	19-Dec-12	0	4								<input type="checkbox"/> Exhaust Fans										
MK2180	Multi/Kitch	Acoustical Ceilings Grid	4	4	20-Dec-12	26-Dec-12	0	4								<input type="checkbox"/> Acoustical Ceilings Grid										
MK2800	Multi/Kitch	Security System Fixtures & Trim	2	2	21-Dec-12	24-Dec-12	15	54								<input type="checkbox"/> Security System Fixtures & Trim										
MK2890	Multi/Kitch	Lighting Fixtures Sports Light	5	5	21-Dec-12	28-Dec-12	0	2								<input type="checkbox"/> Lighting Fixtures Sports Light										
MK2420	Multi/Kitch	Fire Protection Drops	6	6	27-Dec-12	04-Jan-13	12	45								<input type="checkbox"/> Fire Protection Drops										
MK2610	Multi/Kitch	HVAC Diffusers, Registers & Grilles	2	2	27-Dec-12	28-Dec-12	0	27								<input type="checkbox"/> HVAC Diffusers, Registers & Grilles										
MK2640	Multi/Kitch	Quarry Tile Dry Storage B138	3	3	28-Dec-12	02-Jan-13	0	20								<input type="checkbox"/> Quarry Tile Dry Storage B138										
MK2650	Multi/Kitch	Quarry Tile Dish Wash B139	3	3	28-Dec-12	02-Jan-13	0	20								<input type="checkbox"/> Quarry Tile Dish Wash B139										
MK2620	Multi/Kitch	HVAC Fixtures & Trim	2	2	31-Dec-12	02-Jan-13	18	61								<input type="checkbox"/> HVAC Fixtures & Trim										
MK2660	Multi/Kitch	Lighting Fixtures Lay In	5	5	31-Dec-12	07-Jan-13	0	2								<input type="checkbox"/> Lighting Fixtures Lay In										
MK1980	Multi/Kitch	Food Service Equipment	10	10	03-Jan-13	16-Jan-13	0	56								<input type="checkbox"/> Food Service Equipment										
MK2160	Multi/Kitch	Quarry Tile Toilet B136	3	3	03-Jan-13	07-Jan-13	0	20								<input type="checkbox"/> Quarry Tile Toilet B136										
MK2170	Multi/Kitch	Quarry Tile Laundry B134	3	3	03-Jan-13	07-Jan-13	0	20								<input type="checkbox"/> Quarry Tile Laundry B134										
MK2470	Multi/Kitch	Plumbing Fixtures & Trim	6	6	08-Jan-13	15-Jan-13	0	36								<input type="checkbox"/> Plumbing Fixtures & Trim										
MK2340	Multi/Kitch	Quarry Tile Lockers B135	3	3	08-Jan-13	10-Jan-13	0	20								<input type="checkbox"/> Quarry Tile Lockers B135										
MK2390	Multi/Kitch	Quarry Tile Office B137	3	3	08-Jan-13	10-Jan-13	4	20								<input type="checkbox"/> Quarry Tile Office B137										
MK2730	Multi/Kitch	Theatrical / Stage Lighting System	5	5	08-Jan-13	14-Jan-13	0	2								<input type="checkbox"/> Theatrical / Stage Lighting System										
MK2880	Multi/Kitch	Above Ceiling Inspection	1	1	08-Jan-13	08-Jan-13	39	53								<input type="checkbox"/> Above Ceiling Inspection										
MK2670	Multi/Kitch	Electrical Devices & Trim	8	8	15-Jan-13	24-Jan-13	0	2								<input type="checkbox"/> Electrical Devices & Trim										
MK2290	Multi/Kitch	Toilet Accessories Toilet B136	2	2	16-Jan-13	17-Jan-13	21	44								<input type="checkbox"/> Toilet Accessories Toilet B136										
MK3320	Multi/Kitch	Foodservice Equipment Ductwork Equipment Final Connections	5	5	17-Jan-13	23-Jan-13	0	64								<input type="checkbox"/> Foodservice Equipment Ductwork Equipment Final Connections										
MK3310	Multi/Kitch	Foodservice Equipment Electrical Final Equipment Connections	5	5	24-Jan-13	30-Jan-13	46	64								<input type="checkbox"/> Foodservice Equipment Electrical Final Equipment Connections										
MK2780	Multi/Kitch	Fire Alarm Fixtures & Trim	5	5	08-Feb-13	14-Feb-13	0	15								<input type="checkbox"/> Fire Alarm Fixtures & Trim										
MK3290	Multi/Kitch	Acoustical Room Components	8	8	25-Feb-13	06-Mar-13	10	10								<input type="checkbox"/> Acoustical Room Components										
MK2740	Multi/Kitch	Communications Fixtures & Trim	5	5	26-Feb-13	04-Mar-13	0	3								<input type="checkbox"/> Communications Fixtures & Trim										
MK2750	Multi/Kitch	Data/Intercom/Sound System Fixtures & Trim	5	5	26-Feb-13	04-Mar-13	0	3								<input type="checkbox"/> Data/Intercom/Sound System Fixtures & Trim										
MK2190	Multi/Kitch	Acoustical Ceilings Tile	4	4	05-Mar-13	08-Mar-13	0	14								<input type="checkbox"/> Acoustical Ceilings Tile										
MK2430	Multi/Kitch	Fire Protection Fixtures & Trim	3	3	11-Mar-13	13-Mar-13	3	20								<input type="checkbox"/> Fire Protection Fixtures & Trim										
MK2210	Multi/Kitch	Resilient Tile Floorings	5	5	21-Mar-13	27-Mar-13	0	0								<input type="checkbox"/> Resilient Tile Floorings										
MK2010	Multi/Kitch	Operable Panel Partition	3	3	28-Mar-13	01-Apr-13	1	3								<input type="checkbox"/> Operable Panel Partition										

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012						2013										
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
MK2370	Multi/Kitch	Platform Oak Treads	4	4	28-Mar-13	02-Apr-13	0	2									<input type="checkbox"/> Platform Oak Treads								
MK2260	Multi/Kitch	Paint Final Coat	2	2	03-Apr-13	04-Apr-13	0	2									<input type="checkbox"/> Paint Final Coat								
MK1990	Multi/Kitch	Stage Curtains	5	5	05-Apr-13	11-Apr-13	16	16									<input type="checkbox"/> Stage Curtains								
MK2060	Multi/Kitch	Flush Wood Doors	2	2	05-Apr-13	08-Apr-13	0	2									<input type="checkbox"/> Flush Wood Doors								
MK2230	Multi/Kitch	Resilient Wall Base	2	2	05-Apr-13	08-Apr-13	0	10									<input type="checkbox"/> Resilient Wall Base								
MK2280	Multi/Kitch	Signage	3	3	05-Apr-13	09-Apr-13	0	4									<input type="checkbox"/> Signage								
MK2020	Multi/Kitch	Misc. Equipment & Specialties	4	4	05-Apr-13	10-Apr-13	17	17									<input type="checkbox"/> Misc. Equipment & Specialties								
MK2380	Multi/Kitch	Horizontal Louver Blinds	2	2	05-Apr-13	08-Apr-13	0	7									<input type="checkbox"/> Horizontal Louver Blinds								
MK2360	Multi/Kitch	Washer/Dryer Laundry B134	2	2	05-Apr-13	08-Apr-13	3	17									<input type="checkbox"/> Washer/Dryer Laundry B134								
MK2090	Multi/Kitch	Door Hardware	2	2	09-Apr-13	10-Apr-13	3	7									<input type="checkbox"/> Door Hardware								
MK2080	Multi/Kitch	Glaze Flush Wood Doors	2	2	09-Apr-13	10-Apr-13	3	7									<input type="checkbox"/> Glaze Flush Wood Doors								
Boiler, Main Electric & Generator Switch			126	126	18-Sep-12	15-Mar-13	0	35																	
MK2030	Boiler/Elec	FRP Housekeeping Pads Boiler B130	5	5	18-Sep-12	24-Sep-12	46	83									<input type="checkbox"/> FRP Housekeeping Pads Boiler B130								
MK2810	Boiler/Elec	FRP Housekeeping Pads Elec. B132	5	5	18-Sep-12	24-Sep-12	38	67									<input type="checkbox"/> FRP Housekeeping Pads Elec. B132								
MK2900	Boiler/Elec	Ships Ladder	2	2	26-Sep-12	27-Sep-12	56	151									<input type="checkbox"/> Ships Ladder								
MK3200	Boiler/Elec	Electrical Rough Branch Circuitry	10	10	17-Oct-12	30-Oct-12	12	41									<input type="checkbox"/> Electrical Rough Branch Circuitry								
MK3260	Boiler/Elec	6" CHWS&R Piping	15	15	07-Nov-12	28-Nov-12	0	37									<input type="checkbox"/> 6" CHWS&R Piping								
MK3270	Boiler/Elec	3" HWS&R Piping	15	15	07-Nov-12	28-Nov-12	0	37									<input type="checkbox"/> 3" HWS&R Piping								
MK2860	Boiler/Elec	Fire Protection Riser Piping B130	5	5	08-Nov-12	14-Nov-12	0	8									<input type="checkbox"/> Fire Protection Riser Piping B130								
MK3050	Boiler/Elec	Paint Prime Coat	2	2	12-Nov-12	13-Nov-12	0	29									<input type="checkbox"/> Paint Prime Coat								
MK2200	Boiler/Elec	Concrete Floor Sealing	3	3	14-Nov-12	16-Nov-12	58	115									<input type="checkbox"/> Concrete Floor Sealing								
MK3060	Boiler/Elec	Paint First Coat	2	2	14-Nov-12	15-Nov-12	0	29									<input type="checkbox"/> Paint First Coat								
MK2990	Boiler/Elec	MDP	2	2	16-Nov-12	19-Nov-12	0	29									<input type="checkbox"/> MDP								
MK3000	Boiler/Elec	Transformers Elec. B112	2	2	20-Nov-12	21-Nov-12	22	44									<input type="checkbox"/> Transformers Elec. B112								
MK1020	Boiler/Elec	Electric Heater EUH-1	2	2	29-Nov-12	30-Nov-12	0	41									<input type="checkbox"/> Electric Heater EUH-1								
MK1030	Boiler/Elec	Boiler B-1 & B-2	5	5	29-Nov-12	05-Dec-12	0	37									<input type="checkbox"/> Boiler B-1 & B-2								
MK1040	Boiler/Elec	Hot Water Pumps HWP-1 & HWP-2	5	5	29-Nov-12	05-Dec-12	0	37									<input type="checkbox"/> Hot Water Pumps HWP-1 & HWP-2								
MK1050	Boiler/Elec	Hot Water Pumps BHWP-3 & BHWP-4	5	5	29-Nov-12	05-Dec-12	0	37									<input type="checkbox"/> Hot Water Pumps BHWP-3 & BHWP-4								
MK1060	Boiler/Elec	Chilled Water Pumps CHWP-1 & CHWP-2	5	5	29-Nov-12	05-Dec-12	0	37									<input type="checkbox"/> Chilled Water Pumps CHWP-1 & CHWP-2								
MK1070	Boiler/Elec	Chilled Water Pumps BCHWP12 & BCHWP-3	5	5	29-Nov-12	05-Dec-12	0	37									<input type="checkbox"/> Chilled Water Pumps BCHWP12 & BCHWP-3								
MK1100	Boiler/Elec	Water Heaters WH-1 & WH-2	2	2	29-Nov-12	30-Nov-12	3	40									<input type="checkbox"/> Water Heaters WH-1 & WH-2								
MK3390	Boiler/Elec	Variable Frequency Drives (VFDs)	5	5	29-Nov-12	05-Dec-12	21	37									<input type="checkbox"/> Variable Frequency Drives (VFDs)								
MK1110	Boiler/Elec	Gas Piping	6	6	06-Dec-12	13-Dec-12	37	39									<input type="checkbox"/> Gas Piping								
MK2870	Boiler/Elec	Security Equipment Popit Can B131	3	3	18-Dec-12	20-Dec-12	0	54									<input type="checkbox"/> Security Equipment Popit Can B131								
MK2820	Boiler/Elec	Transformer Elec. B132	2	2	21-Dec-12	24-Dec-12	0	7									<input type="checkbox"/> Transformer Elec. B132								
MK2830	Boiler/Elec	Panelboards & Terminations Elec. B132	8	8	26-Dec-12	07-Jan-13	0	7									<input type="checkbox"/> Panelboards & Terminations Elec. B132								
MK3010	Boiler/Elec	Automatic Transfer Switch ATS Gen Switch B131	2	2	26-Dec-12	27-Dec-12	6	22									<input type="checkbox"/> Automatic Transfer Switch ATS Gen Switch B131								
MK3040	Boiler/Elec	Electrical Branch Circuitry Final Equipment Connections	5	5	08-Jan-13	14-Jan-13	16	16									<input type="checkbox"/> Electrical Branch Circuitry Final Equipment Connections								
MK2840	Boiler/Elec	Lighting Fixtures	3	3	25-Jan-13	29-Jan-13	0	2									<input type="checkbox"/> Lighting Fixtures								
MK2850	Boiler/Elec	Electrical Devices & Trim	3	3	30-Jan-13	01-Feb-13	0	2									<input type="checkbox"/> Electrical Devices & Trim								
MK2770	Boiler/Elec	Fire Alarm Control Panel B131	5	5	01-Feb-13	07-Feb-13	0	15									<input type="checkbox"/> Fire Alarm Control Panel B131								
MK3070	Boiler/Elec	Paint Final Coat	2	2	08-Feb-13	11-Feb-13	0	42									<input type="checkbox"/> Paint Final Coat								
MK3080	Boiler/Elec	Resilient Wall Base	2	2	12-Feb-13	13-Feb-13	57	57									<input type="checkbox"/> Resilient Wall Base								
MK3280	Boiler/Elec	HVAC Insulation	10	10	25-Feb-13	08-Mar-13	0	28									<input type="checkbox"/> HVAC Insulation								
MK3340	Boiler/Elec	HVAC Pipe Painting & Labeling	5	5	11-Mar-13	15-Mar-13	4	32									<input type="checkbox"/> HVAC Pipe Painting & Labeling								
Penthouse			113	113	11-Oct-12	21-Mar-13	0	29																	

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
MK1680	Penthouse	3" CHWS&R Piping Riser First Floor to Penthouse	2	2	11-Oct-12	12-Oct-12	0	37																		
MK1690	Penthouse	2-1/2" HWS&R Piping Riser First Floor to Penthouse	2	2	11-Oct-12	12-Oct-12	0	27																		
MK1140	Penthouse	Facility Sanitary Sewers Piping Rough	3	3	11-Oct-12	15-Oct-12	0	3																		
MK1600	Penthouse	AHU-4	2	2	22-Oct-12	23-Oct-12	0	3																		
MK1160	Penthouse	Electrical Rough	5	5	12-Nov-12	16-Nov-12	9	33																		
MK2970	Penthouse	Mechanical Equipment Branch Circuitry	4	4	03-Dec-12	06-Dec-12	41	41																		
MK1150	Penthouse	Fire Alarm Rough	3	3	31-Dec-12	03-Jan-13	0	2																		
MK1170	Penthouse	Metal Stud Insulation	2	2	04-Jan-13	07-Jan-13	0	2																		
MK1210	Penthouse	Drywall	2	2	08-Jan-13	09-Jan-13	0	2																		
MK1220	Penthouse	Finish Drywall	4	4	10-Jan-13	15-Jan-13	0	2																		
MK1230	Penthouse	Paint Prime Coat	1	1	16-Jan-13	16-Jan-13	0	2																		
MK1240	Penthouse	Paint First Coat	1	1	17-Jan-13	17-Jan-13	0	2																		
MK1250	Penthouse	Paint Final Coat	1	1	18-Jan-13	18-Jan-13	0	2																		
MK1260	Penthouse	Electric Unit Heaters EUH-1	2	2	21-Jan-13	22-Jan-13	0	2																		
MK1700	Penthouse	3" CHWS&R Piping	3	3	23-Jan-13	25-Jan-13	0	2																		
MK1710	Penthouse	2-1/2" HWS&R Piping	3	3	23-Jan-13	25-Jan-13	0	2																		
MK1630	Penthouse	HVAC Controls	5	5	23-Jan-13	29-Jan-13	8	8																		
MK1620	Penthouse	Ductwork	5	5	04-Feb-13	08-Feb-13	0	0																		
MK1190	Penthouse	Lighting Fixtures	2	2	04-Feb-13	05-Feb-13	0	2																		
MK1200	Penthouse	Electrical Devices & Trim	2	2	04-Feb-13	05-Feb-13	0	2																		
MK1750	Penthouse	HVAC Insulation	6	6	11-Mar-13	18-Mar-13	0	28																		
MK1180	Penthouse	Fire Alarm Fixtures & Trim	2	2	14-Mar-13	15-Mar-13	27	33																		
MK2300	Penthouse	HVAC Pipe Painting & Labeling	3	3	19-Mar-13	21-Mar-13	0	28																		
Classroom Building			214	214	02-Jul-12	02-May-13	0	1																		
Structure & Exterior			199	199	02-Jul-12	11-Apr-13	0	16																		
C1030	Struct/Ext	FRP Footings	6	6	02-Jul-12	10-Jul-12	0	0																		
C3760	Struct/Ext	FRP Elevator Pit Slab	3	3	02-Jul-12	05-Jul-12	0	4																		
C3820	Struct/Ext	FRP Elevator Pit Walls	4	4	06-Jul-12	11-Jul-12	0	4																		
C1040	Struct/Ext	CMU Below Grade Stem Walls	4	4	11-Jul-12	16-Jul-12	0	0																		
C3850	Struct/Ext	Cure Elevator Pit Walls	7	7	12-Jul-12	18-Jul-12	0	6																		
C1050	Struct/Ext	Backfill CMU Stem Walls	4	4	17-Jul-12	20-Jul-12	0	0																		
C1070	Struct/Ext	Facility Sanitary Sewer Piping Underground	15	15	17-Jul-12	06-Aug-12	0	0																		
C1080	Struct/Ext	Electrical Feeder Underground	8	8	17-Jul-12	26-Jul-12	0	1																		
C3830	Struct/Ext	Waterproof Elevator Pit Walls	2	2	19-Jul-12	20-Jul-12	0	4																		
C3840	Struct/Ext	Backfill Elevator Pit Walls	2	2	23-Jul-12	24-Jul-12	0	4																		
C3860	Struct/Ext	FRP Footings at Elevator Pit Backfill	3	3	25-Jul-12	27-Jul-12	0	4																		
C3460	Struct/Ext	Electrical Branch Underground	6	6	27-Jul-12	03-Aug-12	0	1																		
C3870	Struct/Ext	CMU Below Grade Stem Walls at Elevator Pit Backfill	2	2	30-Jul-12	31-Jul-12	4	4																		
C1060	Struct/Ext	Stone & Prep. Slab on Grade	6	6	07-Aug-12	14-Aug-12	0	0																		
C1090	Struct/Ext	FRP Slab on Grade	6	6	10-Aug-12	17-Aug-12	0	0																		
C1100	Struct/Ext	CMU to 2nd Floor Bearing Elev.	14	14	15-Aug-12	04-Sep-12	0	0																		
C3370	Struct/Ext	Electrical Rough CMU to 2nd Floor Bearing Elev.	10	10	15-Aug-12	28-Aug-12	35	37																		
C3390	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to 2nd Floor Bearing Elev.	10	10	15-Aug-12	28-Aug-12	35	50																		
C3420	Struct/Ext	Facility Water Distribution Piping Rough CMU to 2nd Floor Bearing Elev.	10	10	15-Aug-12	28-Aug-12	35	42																		
C1120	Struct/Ext	Structural Steel 2nd Floor	6	6	05-Sep-12	12-Sep-12	0	0																		


Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012					2013							
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
C1110	Struct/Ext	Hollow Metal CMU Frames First Floor	7	7	06-Sep-12	14-Sep-12	88	141													
C1130	Struct/Ext	CMU Steel Infill for Steel Decking	3	3	10-Sep-12	12-Sep-12	3	3													
C1140	Struct/Ext	Steel Decking 2nd Floor	3	3	13-Sep-12	17-Sep-12	0	0													
C1150	Struct/Ext	Prep. & Pour Slab on Deck Floor 2	6	6	18-Sep-12	25-Sep-12	0	0													
C1160	Struct/Ext	CMU to Roof Bearing Elev.	20	20	26-Sep-12	23-Oct-12	0	0													
C1170	Struct/Ext	Hollow Metal CMU Frames Second Floor	8	8	26-Sep-12	05-Oct-12	79	131													
C3750	Struct/Ext	FRP Housekeeping Pads for AHU-3	2	2	26-Sep-12	27-Sep-12	0	16													
C3380	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	10	10	26-Sep-12	09-Oct-12	41	43													
C3400	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.	10	10	26-Sep-12	09-Oct-12	38	48													
C3430	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	10	10	26-Sep-12	09-Oct-12	38	48													
C1250	Struct/Ext	CMU Steel Infill & Parapet	4	4	24-Oct-12	29-Oct-12	0	0													
C1260	Struct/Ext	Structural Steel Joist Roof	4	4	24-Oct-12	29-Oct-12	0	0													
C1430	Struct/Ext	CMU Shaft Stair #2 Roof to Elev. +44'-0"	4	4	24-Oct-12	29-Oct-12	0	0													
C1390	Struct/Ext	Steel Decking Roof	3	3	30-Oct-12	01-Nov-12	0	0													
C1420	Struct/Ext	Damproofing CMU North Elevation & Admin/Media Roof	2	2	30-Oct-12	31-Oct-12	0	0													
C1550	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation & Admin/Media Roof	4	4	01-Nov-12	06-Nov-12	0	0													
C3510	Struct/Ext	Damproofing CMU South Elevation	2	2	01-Nov-12	02-Nov-12	0	2													
C3530	Struct/Ext	Damproofing CMU North Elevation Stair #2 Classroom Roof	2	2	01-Nov-12	02-Nov-12	0	6													
C1310	Struct/Ext	Structural Steel Penthouse	2	2	02-Nov-12	05-Nov-12	0	0													
C3540	Struct/Ext	Damproofing CMU East Elevation	3	3	05-Nov-12	07-Nov-12	0	6													
C1400	Struct/Ext	Structural Steel Joist Penthouse	2	2	06-Nov-12	07-Nov-12	0	0													
C3560	Struct/Ext	Mechanical Louvers Mechanical B240	3	3	07-Nov-12	09-Nov-12	28	28													
C3490	Struct/Ext	Brick Veneer/Rigid Insulation South Elevation	4	4	07-Nov-12	12-Nov-12	0	0													
C3970	Struct/Ext	Aluminum Storefront Windows North Elevation	2	2	07-Nov-12	08-Nov-12	0	7													
C1460	Struct/Ext	Steel Decking Penthouse Floor	2	2	08-Nov-12	09-Nov-12	0	0													
C1470	Struct/Ext	Steel Decking Penthouse Roof	2	2	08-Nov-12	09-Nov-12	0	0													
C3550	Struct/Ext	Damproofing CMU West Elevation	3	3	08-Nov-12	12-Nov-12	0	11													
C3980	Struct/Ext	Caulk Aluminum Storefront Windows North Elevation	2	2	09-Nov-12	12-Nov-12	0	7													
C1410	Struct/Ext	Cold-Formed Metal Framing Parapet at Penthouse Slab Edge	3	3	12-Nov-12	14-Nov-12	5	5													
C1480	Struct/Ext	Structural Steel Joist Roof Stair #2	2	2	12-Nov-12	13-Nov-12	0	8													
C1720	Struct/Ext	Aluminum Storefront Windows South Elevation	2	2	13-Nov-12	14-Nov-12	0	7													
C3520	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Stair #2 Classroom Roof	3	3	13-Nov-12	15-Nov-12	0	0													
C1530	Struct/Ext	Prep. & Pour Slab on Deck Penthouse	2	2	14-Nov-12	15-Nov-12	0	0													
C1510	Struct/Ext	Steel Decking Stair #2 Roof	2	2	14-Nov-12	15-Nov-12	0	8													
C1980	Struct/Ext	Caulk Aluminum Storefront Windows South Elevation	2	2	15-Nov-12	16-Nov-12	7	7													
C1570	Struct/Ext	FRP Housekeeping Pads for AHU-1 & AHU-2	2	2	16-Nov-12	19-Nov-12	0	0													
C3500	Struct/Ext	Brick Veneer/Rigid Insulation East Elevation	8	8	16-Nov-12	28-Nov-12	0	0													
C1640	Struct/Ext	Cold-Formed Metal Framing Penthouse	3	3	23-Nov-12	27-Nov-12	0	0													
C1650	Struct/Ext	Hollow Metal Frame Penthouse	2	2	23-Nov-12	26-Nov-12	0	1													
C1540	Struct/Ext	Metal Stair #2	7	7	26-Nov-12	04-Dec-12	0	14													
C2150	Struct/Ext	PT Wood Blocking & Rigid Insulation Stair #2 Roof	2	2	26-Nov-12	27-Nov-12	0	3													
C2170	Struct/Ext	Built Up Stair #2 Roof	2	2	26-Nov-12	27-Nov-12	3	3													
C1000	Struct/Ext	Hollow Metal Doors Penthouse	2	2	27-Nov-12	28-Nov-12	46	106													
C1710	Struct/Ext	Exterior Gypsum Sheathing Penthouse	3	3	28-Nov-12	30-Nov-12	0	0													
C1560	Struct/Ext	Brick Veneer/Rigid Insulation West Elevation	8	8	29-Nov-12	10-Dec-12	0	0													
C3790	Struct/Ext	Aluminum Storefront Windows East Elevation	6	6	29-Nov-12	06-Dec-12	0	0													

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
C1810	Struct/Ext	Mechanical Louvers Penthouse	3	3	03-Dec-12	05-Dec-12	0	6														☐ Mechanical Louvers Penthouse				
C1830	Struct/Ext	PT Wood Blocking & Rigid Insulation Penthouse Roof	2	2	03-Dec-12	04-Dec-12	0	0														▨ PT Wood Blocking & Rigid Insulation Penthouse Roof				
C1890	Struct/Ext	Built Up Penthouse Roof	2	2	03-Dec-12	04-Dec-12	0	0														▨ Built Up Penthouse Roof				
C1990	Struct/Ext	PT Wood Blocking & Rigid Insulation Classroom Roof	4	4	05-Dec-12	10-Dec-12	0	0														■ PT Wood Blocking & Rigid Insulation Classroom Roof				
C1630	Struct/Ext	Metal Stair #2 Pipe & Tube Railings	3	3	05-Dec-12	07-Dec-12	0	14														☐ Metal Stair #2 Pipe & Tube Railings				
C1870	Struct/Ext	Hardie Panel Vertical Siding Penthouse	3	3	06-Dec-12	10-Dec-12	0	6														☐ Hardie Panel Vertical Siding Penthouse				
C3810	Struct/Ext	Caulk Aluminum Storefront Windows East Elevation	2	2	07-Dec-12	10-Dec-12	0	0														■ Caulk Aluminum Storefront Windows East Elevation				
C1670	Struct/Ext	Prep. & Pour Metal Stair #2 Pans & Landings	2	2	10-Dec-12	11-Dec-12	0	24														▨ Prep. & Pour Metal Stair #2 Pans & Landings				
C2050	Struct/Ext	Built Up Classroom Roof	8	8	11-Dec-12	20-Dec-12	0	0														■ Built Up Classroom Roof				
C1850	Struct/Ext	Metal Stud Soffit Framing	4	4	11-Dec-12	14-Dec-12	0	69														☐ Metal Stud Soffit Framing				
C1860	Struct/Ext	Rigid Insulation Above Exterior Soffits	4	4	11-Dec-12	14-Dec-12	0	69														☐ Rigid Insulation Above Exterior Soffits				
C3780	Struct/Ext	Aluminum Storefront Windows West Elevation	6	6	11-Dec-12	18-Dec-12	0	0														■ Aluminum Storefront Windows West Elevation				
C3900	Struct/Ext	Exterior Expansion Joint Covers	6	6	11-Dec-12	18-Dec-12	2	2														☐ Exterior Expansion Joint Covers				
C1730	Struct/Ext	CMU Infill Shaft Stair #2	5	5	12-Dec-12	18-Dec-12	19	24														☐ CMU Infill Shaft Stair #2				
C1910	Struct/Ext	Prefinished Flush Metal Panel Soffits	6	6	17-Dec-12	24-Dec-12	0	69														☐ Prefinished Flush Metal Panel Soffits				
C2100	Struct/Ext	Roof Expansion Joint Assemblies	3	3	18-Dec-12	20-Dec-12	0	69														▨ Roof Expansion Joint Assemblies				
C3800	Struct/Ext	Caulk Aluminum Storefront Windows West Elevation	2	2	19-Dec-12	20-Dec-12	0	0														▨ Caulk Aluminum Storefront Windows West Elevation				
C3770	Struct/Ext	Elevator	20	20	24-Dec-12	22-Jan-13	72	72														▨ Elevator				
C1840	Struct/Ext	Caulk Brick Veneer	8	8	26-Dec-12	07-Jan-13	0	70														☐ Caulk Brick Veneer				
C1920	Struct/Ext	Metal Flashing, Coping & Trim Penthouse Roof	2	2	04-Jan-13	07-Jan-13	0	69														▨ Metal Flashing, Coping & Trim Penthouse Roof				
C1970	Struct/Ext	Collection Boxes & Downspouts Penthouse Roof	2	2	08-Jan-13	09-Jan-13	0	70														▨ Collection Boxes & Downspouts Penthouse Roof				
C2160	Struct/Ext	Metal Flashing, Coping & Trim Classroom Roof	3	3	08-Jan-13	10-Jan-13	0	69														▨ Metal Flashing, Coping & Trim Classroom Roof				
C1820	Struct/Ext	Gravel Penthouse Roof	2	2	10-Jan-13	11-Jan-13	80	80														▨ Gravel Penthouse Roof				
C2180	Struct/Ext	Collection Boxes & Downspouts Classroom Roof	2	2	11-Jan-13	14-Jan-13	0	69														▨ Collection Boxes & Downspouts Classroom Roof				
C2190	Struct/Ext	Metal Flashing, Coping & Trim Stair #2 Roof	2	2	11-Jan-13	14-Jan-13	0	69														▨ Metal Flashing, Coping & Trim Stair #2 Roof				
C1930	Struct/Ext	Gravel Classroom Roof	3	3	15-Jan-13	17-Jan-13	76	76														▨ Gravel Classroom Roof				
C2240	Struct/Ext	Collection Boxes & Downspouts Stair #2 Roof	2	2	15-Jan-13	16-Jan-13	0	69														▨ Collection Boxes & Downspouts Stair #2 Roof				
C2110	Struct/Ext	Gravel Stair #2 Roof	2	2	17-Jan-13	18-Jan-13	75	75														▨ Gravel Stair #2 Roof				
C2570	Struct/Ext	Hardware Exterior Hollow Metal Doors	3	3	05-Feb-13	07-Feb-13	60	60														▨ Hardware Exterior Hollow Metal Doors				
C3880	Struct/Ext	Exterior Lighting Fixtures	5	5	05-Apr-13	11-Apr-13	7	13														☐ Exterior Lighting Fixtures				
First Floor			148	148	26-Sep-12	24-Apr-13	0	7																		
C1180	Class 1	Ductwork High Pressure	8	8	26-Sep-12	05-Oct-12	0	0														■ Ductwork High Pressure				
C1210	Class 1	Hollow Metal Stud Frames	5	5	08-Oct-12	12-Oct-12	53	53														☐ Hollow Metal Stud Frames				
C1220	Class 1	Metal Stud Framing	8	8	08-Oct-12	17-Oct-12	0	2														☐ Metal Stud Framing				
C1230	Class 1	Fire Protection Main Piping	3	3	08-Oct-12	10-Oct-12	0	9														▨ Fire Protection Main Piping				
C1440	Class 1	Exhaust Ductwork	4	4	08-Oct-12	11-Oct-12	0	0														■ Exhaust Ductwork				
C1270	Class 1	Fire Protection Branch Piping	8	8	11-Oct-12	22-Oct-12	1	9														☐ Fire Protection Branch Piping				
C1500	Class 1	Exhaust Fans	4	4	12-Oct-12	17-Oct-12	68	73														☐ Exhaust Fans				
C1190	Class 1	6" CHWS&R Piping	6	6	15-Oct-12	22-Oct-12	0	37														☐ 6" CHWS&R Piping				
C1200	Class 1	3" HWS&R Piping	6	6	15-Oct-12	22-Oct-12	0	27														☐ 3" HWS&R Piping				
C1320	Class 1	Metal Stud Soffit Framing	3	3	18-Oct-12	22-Oct-12	5	21														☐ Metal Stud Soffit Framing				
C1330	Class 1	Facility Water Distribution Piping Rough	5	5	18-Oct-12	24-Oct-12	0	7														☐ Facility Water Distribution Piping Rough				
C1010	Class 1	Facility Sanitary Sewers Piping Rough	5	5	18-Oct-12	24-Oct-12	0	15														☐ Facility Sanitary Sewers Piping Rough				
C1340	Class 1	Electrical Rough	15	15	18-Oct-12	07-Nov-12	0	2														▨ Electrical Rough				
C1350	Class 1	Fire Alarm Rough	10	10	18-Oct-12	31-Oct-12	0	4														▨ Fire Alarm Rough				
C1360	Class 1	Communications Rough	10	10	18-Oct-12	31-Oct-12	0	12														▨ Communications Rough				

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
C1370	Class 1	Data/Intercom/Sound System Rough	5	5	18-Oct-12	24-Oct-12	5	17																		
C1380	Class 1	Security System Rough	10	10	18-Oct-12	31-Oct-12	0	7																		
C1290	Class 1	Hydronic Piping Mains	10	10	23-Oct-12	05-Nov-12	17	27																		
C1450	Class 1	Plumbing Insulation	5	5	03-Dec-12	07-Dec-12	1	10																		
C1240	Class 1	VAV Boxes	4	4	17-Dec-12	20-Dec-12	0	0																		
C2340	Class 1	Communications Cable Tray	6	6	19-Dec-12	27-Dec-12	0	8																		
C1280	Class 1	Ductwork Low Pressure	6	6	21-Dec-12	31-Dec-12	0	0																		
C3990	Class 1	Hydronic Piping Branch & Connections	5	5	21-Dec-12	28-Dec-12	3	13																		
C2200	Class 1	Metal Stud Insulation	4	4	24-Dec-12	28-Dec-12	0	0																		
C1300	Class 1	HVAC Controls	10	10	24-Dec-12	08-Jan-13	0	13																		
C2430	Class 1	Communications Cabling	8	8	28-Dec-12	09-Jan-13	0	8																		
C2250	Class 1	Drywall	6	6	31-Dec-12	08-Jan-13	0	0																		
C2210	Class 1	HVAC Insulation	8	8	04-Jan-13	15-Jan-13	0	10																		
C2290	Class 1	Finish Drywall	6	6	09-Jan-13	16-Jan-13	0	0																		
C3950	Class 1	Top of Wall Fire Stop	6	6	09-Jan-13	16-Jan-13	0	11																		
C2320	Class 1	Paint Prime Coat	3	3	17-Jan-13	21-Jan-13	0	5																		
C2380	Class 1	Panelboards & Terminations Elec. A114	6	6	17-Jan-13	24-Jan-13	0	0																		
C2330	Class 1	Transformer Elec. A114	2	2	17-Jan-13	18-Jan-13	0	0																		
C2350	Class 1	Plywood Sheathing Data A135	2	2	17-Jan-13	18-Jan-13	4	7																		
C2360	Class 1	Fire Alarm Enunciator Panel Data A135	5	5	17-Jan-13	23-Jan-13	1	16																		
C2390	Class 1	Hollow Metal Doors	4	4	22-Jan-13	25-Jan-13	2	62																		
C2540	Class 1	Paint First Coat	3	3	22-Jan-13	24-Jan-13	0	5																		
C2400	Class 1	Concrete Floor Sealing	3	3	22-Jan-13	24-Jan-13	3	65																		
C2600	Class 1	Glaze Hollow Metal Doors & Frames	5	5	25-Jan-13	31-Jan-13	1	50																		
C2610	Class 1	Acoustical Ceilings Grid	6	6	25-Jan-13	01-Feb-13	0	5																		
C2620	Class 1	Visual Display Boards	8	8	25-Jan-13	05-Feb-13	0	44																		
C2640	Class 1	Fire Extinguisher Cabinets	2	2	25-Jan-13	28-Jan-13	0	54																		
C2650	Class 1	Fire Extinguishers	2	2	25-Jan-13	28-Jan-13	4	56																		
C2660	Class 1	Metal Storage Shelving	2	2	25-Jan-13	28-Jan-13	0	50																		
C2680	Class 1	Projection Screens	4	4	25-Jan-13	30-Jan-13	2	52																		
C2700	Class 1	Electric Wall Heater EWH-1	2	2	25-Jan-13	28-Jan-13	38	54																		
C2550	Class 1	Communications Data Racks & Terminations Data A135	10	10	25-Jan-13	07-Feb-13	0	3																		
C3070	Class 1	Security System Fixtures & Trim	2	2	25-Jan-13	28-Jan-13	4	47																		
C3330	Class 1	Porcelain Tile Boys B142 / Girls B143	6	6	25-Jan-13	01-Feb-13	0	14																		
C3410	Class 1	Electric Water Coolers	2	2	25-Jan-13	28-Jan-13	4	23																		
C2670	Class 1	Wood Storage Shelving	4	4	29-Jan-13	01-Feb-13	0	50																		
C2410	Class 1	Porcelain Tile Classroom Toilets	6	6	04-Feb-13	11-Feb-13	0	14																		
C2770	Class 1	Fire Protection Drops	8	8	04-Feb-13	13-Feb-13	0	33																		
C2780	Class 1	HVAC Diffusers, Registers & Grilles	4	4	04-Feb-13	07-Feb-13	0	7																		
C2910	Class 1	HVAC Fixtures & Trim	5	5	08-Feb-13	14-Feb-13	1	40																		
C2490	Class 1	Porcelain Tile Toilets A102	4	4	12-Feb-13	15-Feb-13	0	14																		
C2500	Class 1	Porcelain Tile Modified Toilet A106	4	4	12-Feb-13	15-Feb-13	0	14																		
C2690	Class 1	Plumbing Fixtures & Trim	6	6	18-Feb-13	25-Feb-13	0	19																		
C3050	Class 1	Fire Alarm Fixtures & Trim	5	5	22-Feb-13	28-Feb-13	0	24																		
C2790	Class 1	Lighting Fixtures	10	10	26-Feb-13	11-Mar-13	0	2																		
C3340	Class 1	Toilet Compartments & Accessories Boys B142 / Girls B143	3	3	26-Feb-13	28-Feb-13	0	19																		

Legend:

- Data/Intercom/Sound System Rough
- Security System Rough
- Hydronic Piping Mains
- Plumbing Insulation
- VAV Boxes
- Communications Cable Tray
- Ductwork Low Pressure
- Hydronic Piping Branch & Connections
- Metal Stud Insulation
- HVAC Controls
- Communications Cabling
- Drywall
- HVAC Insulation
- Finish Drywall
- Top of Wall Fire Stop
- Paint Prime Coat
- Panelboards & Terminations Elec. A114
- Transformer Elec. A114
- Plywood Sheathing Data A135
- Fire Alarm Enunciator Panel Data A135
- Hollow Metal Doors
- Paint First Coat
- Concrete Floor Sealing
- Glaze Hollow Metal Doors & Frames
- Acoustical Ceilings Grid
- Visual Display Boards
- Fire Extinguisher Cabinets
- Fire Extinguishers
- Metal Storage Shelving
- Projection Screens
- Electric Wall Heater EWH-1
- Communications Data Racks & Terminations Data A135
- Security System Fixtures & Trim
- Porcelain Tile Boys B142 / Girls B143
- Electric Water Coolers
- Wood Storage Shelving
- Porcelain Tile Classroom Toilets
- Fire Protection Drops
- HVAC Diffusers, Registers & Grilles
- HVAC Fixtures & Trim
- Porcelain Tile Toilets A102
- Porcelain Tile Modified Toilet A106
- Plumbing Fixtures & Trim
- Fire Alarm Fixtures & Trim
- Lighting Fixtures
- Toilet Compartments & Accessories Boys B142 / Girls B143

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
C2730	Class 1	Toilet Compartments & Accessories Toilets A102	2	2	01-Mar-13	04-Mar-13	0	19										<input type="checkbox"/>	Toilet Compartments & Accessories Toilets A102							
C2760	Class 1	Toilet Compartments & Accessories Modified Toilet A106	2	2	05-Mar-13	06-Mar-13	0	19										<input type="checkbox"/>	Toilet Compartments & Accessories Modified Toilet							
C2630	Class 1	Toilet Accessories Classroom Toilets	4	4	07-Mar-13	12-Mar-13	5	19										<input type="checkbox"/>	Toilet Accessories Classroom Toilets							
C3030	Class 1	Interior Architectural Woodwork	10	10	07-Mar-13	20-Mar-13	0	3										<input type="checkbox"/>	Interior Architectural Woodwork							
C2940	Class 1	Electrical Devices & Trim	8	8	12-Mar-13	21-Mar-13	0	2										<input type="checkbox"/>	Electrical Devices & Trim							
C2740	Class 1	Communications Fixtures & Trim	5	5	12-Mar-13	18-Mar-13	0	12										<input type="checkbox"/>	Communications Fixtures & Trim							
C3060	Class 1	Data/Intercom/Sound System Fixtures & Trim	5	5	12-Mar-13	18-Mar-13	0	12										<input type="checkbox"/>	Data/Intercom/Sound System Fixtures & Trim							
C3440	Class 1	Above Ceiling Inspection	1	1	12-Mar-13	12-Mar-13	4	17										<input type="checkbox"/>	Above Ceiling Inspection							
C3020	Class 1	Acoustical Ceilings Tile	5	5	19-Mar-13	25-Mar-13	0	13										<input type="checkbox"/>	Acoustical Ceilings Tile							
C3100	Class 1	Plumbing Architectural Woodwork Fixtures & Trim	6	6	21-Mar-13	28-Mar-13	4	17										<input type="checkbox"/>	Plumbing Architectural Woodwork Fixtures & Trim							
C3040	Class 1	Fire Protection Fixtures & Trim	5	5	26-Mar-13	01-Apr-13	9	17										<input type="checkbox"/>	Fire Protection Fixtures & Trim							
C3090	Class 1	Resilient Tile Floorings	5	5	28-Mar-13	03-Apr-13	0	0										<input checked="" type="checkbox"/>	Resilient Tile Floorings							
C3910	Class 1	Floor to Floor Expansion Joint Covers	4	4	28-Mar-13	02-Apr-13	4	16										<input type="checkbox"/>	Floor to Floor Expansion Joint Covers							
C3160	Class 1	Carpeting	3	3	04-Apr-13	08-Apr-13	0	0										<input checked="" type="checkbox"/>	Carpeting							
C3190	Class 1	Paint Final Coat	3	3	09-Apr-13	11-Apr-13	0	4										<input type="checkbox"/>	Paint Final Coat							
C3170	Class 1	Resilient Wall Base	3	3	12-Apr-13	16-Apr-13	5	10										<input type="checkbox"/>	Resilient Wall Base							
C3230	Class 1	Misc. Equipment & Specialties	4	4	12-Apr-13	17-Apr-13	4	8										<input type="checkbox"/>	Misc. Equipment & Specialties							
C3250	Class 1	Washer/Dryer Laundry A103	2	2	12-Apr-13	15-Apr-13	14	14										<input type="checkbox"/>	Washer/Dryer Laundry A103							
C3240	Class 1	Horizontal Louver Blinds	4	4	15-Apr-13	18-Apr-13	3	7										<input type="checkbox"/>	Horizontal Louver Blinds							
C2590	Class 1	Flush Wood Doors	4	4	16-Apr-13	19-Apr-13	0	2										<input type="checkbox"/>	Flush Wood Doors							
C3220	Class 1	Signage	4	4	18-Apr-13	23-Apr-13	0	4										<input type="checkbox"/>	Signage							
C3210	Class 1	Door Hardware	3	3	22-Apr-13	24-Apr-13	3	3										<input type="checkbox"/>	Door Hardware							
C2720	Class 1	Glaze Flush Wood Doors	3	3	22-Apr-13	24-Apr-13	3	3										<input type="checkbox"/>	Glaze Flush Wood Doors							
Second Floor			122	122	09-Nov-12	02-May-13	0	1																		
C1520	Class 2	Ductwork High Pressure	8	8	09-Nov-12	20-Nov-12	0	0										<input checked="" type="checkbox"/>	Ductwork High Pressure							
C1590	Class 2	Hollow Metal Stud Frames	5	5	21-Nov-12	28-Nov-12	27	27										<input type="checkbox"/>	Hollow Metal Stud Frames							
C1600	Class 2	Metal Stud Framing	8	8	21-Nov-12	03-Dec-12	0	2										<input type="checkbox"/>	Metal Stud Framing							
C1880	Class 2	Exhaust Ductwork	4	4	21-Nov-12	27-Nov-12	0	0										<input checked="" type="checkbox"/>	Exhaust Ductwork							
C1940	Class 2	Exhaust Fans	4	4	28-Nov-12	03-Dec-12	42	47										<input type="checkbox"/>	Exhaust Fans							
C1610	Class 2	Fire Protection Main Piping	3	3	03-Dec-12	05-Dec-12	0	23										<input type="checkbox"/>	Fire Protection Main Piping							
C1740	Class 2	Metal Stud Soffit Framing	3	3	04-Dec-12	06-Dec-12	21	21										<input type="checkbox"/>	Metal Stud Soffit Framing							
C1750	Class 2	Facility Water Distribution Piping Rough	5	5	04-Dec-12	10-Dec-12	0	10										<input type="checkbox"/>	Facility Water Distribution Piping Rough							
C1020	Class 2	Facility Sanitary Sewers Piping Rough	5	5	04-Dec-12	10-Dec-12	0	10										<input type="checkbox"/>	Facility Sanitary Sewers Piping Rough							
C1770	Class 2	Fire Alarm Rough	10	10	04-Dec-12	17-Dec-12	0	2										<input type="checkbox"/>	Fire Alarm Rough							
C1780	Class 2	Communications Rough	10	10	04-Dec-12	17-Dec-12	0	9										<input type="checkbox"/>	Communications Rough							
C1790	Class 2	Data/Intercom/Sound System Rough	5	5	04-Dec-12	10-Dec-12	13	15										<input type="checkbox"/>	Data/Intercom/Sound System Rough							
C1800	Class 2	Security System Rough	10	10	04-Dec-12	17-Dec-12	0	10										<input type="checkbox"/>	Security System Rough							
C1660	Class 2	Fire Protection Branch Piping	8	8	06-Dec-12	17-Dec-12	15	23										<input type="checkbox"/>	Fire Protection Branch Piping							
C1760	Class 2	Electrical Rough	15	15	07-Dec-12	28-Dec-12	0	2										<input type="checkbox"/>	Electrical Rough							
C1900	Class 2	Plumbing Insulation	5	5	11-Dec-12	17-Dec-12	8	10										<input type="checkbox"/>	Plumbing Insulation							
C1690	Class 2	Hydronic Piping Mains	10	10	14-Dec-12	28-Dec-12	11	21										<input type="checkbox"/>	Hydronic Piping Mains							
C2260	Class 2	Metal Stud Insulation	4	4	31-Dec-12	04-Jan-13	2	2										<input type="checkbox"/>	Metal Stud Insulation							
C1620	Class 2	VAV Boxes	4	4	02-Jan-13	07-Jan-13	0	0										<input checked="" type="checkbox"/>	VAV Boxes							
C1680	Class 2	Ductwork Low Pressure	6	6	08-Jan-13	15-Jan-13	0	0										<input checked="" type="checkbox"/>	Ductwork Low Pressure							
C4000	Class 2	Hydronic Piping Branch & Connections	5	5	08-Jan-13	14-Jan-13	1	11										<input type="checkbox"/>	Hydronic Piping Branch & Connections							
C2370	Class 2	Drywall	6	6	09-Jan-13	16-Jan-13	0	0										<input checked="" type="checkbox"/>	Drywall							

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remaining Work
 Actual Work Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
C1700	Class 2	HVAC Controls	10	10	09-Jan-13	22-Jan-13	13	13									■ HVAC Controls									
C2460	Class 2	Communications Cable Tray	6	6	10-Jan-13	17-Jan-13	0	8									■ Communications Cable Tray									
C2300	Class 2	HVAC Insulation	8	8	16-Jan-13	25-Jan-13	5	10									■ HVAC Insulation									
C2420	Class 2	Finish Drywall	6	6	17-Jan-13	24-Jan-13	0	0									■ Finish Drywall									
C3960	Class 2	Top of Wall Fire Stop	6	6	17-Jan-13	24-Jan-13	6	11									■ Top of Wall Fire Stop									
C2580	Class 2	Communications Cabling	8	8	18-Jan-13	29-Jan-13	3	8									■ Communications Cabling									
C2440	Class 2	Paint Prime Coat	3	3	25-Jan-13	29-Jan-13	0	5									■ Paint Prime Coat									
C2510	Class 2	Panelboards & Terminations Elec. A210	4	4	25-Jan-13	30-Jan-13	0	0									■ Panelboards & Terminations Elec. A210									
C2450	Class 2	Transformer Elec. A210	2	2	25-Jan-13	28-Jan-13	0	0									■ Transformer Elec. A210									
C2480	Class 2	Fire Alarm Enunciator Panel Data A226	5	5	25-Jan-13	31-Jan-13	0	15									■ Fire Alarm Enunciator Panel Data A226									
C3470	Class 2	Transformer Elec. B204	2	2	25-Jan-13	28-Jan-13	4	4									■ Transformer Elec. B204									
C2520	Class 2	Hollow Metal Doors	4	4	30-Jan-13	04-Feb-13	0	60									■ Hollow Metal Doors									
C2800	Class 2	Paint First Coat	3	3	30-Jan-13	01-Feb-13	0	5									■ Paint First Coat									
C2530	Class 2	Concrete Floor Sealing	3	3	30-Jan-13	01-Feb-13	57	62									■ Concrete Floor Sealing									
C3480	Class 2	Panelboards & Terminations Elec. B204	4	4	31-Jan-13	05-Feb-13	0	0									■ Panelboards & Terminations Elec. B204									
C2820	Class 2	Glaze Hollow Metal Doors & Frames	5	5	04-Feb-13	08-Feb-13	49	49									■ Glaze Hollow Metal Doors & Frames									
C2830	Class 2	Acoustical Ceilings Grid	6	6	04-Feb-13	11-Feb-13	0	5									■ Acoustical Ceilings Grid									
C2860	Class 2	Fire Extinguisher Cabinets	2	2	04-Feb-13	05-Feb-13	0	52									■ Fire Extinguisher Cabinets									
C2870	Class 2	Fire Extinguishers	2	2	04-Feb-13	05-Feb-13	62	62									■ Fire Extinguishers									
C2880	Class 2	Metal Storage Shelving	2	2	04-Feb-13	05-Feb-13	52	52									■ Metal Storage Shelving									
C2890	Class 2	Projection Screens	4	4	04-Feb-13	07-Feb-13	50	50									■ Projection Screens									
C3150	Class 2	Security System Fixtures & Trim	2	2	04-Feb-13	05-Feb-13	34	47									■ Security System Fixtures & Trim									
C2900	Class 2	Electric Water Coolers	2	2	04-Feb-13	05-Feb-13	0	19									■ Electric Water Coolers									
C2840	Class 2	Visual Display Boards	8	8	06-Feb-13	15-Feb-13	44	44									■ Visual Display Boards									
C2470	Class 2	Plywood Sheathing Data A226	2	2	08-Feb-13	11-Feb-13	0	3									■ Plywood Sheathing Data A226									
C2970	Class 2	HVAC Diffusers, Registers & Grilles	4	4	12-Feb-13	15-Feb-13	0	5									■ HVAC Diffusers, Registers & Grilles									
C2750	Class 2	Communications Data Racks & Terminations Data A226	10	10	12-Feb-13	25-Feb-13	0	3									■ Communications Data Racks & Terminations Data A226									
C2960	Class 2	Fire Protection Drops	8	8	14-Feb-13	25-Feb-13	29	33									■ Fire Protection Drops									
C2560	Class 2	Porcelain Tile Boys A229 / Girls A230	4	4	18-Feb-13	21-Feb-13	0	14									■ Porcelain Tile Boys A229 / Girls A230									
C3000	Class 2	HVAC Fixtures & Trim	5	5	18-Feb-13	22-Feb-13	19	39									■ HVAC Fixtures & Trim									
C3350	Class 2	Porcelain Tile Boys B202 / Girls B203	6	6	22-Feb-13	01-Mar-13	0	14									■ Porcelain Tile Boys B202 / Girls B203									
C3130	Class 2	Fire Alarm Fixtures & Trim	5	5	01-Mar-13	07-Mar-13	0	25									■ Fire Alarm Fixtures & Trim									
C2710	Class 2	Porcelain Tile Classroom Toilets	6	6	04-Mar-13	11-Mar-13	0	14									■ Porcelain Tile Classroom Toilets									
C2920	Class 2	Plumbing Fixtures & Trim	6	6	12-Mar-13	19-Mar-13	0	14									■ Plumbing Fixtures & Trim									
C2930	Class 2	Communications Fixtures & Trim	5	5	19-Mar-13	25-Mar-13	0	13									■ Communications Fixtures & Trim									
C3140	Class 2	Data/Intercom/Sound System Fixtures & Trim	5	5	19-Mar-13	25-Mar-13	0	13									■ Data/Intercom/Sound System Fixtures & Trim									
C2990	Class 2	Toilet Compartments & Accessories Boys A229 / Girls A230	3	3	20-Mar-13	22-Mar-13	0	14									■ Toilet Compartments & Accessories Boys A229 / Girls A230									
C3110	Class 2	Interior Architectural Woodwork	10	10	21-Mar-13	03-Apr-13	0	3									■ Interior Architectural Woodwork									
C2980	Class 2	Lighting Fixtures	10	10	22-Mar-13	04-Apr-13	0	2									■ Lighting Fixtures									
C3360	Class 2	Toilet Compartments & Accessories Boys B202 / Girls B203	3	3	25-Mar-13	27-Mar-13	0	14									■ Toilet Compartments & Accessories Boys B202 / Girls B203									
C2850	Class 2	Toilet Accessories Classroom Toilets	2	2	28-Mar-13	29-Mar-13	14	14									■ Toilet Accessories Classroom Toilets									
C3180	Class 2	Plumbing Architectural Woodwork Fixtures & Trim	6	6	04-Apr-13	11-Apr-13	0	13									■ Plumbing Architectural Woodwork Fixtures & Trim									
C3010	Class 2	Electrical Devices & Trim	8	8	05-Apr-13	16-Apr-13	0	2									■ Electrical Devices & Trim									
C3450	Class 2	Above Ceiling Inspection	1	1	05-Apr-13	05-Apr-13	0	4									■ Above Ceiling Inspection									
C3080	Class 2	Acoustical Ceilings Tile	5	5	08-Apr-13	12-Apr-13	0	4									■ Acoustical Ceilings Tile									
C3200	Class 2	Resilient Tile Floorings	5	5	09-Apr-13	15-Apr-13	0	0									■ Resilient Tile Floorings									

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012						2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
C3920	Class 2	Floor to Floor Expansion Joint Covers	4	4	09-Apr-13	12-Apr-13	7	12										□ Floor to Floor Expansion Joint Covers		
C3120	Class 2	Fire Protection Fixtures & Trim	5	5	15-Apr-13	19-Apr-13	2	8										□ Fire Protection Fixtures & Trim		
C3260	Class 2	Carpeting	3	3	16-Apr-13	18-Apr-13	0	0										■ Carpeting		
C3280	Class 2	Paint Final Coat	3	3	19-Apr-13	23-Apr-13	0	0										■ Paint Final Coat		
C2810	Class 2	Flush Wood Doors	4	4	24-Apr-13	29-Apr-13	0	0										■ Flush Wood Doors		
C3270	Class 2	Resilient Wall Base	3	3	24-Apr-13	26-Apr-13	5	5										□ Resilient Wall Base		
C3300	Class 2	Signage	4	4	24-Apr-13	29-Apr-13	4	4										□ Signage		
C3310	Class 2	Misc. Equipment & Specialties	4	4	24-Apr-13	29-Apr-13	4	4										□ Misc. Equipment & Specialties		
C3320	Class 2	Horizontal Louver Blinds	4	4	24-Apr-13	29-Apr-13	4	4										□ Horizontal Louver Blinds		
C3290	Class 2	Door Hardware	3	3	30-Apr-13	02-May-13	0	0										■ Door Hardware		
C2950	Class 2	Glaze Flush Wood Doors	3	3	30-Apr-13	02-May-13	0	0										■ Glaze Flush Wood Doors		
Penthouse			125	125	23-Oct-12	18-Apr-13	0	8												
C2220	Penthouse	6" CHWS&R Piping Riser First Floor to Penthouse	4	4	23-Oct-12	26-Oct-12	0	37										□ 6" CHWS&R Piping Riser First Floor to Penthouse		
C2230	Penthouse	3" HWS&R Piping Riser First Floor to Penthouse	4	4	23-Oct-12	26-Oct-12	0	28										□ 3" HWS&R Piping Riser First Floor to Penthouse		
C1490	Penthouse	Facility Sanitary Sewers Piping Rough	2	2	12-Nov-12	13-Nov-12	0	0										■ Facility Sanitary Sewers Piping Rough		
C1580	Penthouse	AHU-1 & AHU-2	2	2	20-Nov-12	21-Nov-12	0	0										■ AHU-1 & AHU-2		
C1960	Penthouse	Electrical Rough	5	5	12-Dec-12	18-Dec-12	4	6										□ Electrical Rough		
C1950	Penthouse	Fire Alarm Rough	5	5	18-Dec-12	24-Dec-12	0	2										□ Fire Alarm Rough		
C2000	Penthouse	Metal Stud Insulation	3	3	26-Dec-12	28-Dec-12	0	2										□ Metal Stud Insulation		
C2040	Penthouse	Drywall	2	2	31-Dec-12	02-Jan-13	0	2										□ Drywall		
C2060	Penthouse	Finish Drywall	4	4	03-Jan-13	08-Jan-13	0	2										□ Finish Drywall		
C2070	Penthouse	Paint Prime Coat	1	1	09-Jan-13	09-Jan-13	0	2										□ Paint Prime Coat		
C2080	Penthouse	Paint First Coat	1	1	10-Jan-13	10-Jan-13	0	2										□ Paint First Coat		
C2090	Penthouse	Paint Final Coat	1	1	11-Jan-13	11-Jan-13	0	2										□ Paint Final Coat		
C2130	Penthouse	Electric Unit Heaters EUH-1	2	2	14-Jan-13	15-Jan-13	0	8										□ Electric Unit Heaters EUH-1		
C2120	Penthouse	Ductwork	8	8	16-Jan-13	25-Jan-13	0	0										■ Ductwork		
C2140	Penthouse	HVAC Controls	10	10	16-Jan-13	29-Jan-13	8	8										□ HVAC Controls		
C2270	Penthouse	6" CHWS&R Piping	6	6	28-Jan-13	04-Feb-13	0	2										□ 6" CHWS&R Piping		
C2280	Penthouse	3" HWS&R Piping	6	6	28-Jan-13	04-Feb-13	0	2										□ 3" HWS&R Piping		
C2310	Penthouse	HVAC Insulation	10	10	05-Feb-13	18-Feb-13	0	28										□ HVAC Insulation		
C3940	Penthouse	HVAC Pipe Painting & Labeling	5	5	19-Feb-13	25-Feb-13	18	46										□ HVAC Pipe Painting & Labeling		
C2010	Penthouse	Fire Alarm Fixtures & Trim	2	2	08-Mar-13	11-Mar-13	0	33										□ Fire Alarm Fixtures & Trim		
C2020	Penthouse	Lighting Fixtures	2	2	17-Apr-13	18-Apr-13	0	6										□ Lighting Fixtures		
C2030	Penthouse	Electrical Devices & Trim	2	2	17-Apr-13	18-Apr-13	0	6										□ Electrical Devices & Trim		
Mechanical B240			144	144	28-Sep-12	22-Apr-13	0	6												
C3570	Mech. B240	AHU-3	2	2	28-Sep-12	01-Oct-12	16	16										□ AHU-3		
C3680	Mech. B240	3" HWS&R Piping Riser First Floor to Mech. B240	3	3	29-Oct-12	31-Oct-12	0	28										□ 3" HWS&R Piping Riser First Floor to Mech. B240		
C3740	Mech. B240	3" CHWS&R Piping Riser First Floor to Mech B240	3	3	29-Oct-12	31-Oct-12	0	37										□ 3" CHWS&R Piping Riser First Floor to Mech B240		
C3590	Mech. B240	Electrical Rough	5	5	24-Dec-12	31-Dec-12	8	15										□ Electrical Rough		
C3580	Mech. B240	Fire Alarm Rough	3	3	26-Dec-12	28-Dec-12	0	2										□ Fire Alarm Rough		
C3600	Mech. B240	Paint Prime Coat	1	1	14-Jan-13	14-Jan-13	0	7										□ Paint Prime Coat		
C3610	Mech. B240	Paint First Coat	1	1	15-Jan-13	15-Jan-13	0	7										□ Paint First Coat		
C3620	Mech. B240	Paint Final Coat	1	1	16-Jan-13	16-Jan-13	0	7										□ Paint Final Coat		
C3670	Mech. B240	Electric Unit Heaters EUH-1	2	2	17-Jan-13	18-Jan-13	0	8										□ Electric Unit Heaters EUH-1		
C3690	Mech. B240	HVAC Controls	5	5	21-Jan-13	25-Jan-13	10	10										□ HVAC Controls		
C3700	Mech. B240	Mechanical Equipment Branch Circuitry	4	4	21-Jan-13	24-Jan-13	8	8										□ Mechanical Equipment Branch Circuitry		


Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
									C3630	Mech. B240	Ductwork	5	5	28-Jan-13	01-Feb-13	0	0									■ Ductwork
C3710	Mech. B240	3" CHWS&R Piping	2	2	05-Feb-13	06-Feb-13	0	2									■ 3" CHWS&R Piping									
C3720	Mech. B240	3" HWS&R Piping	2	2	05-Feb-13	06-Feb-13	0	2									■ 3" HWS&R Piping									
C3730	Mech. B240	HVAC Insulation	4	4	19-Feb-13	22-Feb-13	0	28									■ HVAC Insulation									
C3930	Mech. B240	HVAC Pipe Painting & Labeling	3	3	25-Feb-13	27-Feb-13	16	44									■ HVAC Pipe Painting & Labeling									
C3640	Mech. B240	Fire Alarm Fixtures & Trim	2	2	12-Mar-13	13-Mar-13	0	33									■ Fire Alarm Fixtures & Trim									
C3650	Mech. B240	Lighting Fixtures	2	2	19-Apr-13	22-Apr-13	0	6									■ Lighting Fixtures									
C3660	Mech. B240	Electrical Devices & Trim	2	2	19-Apr-13	22-Apr-13	0	6									■ Electrical Devices & Trim									
Admin/Media Building			197	197	12-Jul-12	18-Apr-13	0	11																		
Structure & Exterior			196	196	12-Jul-12	17-Apr-13	0	12																		
AM1050	Struct/Ext	FRP Footings	5	5	12-Jul-12	18-Jul-12	0	10									■ FRP Footings									
AM1060	Struct/Ext	CMU Below Grade Stem Walls	3	3	19-Jul-12	23-Jul-12	0	10									■ CMU Below Grade Stem Walls									
AM1070	Struct/Ext	Backfill CMU Stem Walls	3	3	24-Jul-12	26-Jul-12	9	10									■ Backfill CMU Stem Walls									
AM1900	Struct/Ext	Electrical Branch Underground	6	6	06-Aug-12	13-Aug-12	0	5									■ Electrical Branch Underground									
AM1080	Struct/Ext	Facility Sanitary Sewer Piping Underground	6	6	07-Aug-12	14-Aug-12	0	0									■ Facility Sanitary Sewer Piping Underground									
AM1100	Struct/Ext	Stone & Prep. Slab on Grade	3	3	28-Aug-12	30-Aug-12	0	0									■ Stone & Prep. Slab on Grade									
AM1110	Struct/Ext	FRP Slab on Grade	3	3	31-Aug-12	05-Sep-12	0	0									■ FRP Slab on Grade									
AM1120	Struct/Ext	CMU to Roof Bearing Elev.	8	8	06-Sep-12	17-Sep-12	0	0									■ CMU to Roof Bearing Elev.									
AM1130	Struct/Ext	Hollow Metal CMU Frames	4	4	06-Sep-12	11-Sep-12	88	139									■ Hollow Metal CMU Frames									
AM1710	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	6	6	06-Sep-12	13-Sep-12	49	51									■ Electrical Rough CMU to Roof Bearing Elev.									
AM1840	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.	6	6	06-Sep-12	13-Sep-12	45	55									■ Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.									
AM1850	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	6	6	06-Sep-12	13-Sep-12	45	55									■ Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.									
AM1140	Struct/Ext	Structural Steel	3	3	11-Oct-12	15-Oct-12	0	0									■ Structural Steel									
AM1190	Struct/Ext	Structural Steel Joist Admin/Corridor	3	3	16-Oct-12	18-Oct-12	0	0									■ Structural Steel Joist Admin/Corridor									
AM1220	Struct/Ext	CMU Steel Infill & Parapet Admin/Corridor	2	2	17-Oct-12	18-Oct-12	0	0									■ CMU Steel Infill & Parapet Admin/Corridor									
AM1250	Struct/Ext	Steel Decking Admin/Corridor	2	2	19-Oct-12	22-Oct-12	0	0									■ Steel Decking Admin/Corridor									
AM1160	Struct/Ext	CMU Steel Infill & Parapet Media	3	3	23-Oct-12	25-Oct-12	0	0									■ CMU Steel Infill & Parapet Media									
AM1150	Struct/Ext	Structural Steel Joist Media	3	3	23-Oct-12	25-Oct-12	0	0									■ Structural Steel Joist Media									
AM2650	Struct/Ext	Damproofing CMU South Elevation Admin/Corridor	2	2	23-Oct-12	24-Oct-12	0	6									■ Damproofing CMU South Elevation Admin/Corridor									
AM2560	Struct/Ext	Damproofing CMU North Elevation Admin/Corridor	2	2	25-Oct-12	26-Oct-12	0	6									■ Damproofing CMU North Elevation Admin/Corridor									
AM1180	Struct/Ext	Steel Decking Media	2	2	26-Oct-12	29-Oct-12	0	0									■ Steel Decking Media									
AM2550	Struct/Ext	Damproofing CMU West Elevation Admin/Corridor	2	2	29-Oct-12	30-Oct-12	0	7									■ Damproofing CMU West Elevation Admin/Corridor									
AM1290	Struct/Ext	Structural Steel Lobby B100	3	3	30-Oct-12	01-Nov-12	0	11									■ Structural Steel Lobby B100									
AM2390	Struct/Ext	Cementitious Fireproofing	5	5	30-Oct-12	05-Nov-12	0	0									■ Cementitious Fireproofing									
AM2580	Struct/Ext	Damproofing CMU North Elevation Media	2	2	31-Oct-12	01-Nov-12	0	8									■ Damproofing CMU North Elevation Media									
AM1240	Struct/Ext	Damproofing CMU West Elevation Media	2	2	02-Nov-12	05-Nov-12	0	9									■ Damproofing CMU West Elevation Media									
AM1320	Struct/Ext	Steel Decking Lobby B100	2	2	02-Nov-12	05-Nov-12	0	11									■ Steel Decking Lobby B100									
AM2640	Struct/Ext	Brick Veneer/Rigid Insulation South Elevation Admin/Corridor	2	2	02-Nov-12	05-Nov-12	0	0									■ Brick Veneer/Rigid Insulation South Elevation Admin/Corridor									
AM1500	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Admin/Corridor	3	3	06-Nov-12	08-Nov-12	0	0									■ Brick Veneer/Rigid Insulation North Elevation Admin/Corridor									
AM1520	Struct/Ext	Damproofing CMU South Elevation Media	2	2	06-Nov-12	07-Nov-12	0	11									■ Damproofing CMU South Elevation Media									
AM2450	Struct/Ext	CMU Lobby B100	8	8	06-Nov-12	15-Nov-12	11	11									■ CMU Lobby B100									
AM2570	Struct/Ext	Damproofing CMU East Elevation Media	2	2	08-Nov-12	09-Nov-12	1	12									■ Damproofing CMU East Elevation Media									
AM1510	Struct/Ext	PT Wood Blocking & Rigid Insulation Admin/Corridor Roof	2	2	09-Nov-12	12-Nov-12	0	3									■ PT Wood Blocking & Rigid Insulation Admin/Corridor Roof									
AM1480	Struct/Ext	Brick Veneer/Rigid Insulation West Elevation Admin/Corridor	3	3	09-Nov-12	13-Nov-12	0	0									■ Brick Veneer/Rigid Insulation West Elevation Admin/Corridor									
AM2350	Struct/Ext	Aluminum Storefront Windows North Elevation Admin/Corridor	2	2	09-Nov-12	12-Nov-12	1	5									■ Aluminum Storefront Windows North Elevation Admin/Corridor									

Remaining Level of Effort	Remaining Work
Actual Level of Effort	Critical Remaining Work
Actual Work	Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013					
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
									AM1530	Struct/Ext	Built Up Admin/Corridor Roof	3	3	13-Nov-12	15-Nov-12	0	3									▮ Built Up Admin/Corridor Roof
AM1470	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Media	3	3	14-Nov-12	16-Nov-12	0	0									■ Brick Veneer/Rigid Insulation North Elevation Media									
AM2660	Struct/Ext	Aluminum Storefront Windows West Elevation Admin/Corridor	2	2	14-Nov-12	15-Nov-12	0	4									▮ Aluminum Storefront Windows West Elevation Admin/Corridor									
AM1420	Struct/Ext	PT Wood Blocking & Rigid Insulation Media Roof	2	2	16-Nov-12	19-Nov-12	0	3									▮ PT Wood Blocking & Rigid Insulation Media Roof									
AM2370	Struct/Ext	Outdoor Split System Heat Pump SS-1 & SS2	3	3	16-Nov-12	20-Nov-12	12	25									▮ Outdoor Split System Heat Pump SS-1 & SS2									
AM2670	Struct/Ext	Caulk Aluminum Storefront Windows Admin/Corridor	2	2	16-Nov-12	19-Nov-12	0	4									▮ Caulk Aluminum Storefront Windows Admin/Corridor									
AM1310	Struct/Ext	Brick Veneer/Rigid Insulation West Elevation Media	4	4	19-Nov-12	23-Nov-12	0	0									■ Brick Veneer/Rigid Insulation West Elevation Media									
AM1430	Struct/Ext	Built Up Media Roof	3	3	20-Nov-12	23-Nov-12	0	3									▮ Built Up Media Roof									
AM2340	Struct/Ext	Aluminum Storefront Windows North Elevation Media	2	2	20-Nov-12	21-Nov-12	1	4									▮ Aluminum Storefront Windows North Elevation Media									
AM1300	Struct/Ext	Brick Veneer/Rigid Insulation South Elevation Media	3	3	26-Nov-12	28-Nov-12	0	0									■ Brick Veneer/Rigid Insulation South Elevation Media									
AM2680	Struct/Ext	Aluminum Storefront Windows West Elevation Media	3	3	26-Nov-12	28-Nov-12	0	3									▮ Aluminum Storefront Windows West Elevation Media									
AM1330	Struct/Ext	Aluminum Storefront Windows South Elevation Media	2	2	29-Nov-12	30-Nov-12	0	3									▮ Aluminum Storefront Windows South Elevation Media									
AM1450	Struct/Ext	Brick Veneer/Rigid Insulation East Elevation Media	3	3	29-Nov-12	03-Dec-12	0	0									■ Brick Veneer/Rigid Insulation East Elevation Media									
AM1400	Struct/Ext	Caulk Aluminum Storefront Windows Media	2	2	03-Dec-12	04-Dec-12	3	3									▮ Caulk Aluminum Storefront Windows Media									
AM1340	Struct/Ext	Metal Stud Soffit Framing	4	4	04-Dec-12	07-Dec-12	0	80									▮ Metal Stud Soffit Framing									
AM1350	Struct/Ext	Rigid Insulation Above Exterior Soffits	4	4	04-Dec-12	07-Dec-12	11	80									▮ Rigid Insulation Above Exterior Soffits									
AM2440	Struct/Ext	Brick Veneer Lobby B100	4	4	04-Dec-12	07-Dec-12	0	0									■ Brick Veneer Lobby B100									
AM1260	Struct/Ext	Metal Stair #1	4	4	10-Dec-12	13-Dec-12	0	14									▮ Metal Stair #1									
AM2420	Struct/Ext	Exterior Metal Studs Soffit Lobby B100	5	5	10-Dec-12	14-Dec-12	0	85									▮ Exterior Metal Studs Soffit Lobby B100									
AM2700	Struct/Ext	Aluminum Storefront Windows Lobby B100	3	3	10-Dec-12	12-Dec-12	0	0									■ Aluminum Storefront Windows Lobby B100									
AM2710	Struct/Ext	Caulk Aluminum Storefront Windows Lobby B100	1	1	13-Dec-12	13-Dec-12	0	0									▮ Caulk Aluminum Storefront Windows Lobby B100									
AM1270	Struct/Ext	Metal Stair #1 Pipe & Tube Railings	2	2	14-Dec-12	17-Dec-12	0	14									▮ Metal Stair #1 Pipe & Tube Railings									
AM1370	Struct/Ext	Aluminum Storefront Entrance Framing	8	8	14-Dec-12	26-Dec-12	0	35									▮ Aluminum Storefront Entrance Framing									
AM2430	Struct/Ext	Plywood Parapet Sheathing Lobby B100	2	2	17-Dec-12	18-Dec-12	0	85									▮ Plywood Parapet Sheathing Lobby B100									
AM1170	Struct/Ext	Prep. & Pour Metal Stair #1 Pans & Landings	2	2	18-Dec-12	19-Dec-12	0	14									▮ Prep. & Pour Metal Stair #1 Pans & Landings									
AM2590	Struct/Ext	PT Wood Blocking & Rigid Insulation Lobby B100	2	2	19-Dec-12	20-Dec-12	0	85									▮ PT Wood Blocking & Rigid Insulation Lobby B100									
AM1030	Struct/Ext	CMU Infill Stair #1	3	3	20-Dec-12	24-Dec-12	9	14									▮ CMU Infill Stair #1									
AM1700	Struct/Ext	Metal Stair #1 Pipe & Tube Railing Homogenous Core Panels	2	2	20-Dec-12	21-Dec-12	10	15									▮ Metal Stair #1 Pipe & Tube Railing Homogenous Core Panels									
AM2600	Struct/Ext	Built Up Lobby B100 Roof	3	3	21-Dec-12	26-Dec-12	0	85									▮ Built Up Lobby B100 Roof									
AM1380	Struct/Ext	Prefinished Flush Metal Panel Soffits	6	6	26-Dec-12	03-Jan-13	0	69									▮ Prefinished Flush Metal Panel Soffits									
AM1390	Struct/Ext	Aluminum Storefront Entrance Glazing	4	4	27-Dec-12	02-Jan-13	35	35									▮ Aluminum Storefront Entrance Glazing									
AM2170	Struct/Ext	Prefinished Flush Metal Panel Soffits Lobby B100	5	5	04-Jan-13	10-Jan-13	0	69									▮ Prefinished Flush Metal Panel Soffits Lobby B100									
AM1360	Struct/Ext	Caulk Brick Veneer	4	4	11-Jan-13	16-Jan-13	0	69									▮ Caulk Brick Veneer									
AM1540	Struct/Ext	Metal Flashing, Coping & Trim Admin/Corridor Roof	2	2	15-Jan-13	16-Jan-13	0	69									▮ Metal Flashing, Coping & Trim Admin/Corridor Roof									
AM1550	Struct/Ext	Collection Boxes & Downspouts Admin/Corridor Roof	2	2	17-Jan-13	18-Jan-13	0	69									▮ Collection Boxes & Downspouts Admin/Corridor Roof									
AM1440	Struct/Ext	Metal Flashing, Coping & Trim Media Roof	2	2	17-Jan-13	18-Jan-13	0	69									▮ Metal Flashing, Coping & Trim Media Roof									
AM1010	Struct/Ext	Hardware Exterior Hollow Metal Doors	3	3	18-Jan-13	22-Jan-13	72	72									▮ Hardware Exterior Hollow Metal Doors									
AM1490	Struct/Ext	Gravel Admin/Corridor Roof	2	2	21-Jan-13	22-Jan-13	73	73									▮ Gravel Admin/Corridor Roof									
AM1460	Struct/Ext	Collection Boxes & Downspouts Media Roof	2	2	21-Jan-13	22-Jan-13	0	69									▮ Collection Boxes & Downspouts Media Roof									
AM2610	Struct/Ext	Metal Flashing, Coping & Trim Lobby B100	2	2	21-Jan-13	22-Jan-13	0	69									▮ Metal Flashing, Coping & Trim Lobby B100									
AM1410	Struct/Ext	Gravel Media Roof	2	2	23-Jan-13	24-Jan-13	71	71									▮ Gravel Media Roof									
AM2620	Struct/Ext	Collection Boxes & Downspouts Canopy B100	2	2	23-Jan-13	24-Jan-13	0	69									▮ Collection Boxes & Downspouts Canopy B100									
AM2630	Struct/Ext	Gravel Canopy Lobby B100	2	2	25-Jan-13	28-Jan-13	69	69									▮ Gravel Canopy Lobby B100									
AM2400	Struct/Ext	Exterior Lighting Fixtures	3	3	14-Feb-13	18-Feb-13	33	46									▮ Exterior Lighting Fixtures									
AM2410	Struct/Ext	Dimensional Letter Signage	2	2	16-Apr-13	17-Apr-13	0	4									▮ Dimensional Letter Signage									
Corridor, Administrative & Media Center			120	120	30-Oct-12	18-Apr-13	0	11																		

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012						2013									
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
AM2020	Admin/Media	Ductwork High Pressure	5	5	30-Oct-12	05-Nov-12	0	0							■	Ductwork High Pressure								
AM2030	Admin/Media	6" CHWS&R Piping	4	4	01-Nov-12	06-Nov-12	0	37							□	6" CHWS&R Piping								
AM2040	Admin/Media	3" HWS&R Piping	4	4	01-Nov-12	06-Nov-12	0	28							□	3" HWS&R Piping								
AM1580	Admin/Media	Hollow Metal Stud Frames	5	5	06-Nov-12	12-Nov-12	27	27							□	Hollow Metal Stud Frames								
AM1640	Admin/Media	Metal Stud Framing	8	8	06-Nov-12	15-Nov-12	0	3							□	Metal Stud Framing								
AM2090	Admin/Media	Exhaust Ductwork	3	3	06-Nov-12	08-Nov-12	0	0							■	Exhaust Ductwork								
AM2100	Admin/Media	Exhaust Fans	3	3	09-Nov-12	13-Nov-12	43	50							□	Exhaust Fans								
AM1930	Admin/Media	Fire Protection Main Piping	3	3	15-Nov-12	19-Nov-12	0	8							□	Fire Protection Main Piping								
AM1000	Admin/Media	Indoor Split System Heat Pump SS-1 & SS2	3	3	16-Nov-12	20-Nov-12	12	21							□	Indoor Split System Heat Pump SS-1 & SS2								
AM1650	Admin/Media	Metal Stud Soffit Framing	3	3	16-Nov-12	20-Nov-12	8	21							□	Metal Stud Soffit Framing								
AM1980	Admin/Media	Facility Water Distribution Piping Rough	5	5	16-Nov-12	23-Nov-12	0	10							□	Facility Water Distribution Piping Rough								
AM1970	Admin/Media	Facility Sanitary Sewers Piping Rough	5	5	16-Nov-12	23-Nov-12	0	10							□	Facility Sanitary Sewers Piping Rough								
AM2280	Admin/Media	Fire Alarm Rough	10	10	16-Nov-12	30-Nov-12	1	3							□	Fire Alarm Rough								
AM2200	Admin/Media	Communications Rough	10	10	16-Nov-12	30-Nov-12	0	10							□	Communications Rough								
AM2210	Admin/Media	Data/Intercom/Sound System Rough	5	5	16-Nov-12	23-Nov-12	6	15							□	Data/Intercom/Sound System Rough								
AM2310	Admin/Media	Security System Rough	10	10	16-Nov-12	30-Nov-12	1	10							□	Security System Rough								
AM1940	Admin/Media	Fire Protection Branch Piping	8	8	20-Nov-12	30-Nov-12	0	8							□	Fire Protection Branch Piping								
AM2150	Admin/Media	Electrical Rough	10	10	23-Nov-12	06-Dec-12	0	2							□	Electrical Rough								
AM1990	Admin/Media	Plumbing Insulation	5	5	26-Nov-12	30-Nov-12	0	10							□	Plumbing Insulation								
AM2220	Admin/Media	Communications Cable Tray	4	4	03-Dec-12	06-Dec-12	0	8							□	Communications Cable Tray								
AM2050	Admin/Media	VAV Boxes	4	4	04-Dec-12	07-Dec-12	0	0							■	VAV Boxes								
AM2070	Admin/Media	Hydronic Piping Mains	8	8	04-Dec-12	13-Dec-12	0	10							□	Hydronic Piping Mains								
AM2240	Admin/Media	Communications Cabling	8	8	07-Dec-12	18-Dec-12	0	8							□	Communications Cabling								
AM2060	Admin/Media	Ductwork Low Pressure	5	5	10-Dec-12	14-Dec-12	0	0							■	Ductwork Low Pressure								
AM2080	Admin/Media	HVAC Controls	10	10	10-Dec-12	21-Dec-12	0	13							□	HVAC Controls								
AM2690	Admin/Media	Hydronic Piping Branch & Connections	5	5	14-Dec-12	20-Dec-12	0	10							□	Hydronic Piping Branch & Connections								
AM1660	Admin/Media	Metal Stud Insulation	4	4	17-Dec-12	20-Dec-12	0	0							■	Metal Stud Insulation								
AM2160	Admin/Media	Ships Ladder	2	2	18-Dec-12	19-Dec-12	95	95							■	Ships Ladder								
AM1670	Admin/Media	Drywall	5	5	21-Dec-12	28-Dec-12	0	0							■	Drywall								
AM2110	Admin/Media	HVAC Insulation	8	8	21-Dec-12	03-Jan-13	0	10							□	HVAC Insulation								
AM1680	Admin/Media	Finish Drywall	6	6	31-Dec-12	08-Jan-13	0	0							■	Finish Drywall								
AM2460	Admin/Media	Top of Wall Fire Stop	6	6	31-Dec-12	08-Jan-13	0	11							□	Top of Wall Fire Stop								
AM1780	Admin/Media	Paint Prime Coat	3	3	09-Jan-13	11-Jan-13	0	5							□	Paint Prime Coat								
AM2230	Admin/Media	Plywood Sheathing Data B156	2	2	09-Jan-13	10-Jan-13	0	3							□	Plywood Sheathing Data B156								
AM2290	Admin/Media	Fire Alarm Enunciator Panel Data B156	5	5	09-Jan-13	15-Jan-13	1	17							□	Fire Alarm Enunciator Panel Data B156								
AM2250	Admin/Media	Communications Data Racks & Terminations Data B156	10	10	11-Jan-13	24-Jan-13	0	3							□	Communications Data Racks & Terminations Data B156								
AM1590	Admin/Media	Hollow Metal Doors	4	4	14-Jan-13	17-Jan-13	0	64							□	Hollow Metal Doors								
AM1790	Admin/Media	Paint First Coat	3	3	14-Jan-13	16-Jan-13	0	5							□	Paint First Coat								
AM1740	Admin/Media	Concrete Floor Sealing	3	3	14-Jan-13	16-Jan-13	3	68							□	Concrete Floor Sealing								
AM1610	Admin/Media	Glaze Hollow Metal Doors & Frames	5	5	17-Jan-13	23-Jan-13	1	51							□	Glaze Hollow Metal Doors & Frames								
AM1720	Admin/Media	Acoustical Ceilings Grid	4	4	17-Jan-13	22-Jan-13	0	7							□	Acoustical Ceilings Grid								
AM1690	Admin/Media	Porcelain Tile Admin Toilets	4	4	17-Jan-13	22-Jan-13	2	16							□	Porcelain Tile Admin Toilets								
AM1810	Admin/Media	Visual Display Boards	3	3	17-Jan-13	21-Jan-13	3	47							□	Visual Display Boards								
AM1860	Admin/Media	Fire Extinguisher Cabinets	2	2	17-Jan-13	18-Jan-13	0	55							□	Fire Extinguisher Cabinets								
AM1870	Admin/Media	Fire Extinguishers	2	2	17-Jan-13	18-Jan-13	4	58							□	Fire Extinguishers								
AM1880	Admin/Media	Metal Storage Shelving	2	2	17-Jan-13	18-Jan-13	0	52							□	Metal Storage Shelving								

□ Remaining Level of Effort	□ Remaining Work
■ Actual Level of Effort	■ Critical Remaining Work
■ Actual Work	◆ Milestone

Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012						2013									
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
AM1910	Admin/Media	Projection Screens	2	2	17-Jan-13	18-Jan-13	4	55								▮ Projection Screens								
AM2320	Admin/Media	Security System Fixtures & Trim	2	2	17-Jan-13	18-Jan-13	4	39								▮ Security System Fixtures & Trim								
AM1890	Admin/Media	Wood Storage Shelving	2	2	21-Jan-13	22-Jan-13	2	52								▮ Wood Storage Shelving								
AM1950	Admin/Media	Fire Protection Drops	8	8	23-Jan-13	01-Feb-13	0	33								▮ Fire Protection Drops								
AM2130	Admin/Media	HVAC Diffusers, Registers & Grilles	4	4	23-Jan-13	28-Jan-13	0	11								▮ HVAC Diffusers, Registers & Grilles								
AM2140	Admin/Media	HVAC Fixtures & Trim	5	5	29-Jan-13	04-Feb-13	3	43								▮ HVAC Fixtures & Trim								
AM2180	Admin/Media	Lighting Fixtures	6	6	06-Feb-13	13-Feb-13	0	2								▮ Lighting Fixtures								
AM2540	Admin/Media	Electric Water Coolers	2	2	06-Feb-13	07-Feb-13	0	19								▮ Electric Water Coolers								
AM2000	Admin/Media	Plumbing Fixtures & Trim	6	6	08-Feb-13	15-Feb-13	0	19								▮ Plumbing Fixtures & Trim								
AM2190	Admin/Media	Electrical Devices & Trim	8	8	14-Feb-13	25-Feb-13	0	2								▮ Electrical Devices & Trim								
AM2380	Admin/Media	Above Ceiling Inspection	1	1	14-Feb-13	14-Feb-13	17	30								▮ Above Ceiling Inspection								
AM2300	Admin/Media	Fire Alarm Fixtures & Trim	5	5	15-Feb-13	21-Feb-13	0	15								▮ Fire Alarm Fixtures & Trim								
AM1830	Admin/Media	Toilet Accessories Admin Toilets	2	2	18-Feb-13	19-Feb-13	4	23								▮ Toilet Accessories Admin Toilets								
AM1570	Admin/Media	Interior Architectural Woodwork	8	8	25-Feb-13	06-Mar-13	0	2								▮ Interior Architectural Woodwork								
AM2260	Admin/Media	Communications Fixtures & Trim	5	5	05-Mar-13	11-Mar-13	0	3								▮ Communications Fixtures & Trim								
AM2270	Admin/Media	Data/Intercom/Sound System Fixtures & Trim	5	5	05-Mar-13	11-Mar-13	0	3								▮ Data/Intercom/Sound System Fixtures & Trim								
AM2010	Admin/Media	Plumbing Architectural Woodwork Fixtures & Trim	4	4	07-Mar-13	12-Mar-13	6	23								▮ Plumbing Architectural Woodwork Fixtures & Trim								
AM1750	Admin/Media	Resilient Tile Floorings	4	4	11-Mar-13	14-Mar-13	0	0								▮ Resilient Tile Floorings								
AM1730	Admin/Media	Acoustical Ceilings Tile	5	5	12-Mar-13	18-Mar-13	0	13								▮ Acoustical Ceilings Tile								
AM1760	Admin/Media	Carpeting	4	4	15-Mar-13	20-Mar-13	0	0								▮ Carpeting								
AM1960	Admin/Media	Fire Protection Fixtures & Trim	5	5	19-Mar-13	25-Mar-13	0	17								▮ Fire Protection Fixtures & Trim								
AM2330	Admin/Media	Media Center Casework	5	5	21-Mar-13	27-Mar-13	0	7								▮ Media Center Casework								
AM1800	Admin/Media	Paint Final Coat	3	3	28-Mar-13	01-Apr-13	0	7								▮ Paint Final Coat								
AM1560	Admin/Media	Misc. Equipment & Specialties	4	4	02-Apr-13	05-Apr-13	20	20								▮ Misc. Equipment & Specialties								
AM1600	Admin/Media	Flush Wood Doors	5	5	09-Apr-13	15-Apr-13	0	2								▮ Flush Wood Doors								
AM1770	Admin/Media	Resilient Wall Base	3	3	09-Apr-13	11-Apr-13	0	10								▮ Resilient Wall Base								
AM1920	Admin/Media	Horizontal Louver Blinds	4	4	09-Apr-13	12-Apr-13	0	7								▮ Horizontal Louver Blinds								
AM1820	Admin/Media	Signage	4	4	10-Apr-13	15-Apr-13	0	4								▮ Signage								
AM1630	Admin/Media	Door Hardware	3	3	16-Apr-13	18-Apr-13	1	4								▮ Door Hardware								
AM1620	Admin/Media	Glaze Flush Wood Doors	3	3	16-Apr-13	18-Apr-13	1	4								▮ Glaze Flush Wood Doors								

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 ◆ Milestone



Date	Revision	Checked	Approved
29-Jun-12	Baseline Draft		
30-Jul-12	Baseline Draft		
20-Aug-12	Baseline		