

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
<b>Milestones</b>			686	686	27-Feb-12	28-Oct-14	0	0																								
<b>No Building</b>			686	686	27-Feb-12	28-Oct-14	0	0																								
<b>No Area</b>			686	686	27-Feb-12	28-Oct-14	0	0																								
M1000		Notice to Proceed	0	0	27-Feb-12		0	0	◆ Notice to Proceed																							
M1010		Phase 1 - New Building Start	0	0	27-Feb-12		0	0	◆ Phase 1 - New Building Start																							
M1050		Phase 2 - Driveways & Bain School Rd. Start	0	0	11-Jun-12*		0	0	◆ Phase 2 - Driveways & Bain School Rd. Start																							
M1020		O&M Documents Due	0	0		21-Aug-12*	458	0	◆ O&M Documents Due																							
M1060		Phase 2 - Driveways & Bain School Rd. Complete for Temp. Bus Parkin	0	0		21-Aug-12*	365	0	◆ Phase 2 - Driveways & Bain School Rd. Complete for Temp. Bus Parking																							
M1030		Phase 1 - New Building Substantial Completion	0	0		01-Mar-13*	2	0	◆ Phase 1 - New Building Substantial Completion																							
M1040		Phase 1 - New Building Final Completion	0	0		02-Apr-13*	0	0	◆ Phase 1 - New Building Final Completion																							
M1070		Phase 3 - Demolition of 1952 Building Start	0	0	02-Jul-13		0	0	◆ Phase 3 - Demolition of 1952 Building Start																							
M1120		Phase 2 - Driveway & Bain School Rd. Substantial Completion	0	0		09-Aug-13	8	8	◆ Phase 2 - Driveway & Bain School Rd. Substantial Completion																							
M1080		Phase 3 - Demolition of 1952 Building Substantial Completion	0	0		21-Aug-13*	0	0	◆ Phase 3 - Demolition of 1952 Building Substantial Completion																							
M1090		Phase 4 - Bus Parking Lot & Off Campus Rd Start	0	0	22-Aug-13*		0	0	◆ Phase 4 - Bus Parking Lot & Off Campus Rd Start																							
M1100		Phase 4 - Bus Parking Lot & Off Campus Rd Substantial Completion	0	0		23-Oct-13*	0	0	◆ Phase 4 - Bus Parking Lot & Off Campus Rd Substantial Completion																							
M1110		Final Completion of Phases 2, 3 & 4	0	0		22-Nov-13*	0	0	◆ Final Completion of Phases 2, 3 & 4																							
M1130		Initial Exterior Improvements Maintenance Complete	5	5	24-Oct-14	28-Oct-14	0	0	◆ Initial Exterior Improvements Maintenance Complete																							
<b>General Conditions</b>			683	683	27-Feb-12	23-Oct-14	0	0																								
<b>No Building</b>			683	683	27-Feb-12	23-Oct-14	0	0																								
<b>No Area</b>			683	683	27-Feb-12	23-Oct-14	0	0																								
GC1030		Mobilization	5	5	27-Feb-12	02-Mar-12	0	0	■ Mobilization																							
GC1190		NCDOT Coordination Meeting Bain School Rd.	2	2	29-May-12*	30-May-12	7	7	■ NCDOT Coordination Meeting Bain School Rd.																							
GC1200		Temporary Power & Power Poles to New Building	10	10	18-Jun-12	29-Jun-12	0	105	■ Temporary Power & Power Poles to New Building																							
GC1210		Gas Line - Piedmont Natural Gas	5	5	09-Aug-12	15-Aug-12	79	79	■ Gas Line - Piedmont Natural Gas																							
GC1100		Dry In Classroom Penthouse	1	1	19-Sep-12	19-Sep-12	0	4	■ Dry In Classroom Penthouse																							
GC1080		Dry In Classroom	1	1	03-Oct-12	03-Oct-12	0	0	■ Dry In Classroom																							
GC1090		Dry In Admin/Media	1	1	19-Oct-12	19-Oct-12	0	0	■ Dry In Admin/Media																							
GC1110		Dry In Multi-Purpose/Kitchen Penthouse	1	1	26-Oct-12	26-Oct-12	0	5	■ Dry In Multi-Purpose/Kitchen Penthouse																							
GC1120		Dry In Multi-Purpose/Kitchen	1	1	01-Nov-12	01-Nov-12	0	0	■ Dry In Multi-Purpose/Kitchen																							
GC1050		Start Up Permanent Power	3	3	04-Dec-12	06-Dec-12	0	0	■ Start Up Permanent Power																							
GC1060		Start Up HVAC Equipment for Conditioned Air	2	2	07-Dec-12	10-Dec-12	0	0	■ Start Up HVAC Equipment for Conditioned Air																							
GC1070		Conditioned Air	3	3	11-Dec-12	13-Dec-12	0	0	■ Conditioned Air																							
GC1140		Punch List - GC Generated	2	2	04-Mar-13	05-Mar-13	0	0	■ Punch List - GC Generated																							
GC1160		Punch List - Architect Generated	5	5	06-Mar-13	12-Mar-13	0	0	■ Punch List - Architect Generated																							
GC1040		Punch List - Compete GC & Architect Generated	15	15	13-Mar-13	02-Apr-13	0	0	■ Punch List - Compete GC & Architect Generated																							
GC1130		Owner FF&E	68	68	03-Apr-13	09-Jun-13	0	0	■ Owner FF&E																							
GC1000		Owner Move-Out of 1952 Building	7	7	10-Jun-13*	16-Jun-13	0	0	■ Owner Move-Out of 1952 Building																							
GC1010		Owner's Asbestos Abatement of 1952 Building	15	15	17-Jun-13	01-Jul-13	0	0	■ Owner's Asbestos Abatement of 1952 Building																							
GC1020		Project Closeout - Warranty & Certifications	22	22	24-Oct-13	22-Nov-13	0	0	■ Project Closeout - Warranty & Certifications																							
GC1170		Initial Lawn Maintenance Service	365	365	24-Oct-13	23-Oct-14	0	0	■ Initial Lawn Maintenance Service																							
GC1180		Initial Maintenance Service for Trees and Shrubs	365	365	24-Oct-13	23-Oct-14	0	0	■ Initial Maintenance Service for Trees and Shrubs																							
GC1150		Project Closeout - As-Built Drawings & Survey	22	22	24-Oct-13	22-Nov-13	0	0	■ Project Closeout - As-Built Drawings & Survey																							
<b>Inspections</b>			243	243	20-Mar-12	01-Mar-13	0	0																								
<b>No Building</b>			243	243	20-Mar-12	01-Mar-13	0	0																								

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
<b>No Area</b>			243	243	20-Mar-12	01-Mar-13	0	0																								
I1000		Phase 1 Erosion Control - NCDENR Erosion Control Inspection	1	1	20-Mar-12	20-Mar-12	0	0	Phase 1 Erosion Control - NCDENR Erosion Control Inspection																							
I1010		Permanent Power Inspection	1	1	03-Dec-12	03-Dec-12	0	0	Permanent Power Inspection																							
I1070		Final Communications Testing	1	1	26-Dec-12	26-Dec-12	45	45	Final Communications Testing																							
I1030		Final HVAC Inspection	1	1	30-Jan-13	30-Jan-13	17	19	Final HVAC Inspection																							
I1020		Final Plumbing Inspection	1	1	31-Jan-13	31-Jan-13	16	18	Final Plumbing Inspection																							
I1040		Final Electrical Inspection	1	1	06-Feb-13	06-Feb-13	12	14	Final Electrical Inspection																							
I1080		Final Health Department Kitchen Inspection	1	1	22-Feb-13	22-Feb-13	0	2	Final Health Department Kitchen Inspection																							
I1090		Preliminary Life Safety, Hydrostatic Test Inspection with Fire Marshall	1	1	25-Feb-13	25-Feb-13	2	2	Preliminary Life Safety, Hydrostatic Test Inspection with Fire Marshall																							
I1050		Final Life Safety, Hydrostatic Test & Inspection with Fire Marshall	1	1	28-Feb-13	28-Feb-13	0	0	Final Life Safety, Hydrostatic Test & Inspection with Fire Marshall																							
I1060		Final Building Inspection	1	1	01-Mar-13	01-Mar-13	0	0	Final Building Inspection																							
<b>Prefunctional</b>			123	123	03-Aug-12	28-Jan-13	0	26																								
<b>No Building</b>			123	123	03-Aug-12	28-Jan-13	0	26																								
<b>No Area</b>			123	123	03-Aug-12	28-Jan-13	0	26																								
P1110		RPZ Backflow Preventer Testing & Certification	3	3	03-Aug-12	07-Aug-12	144	146	■ RPZ Backflow Preventer Testing & Certification																							
P1100		Emergency Generator Prefunctional	3	3	21-Nov-12	26-Nov-12	67	69	■ Emergency Generator Prefunctional																							
P1030		Refrigeration Machines Prefunctional	3	3	04-Dec-12	06-Dec-12	59	61	■ Refrigeration Machines Prefunctional																							
P1060		Boilers/Hot Water Pumps/Hot Water System Prefunctional	3	3	04-Dec-12	06-Dec-12	59	61	■ Boilers/Hot Water Pumps/Hot Water System Prefunctional																							
P1010		Packaged Air Conditioning Units Prefunctional	5	5	04-Dec-12	10-Dec-12	57	59	■ Packaged Air Conditioning Units Prefunctional																							
P1000		Water Heaters Prefunctional	5	5	04-Dec-12	10-Dec-12	57	59	■ Water Heaters Prefunctional																							
P1070		Switchboards Prefunctional	3	3	04-Dec-12	06-Dec-12	59	61	■ Switchboards Prefunctional																							
P1080		Automatic Transfer Switch Prefunctional	3	3	04-Dec-12	06-Dec-12	59	61	■ Automatic Transfer Switch Prefunctional																							
P1020		Chiller/Chilled Water Pumps/Chilled Water System Prefunctional	3	3	05-Dec-12	07-Dec-12	58	60	■ Chiller/Chilled Water Pumps/Chilled Water System Prefunctional																							
P1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes Prefunctional	3	3	05-Dec-12	07-Dec-12	58	60	■ Air Handling Units/Chilled Water/Hot Water/VAV Boxes Prefunctional																							
P1090		Lighting Controls Prefunctional	3	3	24-Jan-13	28-Jan-13	24	26	■ Lighting Controls Prefunctional																							
<b>Testing, Adjusting &amp; Balancing</b>			20	20	04-Mar-13	29-Mar-13	0	2																								
<b>No Building</b>			20	20	04-Mar-13	29-Mar-13	0	2																								
<b>No Area</b>			20	20	04-Mar-13	29-Mar-13	0	2																								
TB1000		Testing, Adjusting & Balancing	20	20	04-Mar-13	29-Mar-13	0	2	■ Testing, Adjusting & Balancing																							
<b>Commissioning</b>			206	206	24-May-12	15-Mar-13	0	12																								
<b>No Building</b>			206	206	24-May-12	15-Mar-13	0	12																								
<b>No Area</b>			206	206	24-May-12	15-Mar-13	0	12																								
CX1130		Sanitary Sewer Piping Visual Inspection Classroom Slab on Grade	2	2	24-May-12	25-May-12	194	211	Sanitary Sewer Piping Visual Inspection Classroom Slab on Grade																							
CX1140		Sanitary Sewer Piping Visual Inspection Admin/Media Slab on Grade	2	2	30-May-12	31-May-12	191	208	Sanitary Sewer Piping Visual Inspection Admin/Media Slab on Grade																							
CX1170		Sanitary Sewer Piping Visual Inspection Multi/Kitchen Slab on Grade	2	2	20-Jun-12	21-Jun-12	176	193	Sanitary Sewer Piping Visual Inspection Multi/Kitchen Slab on Grade																							
CX1200		Building Consultant Concrete Inspection	5	5	21-Sep-12	27-Sep-12	108	108	■ Building Consultant Concrete Inspection																							
CX1210		Building Consultant Waterproofing Inspection	5	5	25-Sep-12	01-Oct-12	106	106	■ Building Consultant Waterproofing Inspection																							
CX1230		Building Consultant Roofing Inspection	5	5	08-Nov-12	14-Nov-12	74	74	■ Building Consultant Roofing Inspection																							
CX1220		Building Consultant Masonry Inspection	5	5	20-Nov-12	27-Nov-12	66	66	■ Building Consultant Masonry Inspection																							
CX1020		Chiller/Chilled Water Pumps/Chilled Water System FPT	5	5	04-Mar-13	08-Mar-13	0	12	■ Chiller/Chilled Water Pumps/Chilled Water System FPT																							
CX1030		Refrigeration Machines FPT	5	5	04-Mar-13	08-Mar-13	0	12	■ Refrigeration Machines FPT																							
CX1040		Air Handling Units/Chilled Water/Hot Water/VAV Boxes FPT	5	5	04-Mar-13	08-Mar-13	0	12	■ Air Handling Units/Chilled Water/Hot Water/VAV Boxes FPT																							
CX1050		Boilers/Hot Water Pumps/Hot Water System FPT	5	5	04-Mar-13	08-Mar-13	0	12	■ Boilers/Hot Water Pumps/Hot Water System FPT																							
CX1010		Packaged Air Conditioning Units FPT	5	5	04-Mar-13	08-Mar-13	0	12	■ Packaged Air Conditioning Units FPT																							

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
CX1000		Water Heaters FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Water Heaters FPT											
CX1060		Switchboards FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Switchboards FPT											
CX1070		Automatic Transfer Switch FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Automatic Transfer Switch FPT											
CX1080		Lighting Controls FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Lighting Controls FPT											
CX1090		Emergency Generator FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Emergency Generator FPT											
CX1110		HVAC Controls FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ HVAC Controls FPT											
CX1120		Communications FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Communications FPT											
CX1150		Fire Alarm FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Fire Alarm FPT											
CX1160		120V/60H Outlet FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ 120V/60H Outlet FPT											
CX1180		Sanitary Sewer Piping Camera & Video at Substantial Completion	5	5	04-Mar-13	08-Mar-13	17	17													■ Sanitary Sewer Piping Camera & Video at Substantial Comp											
CX1190		Data/Intercom/Sound System FPT	5	5	04-Mar-13	08-Mar-13	0	12													■ Data/Intercom/Sound System FPT											
CX1100		FPT Re-Test	5	5	11-Mar-13	15-Mar-13	12	12													■ FPT Re-Test											
<b>Pre-Installation Conferences</b>			<b>161</b>	<b>161</b>	<b>05-Mar-12</b>	<b>18-Oct-12</b>	<b>0</b>	<b>192</b>																								
<b>No Building</b>			<b>161</b>	<b>161</b>	<b>05-Mar-12</b>	<b>18-Oct-12</b>	<b>0</b>	<b>192</b>																								
<b>No Area</b>			<b>161</b>	<b>161</b>	<b>05-Mar-12</b>	<b>18-Oct-12</b>	<b>0</b>	<b>192</b>																								
PI1050		Erosion Control Pre-Installation Conference	2	2	05-Mar-12	06-Mar-12	3	3													■ Erosion Control Pre-Installation Conference											
PI1110		Site Clearing Pre-Installation Conference	1	1	20-Mar-12	20-Mar-12	0	0													■ Site Clearing Pre-Installation Conference											
PI1210		Slab on Grade Pre-Installation Conference	2	2	09-Apr-12	10-Apr-12	25	25													■ Slab on Grade Pre-Installation Conference											
PI1000		Unit Masonry Pre-Installation Conference	2	2	16-Apr-12	17-Apr-12	1	1													■ Unit Masonry Pre-Installation Conference											
PI1010		Waterproofing Pre-Installation Conference	2	2	16-Apr-12	17-Apr-12	8	8													■ Waterproofing Pre-Installation Conference											
PI1150		Sanitary Sewer Piping Pre-Installation conference	2	2	23-Apr-12	24-Apr-12	0	0													■ Sanitary Sewer Piping Pre-Installation conference											
PI1040		Communications Pre-Installation Conference	2	2	14-May-12	15-May-12	48	80													■ Communications Pre-Installation Conference											
PI1060		Structural Steel Pre-Installation Conference	2	2	29-May-12	30-May-12	7	7													■ Structural Steel Pre-Installation Conference											
PI1090		Built Up Asphalt Roofing Pre-Installation Conference	2	2	29-May-12	30-May-12	58	64													■ Built Up Asphalt Roofing Pre-Installation Conference											
PI1160		Drywall Pre-Installation Conference	2	2	29-May-12	30-May-12	86	90													■ Drywall Pre-Installation Conference											
PI1190		Fireproofing Pre-Installation Conference	2	2	29-May-12	30-May-12	27	72													■ Fireproofing Pre-Installation Conference											
PI1020		Door Hardware Pre-Installation Conference	2	2	12-Jun-12	13-Jun-12	154	169													■ Door Hardware Pre-Installation Conference											
PI1170		Tiling Pre-Installation Conference	2	2	12-Jun-12	13-Jun-12	99	113													■ Tiling Pre-Installation Conference											
PI1070		Metal Wall Panel Pre-Installation Conference	2	2	26-Jun-12	27-Jun-12	63	125													■ Metal Wall Panel Pre-Installation Conference											
PI1080		Hardi Siding Pre-Installation Conference	2	2	26-Jun-12	27-Jun-12	54	58													■ Hardi Siding Pre-Installation Conference											
PI1120		Turfs & Grasses Pre-Installation Conference	2	2	26-Jun-12	27-Jun-12	34	35													■ Turfs & Grasses Pre-Installation Conference											
PI1130		Plants Pre-Installation Conference	2	2	26-Jun-12	27-Jun-12	194	271													■ Plants Pre-Installation Conference											
PI1180		Above Ceiling MEP Pre-Installation Conference	2	2	26-Jun-12	27-Jun-12	2	2													■ Above Ceiling MEP Pre-Installation Conference											
PI1140		Food Service Equipment Pre-Installation Conference	2	2	03-Jul-12	05-Jul-12	94	129													■ Food Service Equipment Pre-Installation Conference											
PI1200		Interior Architectural Woodwork Pre-Installation Conference	2	2	18-Jul-12	19-Jul-12	103	103													■ Interior Architectural Woodwork Pre-Installation Conference											
PI1030		Stage Curtains Pre-Installation Conference	2	2	25-Jul-12	26-Jul-12	146	146													■ Stage Curtains Pre-Installation Conference											
PI1100		Media Center Pre-Installation Conference	2	2	25-Jul-12	26-Jul-12	129	131													■ Media Center Pre-Installation Conference											
PI1220		Brick Veneer Cleaning Pre-Installation Conference	2	2	17-Aug-12	20-Aug-12	10	10													■ Brick Veneer Cleaning Pre-Installation Conference											
PI1230		Top of Wall Fire Stop Pre-Installation Conference	2	2	17-Oct-12	18-Oct-12	0	4													■ Top of Wall Fire Stop Pre-Installation Conference											
<b>Submittals &amp; Procurement</b>			<b>110</b>	<b>110</b>	<b>27-Feb-12</b>	<b>31-Jul-12</b>	<b>0</b>	<b>146</b>																								
<b>No Building</b>			<b>110</b>	<b>110</b>	<b>27-Feb-12</b>	<b>31-Jul-12</b>	<b>0</b>	<b>146</b>																								
<b>No Area</b>			<b>110</b>	<b>110</b>	<b>27-Feb-12</b>	<b>31-Jul-12</b>	<b>0</b>	<b>146</b>																								
SP1000		Submit Cast-In-Place Concrete Mix Designs	15	15	27-Feb-12	16-Mar-12	0	3													■ Submit Cast-In-Place Concrete Mix Designs											
SP1030		Submit Concrete Re-Steel	15	15	27-Feb-12	16-Mar-12	0	3													■ Submit Concrete Re-Steel											

Remaining Level of Effort
  Remaining Work  
 Actual Level of Effort
  Critical Remaining Work  
 Actual Work
  Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
SP1060		Submit Unit Masonry	15	15	27-Feb-12	16-Mar-12	0	1																								
SP1090		Submit Structural Steel Framing	25	25	27-Feb-12	30-Mar-12	0	7																								
SP1120		Submit Steel Joist Framing	25	25	27-Feb-12	30-Mar-12	0	18																								
SP1150		Submit Steel Decking	25	25	27-Feb-12	30-Mar-12	0	15																								
SP1180		Submit Metal Fabrications	35	35	27-Feb-12	13-Apr-12	0	80																								
SP1210		Submit Metal Stairs	35	35	27-Feb-12	13-Apr-12	0	80																								
SP1240		Submit Pipe & Tube Railings	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1270		Submit Interior Architectural Woodwork	60	60	27-Feb-12	18-May-12	0	55																								
SP1300		Submit Solid Phenolic Railing Panels	65	65	27-Feb-12	25-May-12	0	50																								
SP1330		Submit Dampproofing	25	25	27-Feb-12	30-Mar-12	0	75																								
SP1360		Submit Waterproofing	15	15	27-Feb-12	16-Mar-12	0	8																								
SP1390		Submit Metal Panels	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1420		Submit Mineral Fiber Cement Siding	65	65	27-Feb-12	25-May-12	0	50																								
SP1450		Submit Built-Up Asphalt Roofing	45	45	27-Feb-12	27-Apr-12	0	64																								
SP1510		Submit Cementitious Fireproofing	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1540		Submit Hollow Metal Doors & Frames	45	45	27-Feb-12	27-Apr-12	0	58																								
SP1570		Submit Flush Wood Doors	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1600		Submit Coiling Counter Doors	65	65	27-Feb-12	25-May-12	0	50																								
SP1630		Submit Aluminum-Framed Entrances & Storefronts	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1660		Submit Aluminum Windows	45	45	27-Feb-12	27-Apr-12	0	59																								
SP1690		Submit Door Hardware	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1720		Submit Glass Glazing	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1750		Submit Louvers	65	65	27-Feb-12	25-May-12	0	47																								
SP1780		Submit Cold-Formed Metal Framing	45	45	27-Feb-12	27-Apr-12	0	64																								
SP1810		Submit Plaster & Gypsum Board Assemblies	45	45	27-Feb-12	27-Apr-12	0	52																								
SP1840		Submit Tiling	45	45	27-Feb-12	27-Apr-12	0	70																								
SP1870		Submit Acoustical Ceilings	65	65	27-Feb-12	25-May-12	0	50																								
SP1900		Submit Resilient Tile Flooring	65	65	27-Feb-12	25-May-12	0	50																								
SP1930		Submit Resilient Carpeting	65	65	27-Feb-12	25-May-12	0	50																								
SP1960		Submit Acoustical Room Components	65	65	27-Feb-12	25-May-12	0	50																								
SP1990		Submit Painting	65	65	27-Feb-12	25-May-12	0	50																								
SP2020		Submit Visual Display Boards	65	65	27-Feb-12	25-May-12	0	50																								
SP2050		Submit Signage	65	65	27-Feb-12	25-May-12	0	19																								
SP2080		Submit Toilet Compartments & Accessories	65	65	27-Feb-12	25-May-12	0	50																								
SP2110		Submit Operable Panel Partitions	65	65	27-Feb-12	25-May-12	0	50																								
SP2140		Submit Fire Extinguishers & Cabinets	65	65	27-Feb-12	25-May-12	0	50																								
SP2170		Submit Metal Lockers	65	65	27-Feb-12	25-May-12	0	50																								
SP2200		Submit Storage Shelving	80	80	27-Feb-12	18-Jun-12	0	35																								
SP2230		Submit Walkway Cover Systems	80	80	27-Feb-12	18-Jun-12	0	35																								
SP2260		Submit Residential Appliances	80	80	27-Feb-12	18-Jun-12	0	35																								
SP2290		Submit Food Service Equipment	40	40	27-Feb-12	20-Apr-12	0	75																								
SP2320		Submit Projection Screens	80	80	27-Feb-12	18-Jun-12	0	35																								
SP2350		Submit Stage Curtains	65	65	27-Feb-12	25-May-12	0	50																								
SP2380		Submit Gymnasium & Athletic Equipment	65	65	27-Feb-12	25-May-12	0	50																								
SP2410		Submit Horizontal Louver Blinds	80	80	27-Feb-12	18-Jun-12	0	35																								

Remaining Level of Effort    Remaining Work  
 Actual Level of Effort    Critical Remaining Work  
 Actual Work    Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
SP2440		Submit Media Center Casework	65	65	27-Feb-12	25-May-12	0	50	Submit Media Center Casework																							
SP2470		Submit Site Furnishings	80	80	27-Feb-12	18-Jun-12	0	23	Submit Site Furnishings																							
SP2500		Submit Hydraulic Elevators	45	45	27-Feb-12	27-Apr-12	0	70	Submit Hydraulic Elevators																							
SP2530		Submit Fire Protection	45	45	27-Feb-12	27-Apr-12	0	2	Submit Fire Protection																							
SP2560		Submit Plumbing Fixtures	45	45	27-Feb-12	27-Apr-12	0	70	Submit Plumbing Fixtures																							
SP2590		Submit Water Heaters	45	45	27-Feb-12	27-Apr-12	0	70	Submit Water Heaters																							
SP2620		Submit Facility Sanitary Sewer Piping	25	25	27-Feb-12	30-Mar-12	0	0	Submit Facility Sanitary Sewer Piping																							
SP2650		Submit Facility Water Distribution Piping	45	45	27-Feb-12	27-Apr-12	0	27	Submit Facility Water Distribution Piping																							
SP2710		Submit Facility Gas Piping	45	45	27-Feb-12	27-Apr-12	0	27	Submit Facility Gas Piping																							
SP2740		Submit HVAC Controls & Instrumentation	45	45	27-Feb-12	27-Apr-12	0	70	Submit HVAC Controls & Instrumentation																							
SP2770		Submit Pumps	45	45	27-Feb-12	27-Apr-12	0	70	Submit Pumps																							
SP2830		Submit Ductwork	45	45	27-Feb-12	27-Apr-12	0	12	Submit Ductwork																							
SP2860		Submit Air Terminal Boxes	45	45	27-Feb-12	27-Apr-12	0	22	Submit Air Terminal Boxes																							
SP2890		Submit Grilles, Registers & Diffusers	45	45	27-Feb-12	27-Apr-12	0	70	Submit Grilles, Registers & Diffusers																							
SP2920		Submit Boilers	45	45	27-Feb-12	27-Apr-12	0	70	Submit Boilers																							
SP2950		Submit Rooftop AC Units	45	45	27-Feb-12	27-Apr-12	0	70	Submit Rooftop AC Units																							
SP2980		Submit Air Cooled Chiller	45	45	27-Feb-12	27-Apr-12	0	70	Submit Air Cooled Chiller																							
SP3010		Submit Air Handling Units	45	45	27-Feb-12	27-Apr-12	0	22	Submit Air Handling Units																							
SP3040		Submit Electric Unit Heaters	45	45	27-Feb-12	27-Apr-12	0	70	Submit Electric Unit Heaters																							
SP3070		Submit Variable Frequency Drives	45	45	27-Feb-12	27-Apr-12	0	70	Submit Variable Frequency Drives																							
SP3100		Submit Lighting Fixtures	25	25	27-Feb-12	30-Mar-12	0	90	Submit Lighting Fixtures																							
SP3130		Submit Lighting Control Equipment	25	25	27-Feb-12	30-Mar-12	0	90	Submit Lighting Control Equipment																							
SP3160		Submit Theatrical / Stage Lighting System	25	25	27-Feb-12	30-Mar-12	0	90	Submit Theatrical / Stage Lighting System																							
SP3190		Submit Dry Type Transformers	25	25	27-Feb-12	30-Mar-12	0	90	Submit Dry Type Transformers																							
SP3220		Submit Switchboards	25	25	27-Feb-12	30-Mar-12	0	90	Submit Switchboards																							
SP3250		Submit Panelboards	25	25	27-Feb-12	30-Mar-12	0	90	Submit Panelboards																							
SP3280		Submit Emergency Generator Power System	25	25	27-Feb-12	30-Mar-12	0	90	Submit Emergency Generator Power System																							
SP3310		Submit Communications	25	25	27-Feb-12	30-Mar-12	0	80	Submit Communications																							
SP3340		Submit Fire Alarm	45	45	27-Feb-12	27-Apr-12	0	44	Submit Fire Alarm																							
SP3370		Submit Asphalt Paving	45	45	27-Feb-12	27-Apr-12	0	43	Submit Asphalt Paving																							
SP3400		Submit Concrete Paving Mix Designs	45	45	27-Feb-12	27-Apr-12	0	51	Submit Concrete Paving Mix Designs																							
SP3430		Submit Concrete Paving Re-Steel	45	45	27-Feb-12	27-Apr-12	0	46	Submit Concrete Paving Re-Steel																							
SP3460		Submit Chain Link Fences & Gates	65	65	27-Feb-12	25-May-12	0	50	Submit Chain Link Fences & Gates																							
SP3490		Submit Decorative Metal Fences & Gates	65	65	27-Feb-12	25-May-12	0	50	Submit Decorative Metal Fences & Gates																							
SP3520		Submit Landscaping	65	65	27-Feb-12	25-May-12	0	35	Submit Landscaping																							
SP3550		Submit Storm Utility Drainage Piping	45	45	27-Feb-12	27-Apr-12	0	24	Submit Storm Utility Drainage Piping																							
SP3580		Submit Water Utility Piping	45	45	27-Feb-12	27-Apr-12	0	27	Submit Water Utility Piping																							
SP3610		Submit Sanitary Sewer Utility Piping	45	45	27-Feb-12	27-Apr-12	0	47	Submit Sanitary Sewer Utility Piping																							
SP3640		Submit Data/Intercom/Sound System	25	25	27-Feb-12	30-Mar-12	0	90	Submit Data/Intercom/Sound System																							
SP3670		Submit Expansion Joint Covers	65	65	27-Feb-12	25-May-12	0	50	Submit Expansion Joint Covers																							
SP3700		Submit CO2 Sensors	45	45	27-Feb-12	27-Apr-12	0	108	Submit CO2 Sensors																							
SP1010		Review & Approve Cast-In-Place Concrete Mix Designs	10	10	19-Mar-12	30-Mar-12	0	3	Review & Approve Cast-In-Place Concrete Mix Designs																							
SP1040		Review & Approve Concrete Re-Steel	10	10	19-Mar-12	30-Mar-12	0	3	Review & Approve Concrete Re-Steel																							
SP1070		Review & Approve Unit Masonry	10	10	19-Mar-12	30-Mar-12	0	1	Review & Approve Unit Masonry																							
SP1370		Review & Approve Waterproofing	10	10	19-Mar-12	30-Mar-12	0	8	Review & Approve Waterproofing																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
SP1020		Fab. & Deliver Cast-In-Place Concrete	5	5	02-Apr-12	06-Apr-12	3	3																								
SP1050		Fab. & Deliver Concrete Re-Steel	5	5	02-Apr-12	06-Apr-12	0	3																								
SP1080		Fab. & Deliver Unit Masonry	10	10	02-Apr-12	13-Apr-12	0	1																								
SP1100		Review & Approve Structural Steel Framing	10	10	02-Apr-12	13-Apr-12	0	7																								
SP1130		Review & Approve Steel Joist Framing	10	10	02-Apr-12	13-Apr-12	0	18																								
SP1160		Review & Approve Steel Decking	10	10	02-Apr-12	13-Apr-12	0	15																								
SP1340		Review & Approve Dampproofing	10	10	02-Apr-12	13-Apr-12	0	75																								
SP1380		Fab. & Deliver Waterproofing	10	10	02-Apr-12	13-Apr-12	0	8																								
SP2630		Review & Approve Facility Sanitary Sewer Piping	10	10	02-Apr-12	13-Apr-12	0	0																								
SP3110		Review & Approve Lighting Fixtures	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3140		Review & Approve Lighting Control Equipment	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3170		Review & Approve Theatrical / Stage Lighting System	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3200		Review & Approve Dry Type Transformers	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3230		Review & Approve Switchboards	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3260		Review & Approve Panelboards	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3290		Review & Approve Emergency Generator Power System	10	10	02-Apr-12	13-Apr-12	0	90																								
SP3320		Review & Approve Communications	10	10	02-Apr-12	13-Apr-12	0	80																								
SP3650		Review & Approve Data/Intercom/Sound System	10	10	02-Apr-12	13-Apr-12	0	90																								
SP1110		Fab. & Deliver Structural Steel Framing	30	30	16-Apr-12	25-May-12	0	7																								
SP1140		Fab. & Deliver Steel Joist Framing	30	30	16-Apr-12	25-May-12	18	18																								
SP1170		Fab. & Deliver Steel Decking	30	30	16-Apr-12	25-May-12	15	15																								
SP1190		Review & Approve Metal Fabrications	10	10	16-Apr-12	27-Apr-12	0	80																								
SP1220		Review & Approve Metal Stairs	10	10	16-Apr-12	27-Apr-12	0	80																								
SP1350		Fab. & Deliver Dampproofing	10	10	16-Apr-12	27-Apr-12	69	75																								
SP2640		Fab. & Deliver Facility Sanitary Sewer Piping	5	5	16-Apr-12	20-Apr-12	0	0																								
SP3120		Fab. & Deliver Lighting Fixtures	30	30	16-Apr-12	25-May-12	85	135																								
SP3150		Fab. & Deliver Lighting Control Equipment	20	20	16-Apr-12	11-May-12	95	145																								
SP3180		Fab. & Deliver Theatrical / Stage Lighting System	30	30	16-Apr-12	25-May-12	151	170																								
SP3210		Fab. & Deliver Dry Type Transformers	20	20	16-Apr-12	11-May-12	115	121																								
SP3240		Fab. & Deliver Switchboards	30	30	16-Apr-12	25-May-12	115	115																								
SP3270		Fab. & Deliver Panelboards	30	30	16-Apr-12	25-May-12	107	113																								
SP3300		Fab. & Deliver Emergency Generator Power System	40	40	16-Apr-12	11-Jun-12	109	113																								
SP3330		Fab. & Deliver Communications	20	20	16-Apr-12	11-May-12	0	80																								
SP3660		Fab. & Deliver Data/Intercom/Sound System	20	20	16-Apr-12	11-May-12	50	95																								
SP2300		Review & Approve Food Service Equipment	10	10	23-Apr-12	04-May-12	0	75																								
SP1200		Fab. & Deliver Metal Fabrications	20	20	30-Apr-12	25-May-12	42	121																								
SP1230		Fab. & Deliver Metal Stairs	20	20	30-Apr-12	25-May-12	62	88																								
SP1250		Review & Approve Pipe & Tube Railings	10	10	30-Apr-12	11-May-12	0	70																								
SP1400		Review & Approve Metal Panels	10	10	30-Apr-12	11-May-12	0	70																								
SP1460		Review & Approve Built-Up Asphalt Roofing	10	10	30-Apr-12	11-May-12	0	64																								
SP1520		Review & Approve Cementitious Fireproofing	10	10	30-Apr-12	11-May-12	0	70																								
SP1550		Review & Approve Hollow Metal Doors & Frames	10	10	30-Apr-12	11-May-12	0	58																								
SP1580		Review & Approve Flush Wood Doors	10	10	30-Apr-12	11-May-12	0	70																								
SP1640		Review & Approve Aluminum-Framed Entrances & Storefronts	10	10	30-Apr-12	11-May-12	0	70																								
SP1670		Review & Approve Aluminum Windows	10	10	30-Apr-12	11-May-12	0	59																								

Remaining Level of Effort    Remaining Work  
 Actual Level of Effort    Critical Remaining Work  
 Actual Work    Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
SP1700		Review & Approve Door Hardware	10	10	30-Apr-12	11-May-12	0	70																								
SP1730		Review & Approve Glass Glazing	10	10	30-Apr-12	11-May-12	0	70																								
SP1790		Review & Approve Cold-Formed Metal Framing	10	10	30-Apr-12	11-May-12	0	64																								
SP1820		Review & Approve Plaster & Gypsum Board Assemblies	10	10	30-Apr-12	11-May-12	0	52																								
SP1850		Review & Approve Tiling	10	10	30-Apr-12	11-May-12	0	70																								
SP2510		Review & Approve Hydraulic Elevators	10	10	30-Apr-12	11-May-12	0	70																								
SP2540		Review & Approve Fire Protection	30	30	30-Apr-12	11-Jun-12	0	2																								
SP2570		Review & Approve Plumbing Fixtures	10	10	30-Apr-12	11-May-12	0	70																								
SP2600		Review & Approve Water Heaters	10	10	30-Apr-12	11-May-12	0	70																								
SP2660		Review & Approve Facility Water Distribution Piping	10	10	30-Apr-12	11-May-12	0	27																								
SP2720		Review & Approve Facility Gas Piping	10	10	30-Apr-12	11-May-12	0	27																								
SP2750		Review & Approve HVAC Controls & Instrumentation	10	10	30-Apr-12	11-May-12	0	70																								
SP2780		Review & Approve Pumps	10	10	30-Apr-12	11-May-12	0	70																								
SP2840		Review & Approve Ductwork	10	10	30-Apr-12	11-May-12	0	12																								
SP2870		Review & Approve Air Terminal Boxes	10	10	30-Apr-12	11-May-12	0	22																								
SP2900		Review & Approve Grilles, Registers & Diffusers	10	10	30-Apr-12	11-May-12	0	70																								
SP2930		Review & Approve Boilers	10	10	30-Apr-12	11-May-12	0	70																								
SP2960		Review & Approve Rooftop AC Units	10	10	30-Apr-12	11-May-12	0	70																								
SP2990		Review & Approve Air Cooled Chiller	10	10	30-Apr-12	11-May-12	0	70																								
SP3020		Review & Approve Air Handling Units	10	10	30-Apr-12	11-May-12	0	22																								
SP3050		Review & Approve Electric Unit Heaters	10	10	30-Apr-12	11-May-12	0	70																								
SP3080		Review & Approve Variable Frequency Drives	10	10	30-Apr-12	11-May-12	0	70																								
SP3350		Review & Approve Fire Alarm	10	10	30-Apr-12	11-May-12	0	44																								
SP3380		Review & Approve Asphalt Paving	10	10	30-Apr-12	11-May-12	0	43																								
SP3410		Review & Approve Concrete Paving Mix Designs	10	10	30-Apr-12	11-May-12	0	51																								
SP3440		Review & Approve Concrete Paving Re-Steel	10	10	30-Apr-12	11-May-12	0	46																								
SP3560		Review & Approve Storm Utility Drainage Piping	10	10	30-Apr-12	11-May-12	0	24																								
SP3590		Review & Approve Water Utility Piping	10	10	30-Apr-12	11-May-12	0	27																								
SP3620		Review & Approve Sanitary Sewer Utility Piping	10	10	30-Apr-12	11-May-12	0	47																								
SP3710		Review & Approve CO2 Sensors	10	10	30-Apr-12	11-May-12	0	108																								
SP2310		Fab. & Deliver Food Service Equipment	40	40	07-May-12	02-Jul-12	0	129																								
SP1260		Fab. & Deliver Pipe & Tube Railings	20	20	14-May-12	11-Jun-12	59	85																								
SP1410		Fab. & Deliver Metal Panels	30	30	14-May-12	25-Jun-12	0	125																								
SP1470		Fab. & Deliver Built-Up Asphalt Roofing	10	10	14-May-12	25-May-12	0	64																								
SP1530		Fab. & Deliver Cementitious Fireproofing	10	10	14-May-12	25-May-12	0	72																								
SP1560		Fab. & Deliver Hollow Metal Doors & Frames	20	20	14-May-12	11-Jun-12	0	58																								
SP1590		Fab. & Deliver Flush Wood Doors	20	20	14-May-12	11-Jun-12	150	159																								
SP1650		Fab. & Deliver Aluminum-Framed Entrances & Storefronts	20	20	14-May-12	11-Jun-12	99	118																								
SP1680		Fab. & Deliver Aluminum Windows	20	20	14-May-12	11-Jun-12	59	59																								
SP1710		Fab. & Deliver Door Hardware	20	20	14-May-12	11-Jun-12	0	169																								
SP1740		Fab. & Deliver Glass Glazing	10	10	14-May-12	25-May-12	111	134																								
SP1800		Fab. & Deliver Cold-Formed Metal Framing	10	10	14-May-12	25-May-12	58	64																								
SP1830		Fab. & Deliver Plaster & Gypsum Board Assemblies	10	10	14-May-12	25-May-12	0	52																								
SP1860		Fab. & Deliver Tiling	20	20	14-May-12	11-Jun-12	0	113																								
SP2520		Fab. & Deliver Hydraulic Elevators	30	30	14-May-12	25-Jun-12	70	152																								

Remaining Level of Effort	Remaining Work
Actual Level of Effort	Critical Remaining Work
Actual Work	Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
SP2580		Fab. & Deliver Plumbing Fixtures	20	20	14-May-12	11-Jun-12	117	137																								
SP2610		Fab. & Deliver Water Heaters	20	20	14-May-12	11-Jun-12	105	114																								
SP2670		Fab. & Deliver Facility Water Distribution Piping Piping	5	5	14-May-12	18-May-12	0	27																								
SP2730		Fab. & Deliver Facility Gas Piping	5	5	14-May-12	18-May-12	25	27																								
SP2760		Fab. & Deliver HVAC Controls & Instrumentation	20	20	14-May-12	11-Jun-12	27	108																								
SP2790		Fab. & Deliver Pumps	20	20	14-May-12	11-Jun-12	105	111																								
SP2850		Fab. & Deliver Ductwork	20	20	14-May-12	11-Jun-12	10	12																								
SP2880		Fab. & Deliver Air Terminal Boxes	20	20	14-May-12	11-Jun-12	22	22																								
SP2910		Fab. & Deliver Grilles, Registers & Diffusers	10	10	14-May-12	25-May-12	117	117																								
SP2940		Fab. & Deliver Boilers	30	30	14-May-12	25-Jun-12	95	101																								
SP2970		Fab. & Deliver Rooftop AC Units	40	40	14-May-12	10-Jul-12	0	161																								
SP3000		Fab. & Deliver Air Cooled Chiller	30	30	14-May-12	25-Jun-12	101	110																								
SP3030		Fab. & Deliver Air Handling Units	30	30	14-May-12	25-Jun-12	6	22																								
SP3060		Fab. & Deliver Electric Unit Heaters	20	20	14-May-12	11-Jun-12	87	109																								
SP3090		Fab. & Deliver Variable Frequency Drives	20	20	14-May-12	11-Jun-12	105	111																								
SP3360		Fab. & Deliver Fire Alarm	30	30	14-May-12	25-Jun-12	20	44																								
SP3390		Fab. & Deliver Asphalt Paving	5	5	14-May-12	18-May-12	43	43																								
SP3420		Fab. & Deliver Concrete Paving	5	5	14-May-12	18-May-12	50	51																								
SP3450		Fab. & Deliver Concrete Paving Re-Steel	10	10	14-May-12	25-May-12	45	46																								
SP3570		Fab. & Deliver Storm Utility Drainage Piping	10	10	14-May-12	25-May-12	0	24																								
SP3600		Fab. & Deliver Water Utility Piping	10	10	14-May-12	25-May-12	13	27																								
SP3630		Fab. & Deliver Sanitary Sewer Utility Piping	10	10	14-May-12	25-May-12	37	47																								
SP3720		Fab. & Deliver CO2 Sensors	20	20	14-May-12	11-Jun-12	27	108																								
SP1280		Review & Approve Interior Architectural Woodwork	10	10	21-May-12	04-Jun-12	0	55																								
SP1310		Review & Approve Solid Phenolic Railing Panels	10	10	29-May-12	11-Jun-12	0	50																								
SP1430		Review & Approve Mineral Fiber Cement Siding	10	10	29-May-12	11-Jun-12	0	50																								
SP1610		Review & Approve Coiling Counter Doors	10	10	29-May-12	11-Jun-12	0	50																								
SP1760		Review & Approve Louvers	10	10	29-May-12	11-Jun-12	0	47																								
SP1880		Review & Approve Acoustical Ceilings	10	10	29-May-12	11-Jun-12	0	50																								
SP1910		Review & Approve Resilient Tile Flooring	10	10	29-May-12	11-Jun-12	0	50																								
SP1940		Review & Approve Resilient Carpeting	10	10	29-May-12	11-Jun-12	0	50																								
SP1970		Review & Approve Acoustical Room Components	10	10	29-May-12	11-Jun-12	0	50																								
SP2000		Review & Approve Painting	10	10	29-May-12	11-Jun-12	0	50																								
SP2030		Review & Approve Visual Display Boards	10	10	29-May-12	11-Jun-12	0	50																								
SP2060		Review & Approve Signage	10	10	29-May-12	11-Jun-12	0	19																								
SP2090		Review & Approve Toilet Compartments & Accessories	10	10	29-May-12	11-Jun-12	0	50																								
SP2120		Review & Approve Operable Panel Partitions	10	10	29-May-12	11-Jun-12	0	50																								
SP2150		Review & Approve Fire Extinguishers & Cabinets	10	10	29-May-12	11-Jun-12	0	50																								
SP2180		Review & Approve Metal Lockers	10	10	29-May-12	11-Jun-12	0	50																								
SP2360		Review & Approve Stage Curtains	10	10	29-May-12	11-Jun-12	0	50																								
SP2390		Review & Approve Gymnasium & Athletic Equipment	10	10	29-May-12	11-Jun-12	0	50																								
SP2450		Review & Approve Media Center Casework	10	10	29-May-12	11-Jun-12	0	50																								
SP3470		Review & Approve Chain Link Fences & Gates	10	10	29-May-12	11-Jun-12	0	50																								
SP3500		Review & Approve Decorative Metal Fences & Gates	10	10	29-May-12	11-Jun-12	0	50																								
SP3530		Review & Approve Landscaping	10	10	29-May-12	11-Jun-12	0	35																								

Remaining Level of Effort    Remaining Work  
 Actual Level of Effort    Critical Remaining Work  
 Actual Work    Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		



Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
SP3680		Review & Approve Expansion Joint Covers	10	10	29-May-12	11-Jun-12	0	50	■ Review & Approve Expansion Joint Covers																							
SP1290		Fab. & Deliver Interior Architectural Woodwork	30	30	05-Jun-12	17-Jul-12	0	103	■ Fab. & Deliver Interior Architectural Woodwork																							
SP1320		Fab. & Deliver Solid Phenolic Railing Panels	30	30	12-Jun-12	24-Jul-12	40	75	■ Fab. & Deliver Solid Phenolic Railing Panels																							
SP1440		Fab. & Deliver Mineral Fiber Cement Siding	10	10	12-Jun-12	25-Jun-12	0	58	■ Fab. & Deliver Mineral Fiber Cement Siding																							
SP1620		Fab. & Deliver Coiling Counter Doors	20	20	12-Jun-12	10-Jul-12	99	152	■ Fab. & Deliver Coiling Counter Doors																							
SP1770		Fab. & Deliver Louvers	20	20	12-Jun-12	10-Jul-12	30	47	■ Fab. & Deliver Louvers																							
SP1890		Fab. & Deliver Acoustical Ceilings	20	20	12-Jun-12	10-Jul-12	81	81	■ Fab. & Deliver Acoustical Ceilings																							
SP1920		Fab. & Deliver Resilient Tile Flooring	20	20	12-Jun-12	10-Jul-12	120	120	■ Fab. & Deliver Resilient Tile Flooring																							
SP1950		Fab. & Deliver Resilient Carpeting	20	20	12-Jun-12	10-Jul-12	117	117	■ Fab. & Deliver Resilient Carpeting																							
SP1980		Fab. & Deliver Acoustical Room Components	20	20	12-Jun-12	10-Jul-12	110	135	■ Fab. & Deliver Acoustical Room Components																							
SP2010		Fab. & Deliver Painting	10	10	12-Jun-12	25-Jun-12	74	85	■ Fab. & Deliver Painting																							
SP2040		Fab. & Deliver Visual Display Boards	20	20	12-Jun-12	10-Jul-12	81	126	■ Fab. & Deliver Visual Display Boards																							
SP2070		Fab. & Deliver Signage	20	20	12-Jun-12	10-Jul-12	0	19	■ Fab. & Deliver Signage																							
SP2100		Fab. & Deliver Toilet Compartments & Accessories	20	20	12-Jun-12	10-Jul-12	103	123	■ Fab. & Deliver Toilet Compartments & Accessories																							
SP2130		Fab. & Deliver Operable Panel Partitions	20	20	12-Jun-12	10-Jul-12	150	152	■ Fab. & Deliver Operable Panel Partitions																							
SP2160		Fab. & Deliver Fire Extinguishers & Cabinets	20	20	12-Jun-12	10-Jul-12	81	134	■ Fab. & Deliver Fire Extinguishers & Cabinets																							
SP2190		Fab. & Deliver Metal Lockers	20	20	12-Jun-12	10-Jul-12	96	149	■ Fab. & Deliver Metal Lockers																							
SP2370		Fab. & Deliver Stage Curtains	30	30	12-Jun-12	24-Jul-12	0	146	■ Fab. & Deliver Stage Curtains																							
SP2400		Fab. & Deliver Gymnasium & Athletic Equipment	20	20	12-Jun-12	10-Jul-12	99	130	■ Fab. & Deliver Gymnasium & Athletic Equipment																							
SP2460		Fab. & Deliver Media Center Casework	30	30	12-Jun-12	24-Jul-12	0	131	■ Fab. & Deliver Media Center Casework																							
SP2550		Fab. & Deliver Fire Protection	10	10	12-Jun-12	25-Jun-12	0	2	■ Fab. & Deliver Fire Protection																							
SP3480		Fab. & Deliver Chain Link Fences & Gates	10	10	12-Jun-12	25-Jun-12	145	168	■ Fab. & Deliver Chain Link Fences & Gates																							
SP3510		Fab. & Deliver Decorative Metal Fences & Gates	10	10	12-Jun-12	25-Jun-12	147	170	■ Fab. & Deliver Decorative Metal Fences & Gates																							
SP3540		Fab. & Deliver Landscaping	10	10	12-Jun-12	25-Jun-12	0	35	■ Fab. & Deliver Landscaping																							
SP3690		Fab. & Deliver Expansion Joint Covers	10	10	12-Jun-12	25-Jun-12	61	63	■ Fab. & Deliver Expansion Joint Covers																							
SP2210		Review & Approve Storage Shelving	10	10	19-Jun-12	02-Jul-12	0	35	■ Review & Approve Storage Shelving																							
SP2240		Review & Approve Walkway Cover Systems	10	10	19-Jun-12	02-Jul-12	0	35	■ Review & Approve Walkway Cover Systems																							
SP2270		Review & Approve Residential Appliances	10	10	19-Jun-12	02-Jul-12	0	35	■ Review & Approve Residential Appliances																							
SP2330		Review & Approve Projection Screens	10	10	19-Jun-12	02-Jul-12	0	35	■ Review & Approve Projection Screens																							
SP2420		Review & Approve Horizontal Louver Blinds	10	10	19-Jun-12	02-Jul-12	0	35	■ Review & Approve Horizontal Louver Blinds																							
SP2480		Review & Approve Site Furnishings	10	10	19-Jun-12	02-Jul-12	0	23	■ Review & Approve Site Furnishings																							
SP2220		Fab. & Deliver Storage Shelving	20	20	03-Jul-12	31-Jul-12	66	115	■ Fab. & Deliver Storage Shelving																							
SP2250		Fab. & Deliver Walkway Cover Systems	20	20	03-Jul-12	31-Jul-12	55	119	■ Fab. & Deliver Walkway Cover Systems																							
SP2280		Fab. & Deliver Residential Appliances	20	20	03-Jul-12	31-Jul-12	115	146	■ Fab. & Deliver Residential Appliances																							
SP2340		Fab. & Deliver Projection Screens	20	20	03-Jul-12	31-Jul-12	66	117	■ Fab. & Deliver Projection Screens																							
SP2430		Fab. & Deliver Horizontal Louver Blinds	20	20	03-Jul-12	31-Jul-12	115	136	■ Fab. & Deliver Horizontal Louver Blinds																							
SP2490		Fab. & Deliver Site Furnishings	10	10	03-Jul-12	17-Jul-12	16	23	■ Fab. & Deliver Site Furnishings																							
<b>Construction</b>			<b>424</b>	<b>424</b>	<b>27-Feb-12</b>	<b>23-Oct-13</b>	<b>0</b>	<b>22</b>																								
<b>Site Work</b>			<b>424</b>	<b>424</b>	<b>27-Feb-12</b>	<b>23-Oct-13</b>	<b>0</b>	<b>22</b>																								
<b>February 2012 - New Building Site Work</b>			<b>374</b>	<b>374</b>	<b>27-Feb-12</b>	<b>13-Aug-13</b>	<b>0</b>	<b>6</b>																								
S1100	Site P-1	Site Survey & Staking	5	5	27-Feb-12	02-Mar-12	0	0	■ Site Survey & Staking																							
S1000	Site P-1	Site Demolition for Alternate Construction Entrance	2	2	05-Mar-12	06-Mar-12	0	0	■ Site Demolition for Alternate Construction Entrance																							
S1010	Site P-1	Alternate Construction Entrance	3	3	07-Mar-12	09-Mar-12	0	0	■ Alternate Construction Entrance																							
S1020	Site P-1	Alternate Construction Gravel Drive	3	3	07-Mar-12	09-Mar-12	0	0	■ Alternate Construction Gravel Drive																							
S1040	Site P-1	Phase 1 Erosion Control - Silt Fence	2	2	12-Mar-12	13-Mar-12	0	0	■ Phase 1 Erosion Control - Silt Fence																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
S1050	Site P-1	Phase 1 Erosions Control - Inlet Protection	2	2	12-Mar-12	13-Mar-12	0	0	■ Phase 1 Erosions Control - Inlet Protection																							
S1080	Site P-1	Phase 1 Erosion Control - Temporary Sediment Basin #3	4	4	14-Mar-12	19-Mar-12	0	0	■ Phase 1 Erosion Control - Temporary Sediment Basin #3																							
S1090	Site P-1	Phase 1 Erosion Control - Diversion Ditches & Check Dams	4	4	14-Mar-12	19-Mar-12	0	0	■ Phase 1 Erosion Control - Diversion Ditches & Check Dams																							
S1110	Site P-1	Clearing & Grubbing	2	2	20-Mar-12	21-Mar-12	0	0	■ Clearing & Grubbing																							
S1120	Site P-1	Mass Grade Building Pad	10	10	22-Mar-12	04-Apr-12	0	0	■ Mass Grade Building Pad																							
S1130	Site P-1	Phase 1a Erosion Control - Temporary Sediment Basin #4	10	10	22-Mar-12	04-Apr-12	0	0	■ Phase 1a Erosion Control - Temporary Sediment Basin #4																							
S2570	Site P-1	Walking Track Paving Replacement (Spring Break)	2	2	30-Mar-12*	02-Apr-12	0	4	■ Walking Track Paving Replacement (Spring Break)																							
S1030	Site P-1	Construction Fence	3	3	03-Apr-12	05-Apr-12	4	4	■ Construction Fence																							
S1140	Site P-1	Fine Grade Building Pad	5	5	05-Apr-12	11-Apr-12	0	0	■ Fine Grade Building Pad																							
S1150	Site P-1	Phase 1a Erosion Control - Diversion Ditches & Check Dams	5	5	05-Apr-12	11-Apr-12	0	137	■ Phase 1a Erosion Control - Diversion Ditches & Check Dams																							
S1160	Site P-1	Phase 1 Erosion Control - Temp. Seeding & Slope Stabilization	5	5	12-Apr-12	18-Apr-12	47	312	■ Phase 1 Erosion Control - Temp. Seeding & Slope Stabilization																							
S2830	Site P-1	6" CHWS&R Underground Boiler B130 to Chiller ACC-1	8	8	03-May-12	14-May-12	19	19	■ 6" CHWS&R Underground Boiler B130 to Chiller ACC-1																							
S2580	Site P-1	FRP Footings Dumpster Enclosure	3	3	03-May-12	07-May-12	95	123	■ FRP Footings Dumpster Enclosure																							
S2590	Site P-1	FRP Footings Outdoor Dining Screen Wall	3	3	03-May-12	07-May-12	95	149	■ FRP Footings Outdoor Dining Screen Wall																							
S2600	Site P-1	FRP Footings Generator/Chiller Screen Wall	3	3	03-May-12	07-May-12	95	128	■ FRP Footings Generator/Chiller Screen Wall																							
S1510	Site P-1	Storm Utility Drainage System West Branch	9	9	29-May-12	08-Jun-12	0	105	■ Storm Utility Drainage System West Branch																							
S2840	Site P-1	Electrical Feeder Undergoud Transformer/Emergency Generator to B131	6	6	07-Jun-12	14-Jun-12	8	107	■ Electrical Feeder Undergoud Transformer/Emergency Generator to B131																							
S1870	Site P-1	Storm Utility Drainage System East Branch	6	6	11-Jun-12	18-Jun-12	0	105	■ Storm Utility Drainage System East Branch																							
S2010	Site P-1	Phase 2 Erosion Control - Grading	5	5	19-Jun-12	25-Jun-12	0	265	■ Phase 2 Erosion Control - Grading																							
S2040	Site P-1	Phase 2 Erosion Control - Inlet Protection	5	5	19-Jun-12	25-Jun-12	0	265	■ Phase 2 Erosion Control - Inlet Protection																							
S2850	Site P-1	Pullboxes & Conduit to Future Mobile Classrooms	6	6	19-Jun-12	26-Jun-12	0	105	■ Pullboxes & Conduit to Future Mobile Classrooms																							
S2060	Site P-1	Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization	5	5	26-Jun-12	02-Jul-12	145	265	■ Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization																							
S2860	Site P-1	FRP Transformer Pads	3	3	27-Jun-12	29-Jun-12	0	105	■ FRP Transformer Pads																							
S2870	Site P-1	Transformer	2	2	02-Jul-12	03-Jul-12	105	105	■ Transformer																							
S2080	Site P-1	Sanitary Sewer & Manhole North Elev. Admin Building	4	4	20-Jul-12	25-Jul-12	0	10	■ Sanitary Sewer & Manhole North Elev. Admin Building																							
S2350	Site P-1	Sanitary Sewer & Manholes West Elev. Classroom Building	4	4	26-Jul-12	31-Jul-12	0	79	■ Sanitary Sewer & Manholes West Elev. Classroom Building																							
S2550	Site P-1	Sanitary Sewer & Manholes South/East Elev. Multit-Purpose Building	3	3	01-Aug-12	03-Aug-12	0	79	■ Sanitary Sewer & Manholes South/East Elev. Multit-Purpose Building																							
S2560	Site P-1	Sanitary Sewer SSMH #5 to Existing Pump Station	3	3	06-Aug-12	08-Aug-12	0	79	■ Sanitary Sewer SSMH #5 to Existing Pump Station																							
S4390	Site P-1	CMU Wall Dumpster Enclosure	4	4	29-Oct-12	01-Nov-12	0	2	■ CMU Wall Dumpster Enclosure																							
S4400	Site P-1	CMU Wall Outdoor Dining Screen Wall	3	3	02-Nov-12	06-Nov-12	1	24	■ CMU Wall Outdoor Dining Screen Wall																							
S4410	Site P-1	CMU Wall Generator/Chiller Screen Wall	3	3	02-Nov-12	06-Nov-12	0	3	■ CMU Wall Generator/Chiller Screen Wall																							
S4420	Site P-1	Brick Veneer Dumpster Enclosure	4	4	02-Nov-12	07-Nov-12	0	2	■ Brick Veneer Dumpster Enclosure																							
S4430	Site P-1	Brick Veneer Outdoor Dining Screen Wall	3	3	08-Nov-12	12-Nov-12	0	23	■ Brick Veneer Outdoor Dining Screen Wall																							
S4440	Site P-1	Brick Veneer Generator/Chiller Screen Wall	3	3	08-Nov-12	12-Nov-12	0	2	■ Brick Veneer Generator/Chiller Screen Wall																							
S3240	Site P-1	Solids Interceptor S-1	5	5	13-Nov-12	19-Nov-12	0	23	■ Solids Interceptor S-1																							
S4210	Site P-1	Grease Interceptor G-1	5	5	13-Nov-12	19-Nov-12	0	23	■ Grease Interceptor G-1																							
S2930	Site P-1	FRP Emergency Generator Pad	3	3	13-Nov-12	15-Nov-12	0	2	■ FRP Emergency Generator Pad																							
S2940	Site P-1	FRP Air Cooled Chiller ACC-1 Pad	3	3	13-Nov-12	15-Nov-12	0	9	■ FRP Air Cooled Chiller ACC-1 Pad																							
S2950	Site P-1	Air Cooled Chiller ACC-1	5	5	16-Nov-12	23-Nov-12	6	9	■ Air Cooled Chiller ACC-1																							
S2960	Site P-1	Emergency Generator	3	3	16-Nov-12	20-Nov-12	0	2	■ Emergency Generator																							
S2780	Site P-1	Roof Leader Storm Drainage West Elev. Classroom Building	6	6	20-Nov-12	28-Nov-12	0	23	■ Roof Leader Storm Drainage West Elev. Classroom Building																							
S2970	Site P-1	Freezer Conditioner Unit	2	2	26-Nov-12	27-Nov-12	4	65	■ Freezer Conditioner Unit																							
S2790	Site P-1	Roof Leader Storm Drainage West Elev. Multi-Purpose/Kitchen Building	4	4	29-Nov-12	04-Dec-12	0	23	■ Roof Leader Storm Drainage West Elev. Multi-Purpose/Kitchen Building																							
S2800	Site P-1	Roof Leader Storm Drainage North Elev. Admin/Media Building	6	6	05-Dec-12	12-Dec-12	0	23	■ Roof Leader Storm Drainage North Elev. Admin/Media Building																							
S2810	Site P-1	Roof Leader Storm Drainage East Elev. Media	4	4	13-Dec-12	18-Dec-12	0	23	■ Roof Leader Storm Drainage East Elev. Media																							

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart (Detailed view of 2012 and 2013)																							
S4230	Site P-1	FRP Curb & Gutter Fire Lane & Service Area	3	3	19-Dec-12	21-Dec-12	0	23	FRP Curb & Gutter Fire Lane & Service Area																							
S4320	Site P-1	FRP Sidewalks East Elevation	5	5	24-Dec-12	31-Dec-12	0	23	FRP Sidewalks East Elevation																							
S4360	Site P-1	Decorative Spherical Bollards North Entrance Foundations	2	2	24-Dec-12	26-Dec-12	0	26	Decorative Spherical Bollards North Entrance Foundations																							
S4350	Site P-1	Pipe Bollards Service Area	2	2	27-Dec-12	28-Dec-12	9	32	Pipe Bollards Service Area																							
S4250	Site P-1	FRP Sidewalks North Elevation	3	3	02-Jan-13	04-Jan-13	0	23	FRP Sidewalks North Elevation																							
S4310	Site P-1	FRP Sidewalks West Elevation	5	5	07-Jan-13	11-Jan-13	0	23	FRP Sidewalks West Elevation																							
S2760	Site P-1	Flagpole	2	2	07-Jan-13	08-Jan-13	37	37	Flagpole																							
S4490	Site P-1	Decorative Spherical Bollards North Entrance	2	2	07-Jan-13	08-Jan-13	37	37	Decorative Spherical Bollards North Entrance																							
S4480	Site P-1	Stone & Prep. Concrete Paving Outdoor Dining, Mech. Equip. & Service	3	3	14-Jan-13	16-Jan-13	0	23	Stone & Prep. Concrete Paving Outdoor Dining, Mech. Equip. & Service																							
S4330	Site P-1	FRP Concrete Paving Outdoor Dining, Mech. Equip. & Service Area	3	3	17-Jan-13	21-Jan-13	0	23	FRP Concrete Paving Outdoor Dining, Mech. Equip. & Service Area																							
S4240	Site P-1	Stone & Prep. Fire Lane/Service Area	3	3	22-Jan-13	24-Jan-13	2	120	Stone & Prep. Fire Lane/Service Area																							
S4450	Site P-1	Paint Inside Face Dumpster Enclosure	2	2	22-Jan-13	23-Jan-13	26	26	Paint Inside Face Dumpster Enclosure																							
S4460	Site P-1	Chain Link Fences & Gates Generator/Chiller Screen Wall	2	2	22-Jan-13	23-Jan-13	0	23	Chain Link Fences & Gates Generator/Chiller Screen Wall																							
S4470	Site P-1	Pavement Markings Service Area	2	2	22-Jan-13	23-Jan-13	0	24	Pavement Markings Service Area																							
S4340	Site P-1	Parking Lot Signage Service Area	2	2	24-Jan-13	25-Jan-13	24	24	Parking Lot Signage Service Area																							
S4290	Site P-1	Decorative Metal Fence & Gates	3	3	24-Jan-13	28-Jan-13	0	23	Decorative Metal Fence & Gates																							
S2620	Site P-1	Topsoil & Prep. for Grassing	10	10	29-Jan-13	11-Feb-13	43	120	Topsoil & Prep. for Grassing																							
S2630	Site P-1	Landscape Rain Garden #2	3	3	12-Apr-13	16-Apr-13	0	77	Landscape Rain Garden #2																							
S4370	Site P-1	Chain Link Fences & Gates Rain Garden #2	3	3	17-Apr-13	19-Apr-13	1	78	Chain Link Fences & Gates Rain Garden #2																							
S2640	Site P-1	Landscape Rain Garden #3	4	4	17-Apr-13	22-Apr-13	0	77	Landscape Rain Garden #3																							
S4380	Site P-1	Chain Link Fences & Gates Rain Garden #3 & Detention Pond #2	5	5	23-Apr-13	29-Apr-13	0	77	Chain Link Fences & Gates Rain Garden #3 & D																							
S2650	Site P-1	Landscape New Building Site	5	5	23-Apr-13	29-Apr-13	0	77	Landscape New Building Site																							
S2660	Site P-1	Permanent Grassing New Building	3	3	30-Apr-13	02-May-13	69	77	Permanent Grassing New Building																							
S4260	Site P-1	Asphalt Paving Binder Course Fire Lane/Service Area	2	2	05-Jul-13	08-Jul-13	0	7	Asphalt Paving Binder Course Fire																							
S4270	Site P-1	Asphalt Paving Surface Course Fire Lane/Service Area	2	2	09-Jul-13	10-Jul-13	0	7	Asphalt Paving Surface Course F																							
S4280	Site P-1	Cure Asphalt for Pavement Markings Fire Lane/Service Area	30	30	11-Jul-13	09-Aug-13	2	10	Cure Asphalt for Pavement																							
S4300	Site P-1	Pavement Markings Fire Lane/Service Area	2	2	12-Aug-13	13-Aug-13	6	6	Pavement Markings Fire L																							
<b>Summer 2012 - Parking Lot</b>			<b>327</b>	<b>327</b>	<b>30-Apr-12</b>	<b>09-Aug-13</b>	<b>0</b>	<b>8</b>																								
S1170	Site P-2	Site Survey & Staking	2	2	30-Apr-12*	01-May-12	0	4	Site Survey & Staking																							
S1180	Site P-2	Construction Fence Relocation	2	2	11-Jun-12	12-Jun-12	0	0	Construction Fence Relocation																							
S1390	Site P-2	Phase 1 Erosion Control - Silt Fence	2	2	13-Jun-12	14-Jun-12	0	0	Phase 1 Erosion Control - Silt Fence																							
S1070	Site P-2	Phase 1 Erosion Control - Temporary Sediment Trap #2	5	5	15-Jun-12	21-Jun-12	0	0	Phase 1 Erosion Control - Temporary Sediment Trap #2																							
S1190	Site P-2	Remove Flagpole, Canopy, Concrete & Planters	5	5	15-Jun-12	21-Jun-12	0	0	Remove Flagpole, Canopy, Concrete & Planters																							
S1210	Site P-2	Remove Chain Link Fence at Rain Garden	2	2	15-Jun-12	18-Jun-12	8	8	Remove Chain Link Fence at Rain Garden																							
S1680	Site P-2	8" Tap on Existing Waterline	3	3	15-Jun-12	19-Jun-12	0	14	8" Tap on Existing Waterline																							
S1690	Site P-2	8" Water Tap STA0+00 to RPZ Backflow STA 0+43.75	3	3	15-Jun-12	19-Jun-12	11	14	8" Water Tap STA0+00 to RPZ Backflow STA 0+43.75																							
S1200	Site P-2	Remove Parking Lot & Sidewalks	5	5	22-Jun-12	28-Jun-12	0	0	Remove Parking Lot & Sidewalks																							
S1270	Site P-2	Mass Grade Parking Lot	4	4	29-Jun-12	05-Jul-12	0	0	Mass Grade Parking Lot																							
S2820	Site P-2	Underground Conduit Existing to New Building for FA/Telecom	8	8	29-Jun-12	11-Jul-12	20	20	Underground Conduit Existing to New Building for FA/Telecom																							
S1310	Site P-2	Storm Utility Drainage System Parking Lot	8	8	06-Jul-12	17-Jul-12	0	0	Storm Utility Drainage System Parking Lot																							
S1750	Site P-2	8" Fire Water STA 0+43.75 to STA 10+55	10	10	06-Jul-12	19-Jul-12	0	3	8" Fire Water STA 0+43.75 to STA 10+55																							
S1760	Site P-2	3" Water STA 0+43.75 to STA 10+55	10	10	06-Jul-12	19-Jul-12	0	3	3" Water STA 0+43.75 to STA 10+55																							
S2900	Site P-2	Parking Lot Lighting Underground Rough Duke Power	5	5	06-Jul-12	12-Jul-12	11	11	Parking Lot Lighting Underground Rough Duke Power																							
S1280	Site P-2	Phase 2 Erosion Control - Temporary Sediment Trap #2	5	5	18-Jul-12	24-Jul-12	0	0	Phase 2 Erosion Control - Temporary Sediment Trap #2																							
S1290	Site P-2	Phase 2 Erosion Control - Inlet Protection	2	2	18-Jul-12	19-Jul-12	6	15	Phase 2 Erosion Control - Inlet Protection																							

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
S1730	Site P-2	FRP RPZ Backflow Concrete Pads	3	3	20-Jul-12	24-Jul-12	0	12	■ FRP RPZ Backflow Concrete Pads																							
S1300	Site P-2	Fine Grade Parking Lot	3	3	25-Jul-12	27-Jul-12	0	0	■ Fine Grade Parking Lot																							
S1700	Site P-2	8" RPZ Backflow Preventer	5	5	25-Jul-12	31-Jul-12	0	13	■ 8" RPZ Backflow Preventer																							
S1710	Site P-2	3" RPZ Backflow Preventer	5	5	25-Jul-12	31-Jul-12	0	13	■ 3" RPZ Backflow Preventer																							
S1260	Site P-2	FRP Curb & Gutter Parking Lot	4	4	30-Jul-12	02-Aug-12	0	0	■ FRP Curb & Gutter Parking Lot																							
S1380	Site P-2	Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization	5	5	30-Jul-12	03-Aug-12	9	9	■ Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization																							
S1720	Site P-2	RPZ Backflow Preventer Heater Enclosures	2	2	01-Aug-12	02-Aug-12	0	13	■ RPZ Backflow Preventer Heater Enclosures																							
S1340	Site P-2	FRP Sidewalks at Parking Lot	4	4	03-Aug-12	08-Aug-12	0	0	■ FRP Sidewalks at Parking Lot																							
S2910	Site P-2	Parking Lot Lighting Duke Power	5	5	03-Aug-12	09-Aug-12	5	5	■ Parking Lot Lighting Duke Power																							
S1220	Site P-2	Stone & Prep. Parking Lot	3	3	09-Aug-12	13-Aug-12	0	0	■ Stone & Prep. Parking Lot																							
S2750	Site P-2	Bike Rack	2	2	09-Aug-12	10-Aug-12	7	7	■ Bike Rack																							
S1320	Site P-2	Asphalt Paving HD Binder Course	2	2	14-Aug-12	15-Aug-12	0	0	■ Asphalt Paving HD Binder Course																							
S2890	Site P-2	Asphalt Paving LD Surface Course	1	1	16-Aug-12	16-Aug-12	0	0	■ Asphalt Paving LD Surface Course																							
S1350	Site P-2	Temporary Pavement Markings for Temp. Bus Parking	3	3	17-Aug-12	21-Aug-12	0	0	■ Temporary Pavement Markings for Temp. Bus Parking																							
S2730	Site P-2	Topsoil & Prep. for Grassing	3	3	17-Aug-12	21-Aug-12	0	0	■ Topsoil & Prep. for Grassing																							
S2670	Site P-2	Landscape Rain Garden #4	4	4	03-Apr-13	08-Apr-13	0	77													■ Landscape Rain Garden #4											
S1370	Site P-2	Chain Link Fences & Gates Rain Garden #4 & Detention Pond #1	3	3	09-Apr-13	11-Apr-13	0	81													■ Chain Link Fences & Gates Rain Garden #4 & Detention Pond #1											
S2720	Site P-2	Landscape Parking Lot	3	3	09-Apr-13	11-Apr-13	0	77													■ Landscape Parking Lot											
S2740	Site P-2	Permanent Grassing Parking Lot	3	3	12-Apr-13	16-Apr-13	9	86													■ Permanent Grassing Parking Lot											
S1330	Site P-2	Asphalt Paving HD Surface Course	2	2	02-Jul-13	03-Jul-13	0	7													■ Asphalt Paving HD Surface Course											
S1490	Site P-2	Cure Asphalt for Pavement Markings	30	30	04-Jul-13	02-Aug-13	2	12													■ Cure Asphalt for Pavement Markings											
S1500	Site P-2	Pavement Markings Parking Lot	2	2	05-Aug-13	06-Aug-13	0	8													■ Pavement Markings Parking Lot											
S1360	Site P-2	Parking Lot Signage	3	3	07-Aug-13	09-Aug-13	0	8													■ Parking Lot Signage											
<b>Summer 2012 - Bain School Road</b>			<b>102</b>	<b>102</b>	<b>30-Apr-12</b>	<b>23-Sep-12</b>	<b>0</b>	<b>107</b>																								
S1410	Site P-2.1	Site Survey & Staking	2	2	30-Apr-12*	01-May-12	0	4	■ Site Survey & Staking																							
S2880	Site P-2.1	Coordinate Relocate Existing Power Lines with Duke Power	25	25	02-May-12	06-Jun-12	2	4	■ Coordinate Relocate Existing Power Lines with Duke Power																							
S1230	Site P-2.1	Relocate Existing Power Lines Duke Power	5	5	11-Jun-12	15-Jun-12	0	2	■ Relocate Existing Power Lines Duke Power																							
S1400	Site P-2.1	Phase I Traffic Control Bain School Rd.	2	2	11-Jun-12	12-Jun-12	0	0	■ Phase I Traffic Control Bain School Rd.																							
S1430	Site P-2.1	Silt Fence	2	2	11-Jun-12	12-Jun-12	0	0	■ Silt Fence																							
S1240	Site P-2.1	Remove Trees & Shrubs at Bain School Rd.	5	5	13-Jun-12	19-Jun-12	0	0	■ Remove Trees & Shrubs at Bain School Rd.																							
S1250	Site P-2.1	Remove Hardscapes at Bain School Rd.	5	5	13-Jun-12	19-Jun-12	0	0	■ Remove Hardscapes at Bain School Rd.																							
S1480	Site P-2.1	Sawcut & Demo Bain School Rd.	5	5	13-Jun-12	19-Jun-12	0	0	■ Sawcut & Demo Bain School Rd.																							
S1650	Site P-2.1	Relocate Existing Water Meter & Meter Vault	8	8	13-Jun-12	22-Jun-12	13	13	■ Relocate Existing Water Meter & Meter Vault																							
S1740	Site P-2.1	Relocate Fire Hydrant	3	3	13-Jun-12	15-Jun-12	2	2	■ Relocate Fire Hydrant																							
S1420	Site P-2.1	Mass Grade Bain School Rd.	8	8	20-Jun-12	29-Jun-12	0	0	■ Mass Grade Bain School Rd.																							
S1440	Site P-2.1	Storm Utility Drainage System Bain School Rd.	8	8	02-Jul-12	12-Jul-12	0	0	■ Storm Utility Drainage System Bain School Rd.																							
S1640	Site P-2.1	Electrical Underground to New Marquee Sign	4	4	02-Jul-12	06-Jul-12	4	4	■ Electrical Underground to New Marquee Sign																							
S1630	Site P-2.1	Marquee Sign	3	3	11-Jul-12	13-Jul-12	18	19	■ Marquee Sign																							
S1450	Site P-2.1	Fine Grade Bain School Rd.	6	6	13-Jul-12	20-Jul-12	0	0	■ Fine Grade Bain School Rd.																							
S1600	Site P-2.1	Segmental Block Retaining Wall	5	5	13-Jul-12	19-Jul-12	0	9	■ Segmental Block Retaining Wall																							
S1610	Site P-2.1	Safety Rail/Fence at Retaining Wall	3	3	20-Jul-12	24-Jul-12	0	18	■ Safety Rail/Fence at Retaining Wall																							
S1520	Site P-2.1	Asphalt Paving Base Course Bain School Rd.	3	3	23-Jul-12	25-Jul-12	0	0	■ Asphalt Paving Base Course Bain School Rd.																							
S1620	Site P-2.1	Paint Safety Rail/Fence at Retaining Wall	2	2	25-Jul-12	26-Jul-12	18	18	■ Paint Safety Rail/Fence at Retaining Wall																							
S1460	Site P-2.1	FRP Curb & Gutter Bain School Rd.	4	4	26-Jul-12	31-Jul-12	0	0	■ FRP Curb & Gutter Bain School Rd.																							
S1470	Site P-2.1	FRP Sidewalks Bain School Rd.	6	6	01-Aug-12	08-Aug-12	0	1	■ FRP Sidewalks Bain School Rd.																							

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
S2230	Site P-2.1	Asphalt Paving Intermediate Course Bain School Rd.	3	3	01-Aug-12	03-Aug-12	0	0	■ Asphalt Paving Intermediate Course Bain School Rd.																							
S1530	Site P-2.1	Phase II Traffic Control Bain School Rd.	2	2	06-Aug-12	07-Aug-12	0	0	■ Phase II Traffic Control Bain School Rd.																							
S1540	Site P-2.1	Asphalt Paving Surface Course & Full Overlay Bain School Rd.	3	3	08-Aug-12	10-Aug-12	0	0	■ Asphalt Paving Surface Course & Full Overlay Bain School Rd.																							
S1660	Site P-2.1	Topsoil & Prep. for Grassing Bain School Rd.	5	5	09-Aug-12	15-Aug-12	0	1	■ Topsoil & Prep. for Grassing Bain School Rd.																							
S1550	Site P-2.1	Phase III Traffic Control Bain School Rd.	2	2	13-Aug-12	14-Aug-12	0	0	■ Phase III Traffic Control Bain School Rd.																							
S1560	Site P-2.1	Asphalt Paving Surface Course & Full Overlay Bain School Rd.	3	3	15-Aug-12	17-Aug-12	0	0	■ Asphalt Paving Surface Course & Full Overlay Bain School Rd.																							
S1670	Site P-2.1	Permanent Grassing Bain School Rd.	3	3	16-Aug-12	20-Aug-12	1	1	■ Permanent Grassing Bain School Rd.																							
S1580	Site P-2.1	Cure Asphalt for Pavement Markings Bain School Rd.	30	30	18-Aug-12	16-Sep-12	5	159	■ Cure Asphalt for Pavement Markings Bain School Rd.																							
S1570	Site P-2.1	Temporary Pavement Markings Bain School Rd.	2	2	20-Aug-12	21-Aug-12	0	0	■ Temporary Pavement Markings Bain School Rd.																							
S1590	Site P-2.1	Pavement Markings Bain School Rd.	2	2	22-Sep-12	23-Sep-12	44	44	■ Pavement Markings Bain School Rd.																							
<b>Summer 2013 - Demolition of 1952 Building</b>			<b>36</b>	<b>36</b>	<b>02-Jul-13</b>	<b>21-Aug-13</b>	<b>0</b>	<b>0</b>																								
S2240	Demo	Site Survey & Staking	2	2	02-Jul-13	03-Jul-13	0	0	■ Site Survey & Staking																							
S2420	Demo	1952 Building Selective Demolition	10	10	02-Jul-13	16-Jul-13	5	5	■ 1952 Building Selective Demolition																							
S2250	Demo	Construction Fence	3	3	05-Jul-13	09-Jul-13	0	0	■ Construction Fence																							
S2260	Demo	Phase 1 Erosion Control - Silt & Tree Protection Fence	3	3	05-Jul-13	09-Jul-13	0	0	■ Phase 1 Erosion Control - Silt & Tree Protection Fence																							
S2270	Demo	Electrical Power & Power Pole Demo to Mobile Units	5	5	10-Jul-13	16-Jul-13	0	0	■ Electrical Power & Power Pole Demo to Mobile Units																							
S2280	Demo	Remove Parking Lot & Sidewalks	5	5	10-Jul-13	16-Jul-13	0	0	■ Remove Parking Lot & Sidewalks																							
S2480	Demo	Remove Clay Sanitary Sewer Line	3	3	10-Jul-13	12-Jul-13	22	22	■ Remove Clay Sanitary Sewer Line																							
S2450	Demo	Remove Mobile Classrooms (CMS)	5	5	17-Jul-13	23-Jul-13	0	0	■ Remove Mobile Classrooms (CMS)																							
S2460	Demo	Canopy Demolition per D/0100	3	3	17-Jul-13	19-Jul-13	2	2	■ Canopy Demolition per D/0100																							
S2470	Demo	Relocate Electrical Power Poles Owned by Duke Energy	5	5	17-Jul-13	23-Jul-13	17	17	■ Relocate Electrical Power Poles Owned by Duke Energy																							
S2490	Demo	Remove Asphalt Wood Playground Areas	5	5	17-Jul-13	23-Jul-13	15	15	■ Remove Asphalt Wood Playground Areas																							
S2440	Demo	1952 Building Demolition	15	15	24-Jul-13	13-Aug-13	0	0	■ 1952 Building Demolition																							
S2430	Demo	Remove Mobile Classroom Piers	5	5	24-Jul-13	30-Jul-13	0	7	■ Remove Mobile Classroom Piers																							
S1060	Demo	Phase 1 Erosion Control - Temporary Sediment Trap #1	5	5	31-Jul-13	06-Aug-13	7	7	■ Phase 1 Erosion Control - Temporary Sediment Trap #1																							
S4510	Demo	Remove Construction Fence	2	2	14-Aug-13	15-Aug-13	0	0	■ Remove Construction Fence																							
S2500	Demo	Topsoil & Prep. for Grassing	2	2	16-Aug-13	19-Aug-13	0	0	■ Topsoil & Prep. for Grassing																							
S2510	Demo	Permanent Grassing	2	2	20-Aug-13	21-Aug-13	0	0	■ Permanent Grassing																							
<b>Fall 2013 - Bus Parking</b>			<b>44</b>	<b>44</b>	<b>22-Aug-13</b>	<b>23-Oct-13</b>	<b>0</b>	<b>0</b>																								
S2920	Site P-3	Construction Fence	2	2	22-Aug-13	23-Aug-13	0	0	■ Construction Fence																							
S2290	Site P-3	Mass Grade Bus Parking Lot	3	3	26-Aug-13	28-Aug-13	0	0	■ Mass Grade Bus Parking Lot																							
S2300	Site P-3	Storm Utility Drainage System Bus Parking Lot	5	5	29-Aug-13	05-Sep-13	0	0	■ Storm Utility Drainage System Bus Parking Lot																							
S2770	Site P-3	Sanitary Sewer SSMH #8 to SSMH #6	5	5	29-Aug-13	05-Sep-13	0	0	■ Sanitary Sewer SSMH #8 to SSMH #6																							
S2310	Site P-3	Phase 2 Erosion Control - Inlet Protection	2	2	06-Sep-13	09-Sep-13	0	12	■ Phase 2 Erosion Control - Inlet Protection																							
S2320	Site P-3	Fine Grade Bus Parking Lot	2	2	06-Sep-13	09-Sep-13	0	0	■ Fine Grade Bus Parking Lot																							
S2330	Site P-3	FRP Curb & Gutter Bus Parking Lot	3	3	10-Sep-13	12-Sep-13	0	0	■ FRP Curb & Gutter Bus Parking Lot																							
S2340	Site P-3	Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization	5	5	10-Sep-13	16-Sep-13	4	12	■ Phase 2 Erosion Control - Temp. Seeding & Slope Stabilization																							
S2360	Site P-3	Stone & Prep. Bus Parking Lot	2	2	13-Sep-13	16-Sep-13	0	0	■ Stone & Prep. Bus Parking Lot																							
S2530	Site P-3	FRP Sidewalks at Bus Parking	3	3	13-Sep-13	17-Sep-13	0	0	■ FRP Sidewalks at Bus Parking																							
S2370	Site P-3	Asphalt Paving Binder Course	2	2	17-Sep-13	18-Sep-13	0	0	■ Asphalt Paving Binder Course																							
S2380	Site P-3	Asphalt Paving Surface Course	2	2	19-Sep-13	20-Sep-13	0	0	■ Asphalt Paving Surface Course																							
S2400	Site P-3	Cure Asphalt for Pavement Markings Bus Parking Lot	30	30	21-Sep-13	20-Oct-13	0	0	■ Cure Asphalt for Pavement Markings Bus Parking Lot																							
S2390	Site P-3	Temporary Pavement Markings Bus Parking Lot	3	3	23-Sep-13	25-Sep-13	17	17	■ Temporary Pavement Markings Bus Parking Lot																							
S2520	Site P-3	Site Gate with Knox Box	3	3	23-Sep-13	25-Sep-13	6	14	■ Site Gate with Knox Box																							
S2610	Site P-3	Outdoor Athletic Equipment	5	5	23-Sep-13	27-Sep-13	15	15	■ Outdoor Athletic Equipment																							

Remaining Level of Effort    
  Actual Level of Effort    
  Actual Work  
 Remaining Work    
  Critical Remaining Work  
 Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
S2700	Site P-3	Topsoil & Prep. for Grassing	3	3	23-Sep-13	25-Sep-13	0	8	█ Topsoil & Prep. fo																							
S4500	Site P-3	Remove Construction Fence	2	2	26-Sep-13	27-Sep-13	0	8	█ Remove Constru																							
S2680	Site P-3	Landscape Rain Garden #1	4	4	30-Sep-13	03-Oct-13	0	8	█ Landscape Rain																							
S2540	Site P-3	Chain Link Fences & Gates Rain Garden #1	3	3	04-Oct-13	08-Oct-13	0	8	█ Chain Link Fen																							
S2690	Site P-3	Landscape Bus Parking	2	2	04-Oct-13	07-Oct-13	1	9	█ Landscape Bus																							
S2710	Site P-3	Permanent Grassing Bus Parking	3	3	09-Oct-13	11-Oct-13	8	8	█ Permanent Gr																							
S2410	Site P-3	Pavement Markings Bus Parking Lot	3	3	21-Oct-13	23-Oct-13	0	0	█ Pavement M																							
<b>Fall 2013 - Off Campus Roads Matthews-Mint Hill Rd.</b>			<b>59</b>	<b>59</b>	<b>03-Apr-13</b>	<b>25-Jun-13</b>	<b>0</b>	<b>106</b>																								
S1770	Site P-3.1	Site Survey & Staking	2	2	03-Apr-13	04-Apr-13	0	105	█ Site Survey & Staking																							
S1780	Site P-3.1	Phase I Traffic Control Matthews-Mint Hill Rd.	2	2	05-Apr-13	08-Apr-13	0	105	█ Phase I Traffic Control Matthews-Mint Hill Rd.																							
S1790	Site P-3.1	Silt & Tree Protection Fence	2	2	05-Apr-13	08-Apr-13	0	105	█ Silt & Tree Protection Fence																							
S2190	Site P-3.1	Relocate Brick Sign (Coordinate with Owner)	5	5	05-Apr-13	11-Apr-13	0	105	█ Relocate Brick Sign (Coordinate with Owner)																							
S1800	Site P-3.1	Remove Trees & Shrubs at Matthews-Mint Hill Rd.	3	3	09-Apr-13	11-Apr-13	0	105	█ Remove Trees & Shrubs at Matthews-Mint Hill Rd.																							
S1810	Site P-3.1	Sawcut & Demo Matthews-Mint Hill Rd.	3	3	09-Apr-13	11-Apr-13	0	105	█ Sawcut & Demo Matthews-Mint Hill Rd.																							
S2200	Site P-3.1	Relocate Wate Meter	3	3	09-Apr-13	11-Apr-13	0	105	█ Relocate Wate Meter																							
S1820	Site P-3.1	Mass Grade Matthews-Mint Hill Rd.	5	5	12-Apr-13	18-Apr-13	0	105	█ Mass Grade Matthews-Mint Hill Rd.																							
S1830	Site P-3.1	Storm Utility Drainage System Matthews-Mint Hill Rd.	5	5	19-Apr-13	25-Apr-13	0	105	█ Storm Utility Drainage System Matthews-Mint Hill																							
S1840	Site P-3.1	Fine Grade Matthews-Mint Hill Rd.	3	3	26-Apr-13	30-Apr-13	0	105	█ Fine Grade Matthews-Mint Hill Rd.																							
S1880	Site P-3.1	Asphalt Paving Base Course Matthews-Mint Hill Rd.	3	3	01-May-13	03-May-13	0	105	█ Asphalt Paving Base Course Matthews-Mint Hill																							
S1850	Site P-3.1	FRP Curb & Gutter Matthews-Mint Hill Rd.	3	3	06-May-13	08-May-13	0	105	█ FRP Curb & Gutter Matthews-Mint Hill Rd.																							
S1860	Site P-3.1	FRP Sidewalks Matthews-Mint Hill Rd.	4	4	09-May-13	14-May-13	0	105	█ FRP Sidewalks Matthews-Mint Hill Rd.																							
S2210	Site P-3.1	Asphalt Paving Intermediate Course Matthews-Mint Hill Rd.	2	2	09-May-13	10-May-13	0	105	█ Asphalt Paving Intermediate Course Matthews																							
S1900	Site P-3.1	Phase II Traffic Control Matthews-Mint Hill Rd.	2	2	13-May-13	14-May-13	0	105	█ Phase II Traffic Control Matthews-Mint Hill Rd																							
S1910	Site P-3.1	Asphalt Paving Surface Course & Full Overlay Matthews-Mint Hill Rd.	2	2	15-May-13	16-May-13	0	105	█ Asphalt Paving Surface Course & Full Overla																							
S1890	Site P-3.1	Topsoil & Prep. for Grassing Matthews-Mint Hill Rd.	3	3	15-May-13	17-May-13	0	105	█ Topsoil & Prep. for Grassing Matthews-Mint																							
S1930	Site P-3.1	Phase III Traffic Control Matthews-Mint Hill Rd.	2	2	17-May-13	20-May-13	0	105	█ Phase III Traffic Control Matthews-Mint Hill F																							
S1920	Site P-3.1	Permanent Grassing Matthews-Mint Hill Rd.	5	5	20-May-13	24-May-13	105	105	█ Permanent Grassing Matthews-Mint Hill Rd																							
S1940	Site P-3.1	Asphalt Paving Surface Course & Full Overlay Matthews-Mint Hill Rd.	2	2	21-May-13	22-May-13	0	105	█ Asphalt Paving Surface Course & Full Over																							
S1960	Site P-3.1	Temporary Pavement Markings Matthews-Mint Hill Rd.	2	2	23-May-13	24-May-13	105	105	█ Temporary Pavement Markings Matthews-f																							
S1950	Site P-3.1	Cure Asphalt for Pavement Markings Matthews-Mint Hill Rd.	30	30	23-May-13	21-Jun-13	2	152	█ Cure Asphalt for Pavement Markings																							
S1970	Site P-3.1	Pavement Markings Matthews-Mint Hill Rd.	2	2	24-Jun-13	25-Jun-13	106	106	█ Pavement Markings Matthews-Mint H																							
<b>Fall 2013 - Off Campus Roads Philadelphia Church Rd.</b>			<b>59</b>	<b>59</b>	<b>03-Apr-13</b>	<b>25-Jun-13</b>	<b>0</b>	<b>106</b>																								
S1980	Site P-3.2	Site Survey & Staking	2	2	03-Apr-13	04-Apr-13	0	113	█ Site Survey & Staking																							
S1990	Site P-3.2	Phase I Traffic Control Philadelphia Church Rd.	2	2	05-Apr-13	08-Apr-13	0	113	█ Phase I Traffic Control Philadelphia Church Rd.																							
S2000	Site P-3.2	Silt & Tree Protection Fence	2	2	05-Apr-13	08-Apr-13	3	116	█ Silt & Tree Protection Fence																							
S2020	Site P-3.2	Sawcut & Demo Philadelphia Church Rd.	3	3	09-Apr-13	11-Apr-13	0	113	█ Sawcut & Demo Philadelphia Church Rd.																							
S2030	Site P-3.2	Mass Grade Philadelphia Church Rd.	5	5	12-Apr-13	18-Apr-13	0	113	█ Mass Grade Philadelphia Church Rd.																							
S2050	Site P-3.2	Fine Grade Philadelphia Church Rd.	3	3	19-Apr-13	23-Apr-13	5	113	█ Fine Grade Philadelphia Church Rd.																							
S2100	Site P-3.2	Asphalt Paving Base Course Philadelphia Church Rd.	3	3	01-May-13	03-May-13	3	108	█ Asphalt Paving Base Course Philadelphia Churc																							
S2070	Site P-3.2	FRP Sidewalks Philadelphia Church Rd.	4	4	09-May-13	14-May-13	0	105	█ FRP Sidewalks Philadelphia Church Rd.																							
S2220	Site P-3.2	Asphalt Paving Intermediate Course Philadelphia Church Rd.	2	2	09-May-13	10-May-13	0	105	█ Asphalt Paving Intermediate Course Philadelph																							
S2120	Site P-3.2	Phase II Traffic Control Philadelphia Church Rd.	2	2	13-May-13	14-May-13	0	105	█ Phase II Traffic Control Philadelphia Church R																							
S2130	Site P-3.2	Asphalt Paving Surface Course & Full Overlay Philadelphia Church Rd.	2	2	15-May-13	16-May-13	0	105	█ Asphalt Paving Surface Course & Full Overla																							
S2090	Site P-3.2	Topsoil & Prep. for Grassing Philadelphia Church Rd.	3	3	15-May-13	17-May-13	0	105	█ Topsoil & Prep. for Grassing Philadelphia Ch																							
S2140	Site P-3.2	Phase III Traffic Control Philadelphia Church Rd.	2	2	17-May-13	20-May-13	0	105	█ Phase III Traffic Control Philadelphia Church																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
S2110	Site P-3.2	Permanent Grassing Philadelphia Church Rd.	5	5	20-May-13	24-May-13	105	105	■ Permanent Grassing Philadelphia Church Rd.																							
S2150	Site P-3.2	Asphalt Paving Surface Course & Full Overlay Philadelphia Church Rd.	2	2	21-May-13	22-May-13	0	105	■ Asphalt Paving Surface Course & Full Over																							
S2160	Site P-3.2	Temporary Pavement Markings Philadelphia Church Rd.	2	2	23-May-13	24-May-13	105	105	■ Temporary Pavement Markings Philadelphia																							
S2170	Site P-3.2	Cure Asphalt for Pavement Markings Philadelphia Church Rd.	30	30	23-May-13	21-Jun-13	2	152	■ Cure Asphalt for Pavement Markings																							
S2180	Site P-3.2	Pavement Markings Philadelphia Church Rd.	2	2	24-Jun-13	25-Jun-13	106	106	■ Pavement Markings Philadelphia Ch																							
<b>Classroom Building</b>			211	211	12-Apr-12	08-Feb-13	0	14																								
<b>Structure &amp; Exterior</b>			174	174	12-Apr-12	17-Dec-12	0	51																								
C1030	Struct/Ext	FRP Footings	5	5	12-Apr-12	18-Apr-12	0	0	■ FRP Footings																							
C3760	Struct/Ext	FRP Elevator Pit Slab	3	3	12-Apr-12	16-Apr-12	0	0	■ FRP Elevator Pit Slab																							
C3820	Struct/Ext	FRP Elevator Pit Walls	4	4	17-Apr-12	20-Apr-12	0	0	■ FRP Elevator Pit Walls																							
C1040	Struct/Ext	CMU Below Grade Stem Walls	4	4	19-Apr-12	24-Apr-12	0	0	■ CMU Below Grade Stem Walls																							
C3850	Struct/Ext	Cure Elevator Pit Walls	7	7	21-Apr-12	27-Apr-12	2	2	■ Cure Elevator Pit Walls																							
C1050	Struct/Ext	Backfill CMU Stem Walls	4	4	25-Apr-12	30-Apr-12	0	0	■ Backfill CMU Stem Walls																							
C1070	Struct/Ext	Facility Sanitary Sewer Piping Underground	12	12	25-Apr-12	10-May-12	0	0	■ Facility Sanitary Sewer Piping Underground																							
C1080	Struct/Ext	Electrical Feeder Underground	6	6	25-Apr-12	02-May-12	0	0	■ Electrical Feeder Underground																							
C3830	Struct/Ext	Waterproof Elevator Pit Walls	2	2	30-Apr-12	01-May-12	0	0	■ Waterproof Elevator Pit Walls																							
C3890	Struct/Ext	Communications Conduit to Date A135 Underground	6	6	01-May-12	08-May-12	2	2	■ Communications Conduit to Date A135 Underground																							
C3840	Struct/Ext	Backfill Elevator Pit Walls	2	2	02-May-12	03-May-12	0	0	■ Backfill Elevator Pit Walls																							
C3460	Struct/Ext	Electrical Branch Underground	6	6	03-May-12	10-May-12	0	0	■ Electrical Branch Underground																							
C3860	Struct/Ext	FRP Footings at Elevator Pit Backfill	3	3	04-May-12	08-May-12	0	0	■ FRP Footings at Elevator Pit Backfill																							
C3870	Struct/Ext	CMU Below Grade Stem Walls at Elevator Pit Backfill	2	2	09-May-12	10-May-12	0	0	■ CMU Below Grade Stem Walls at Elevator Pit Backfill																							
C1060	Struct/Ext	Stone & Prep. Slab on Grade	6	6	11-May-12	18-May-12	0	0	■ Stone & Prep. Slab on Grade																							
C1090	Struct/Ext	FRP Slab on Grade	6	6	16-May-12	23-May-12	0	0	■ FRP Slab on Grade																							
C1100	Struct/Ext	CMU to 2nd Floor Bearing Elev.	14	14	21-May-12	08-Jun-12	0	0	■ CMU to 2nd Floor Bearing Elev.																							
C3370	Struct/Ext	Electrical Rough CMU to 2nd Floor Bearing Elev.	10	10	21-May-12	04-Jun-12	35	55	■ Electrical Rough CMU to 2nd Floor Bearing Elev.																							
C3390	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to 2nd Floor Bearing Elev.	10	10	21-May-12	04-Jun-12	35	73	■ Facility Sanitary Sewer Piping Rough CMU to 2nd Floor Bearing Elev.																							
C3420	Struct/Ext	Facility Water Distribution Piping Rough CMU to 2nd Floor Bearing Elev.	10	10	21-May-12	04-Jun-12	35	75	■ Facility Water Distribution Piping Rough CMU to 2nd Floor Bearing Elev.																							
C1120	Struct/Ext	Structural Steel 2nd Floor	6	6	11-Jun-12	18-Jun-12	0	0	■ Structural Steel 2nd Floor																							
C1110	Struct/Ext	Hollow Metal CMU Frames First Floor	7	7	12-Jun-12	20-Jun-12	91	144	■ Hollow Metal CMU Frames First Floor																							
C1130	Struct/Ext	CMU Steel Infill for Steel Decking	4	4	13-Jun-12	18-Jun-12	0	0	■ CMU Steel Infill for Steel Decking																							
C1140	Struct/Ext	Steel Decking 2nd Floor	3	3	19-Jun-12	21-Jun-12	0	0	■ Steel Decking 2nd Floor																							
C1150	Struct/Ext	Prep. & Pour Slab on Deck Floor 2	6	6	22-Jun-12	29-Jun-12	0	0	■ Prep. & Pour Slab on Deck Floor 2																							
C1160	Struct/Ext	CMU to Roof Bearing Elev.	20	20	02-Jul-12	30-Jul-12	0	0	■ CMU to Roof Bearing Elev.																							
C1170	Struct/Ext	Hollow Metal CMU Frames Second Floor	8	8	02-Jul-12	12-Jul-12	82	135	■ Hollow Metal CMU Frames Second Floor																							
C3750	Struct/Ext	FRP Housekeeping Pads for AHU-3	2	2	02-Jul-12	03-Jul-12	0	16	■ FRP Housekeeping Pads for AHU-3																							
C3380	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	10	10	02-Jul-12	16-Jul-12	34	41	■ Electrical Rough CMU to Roof Bearing Elev.																							
C3400	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.	10	10	02-Jul-12	16-Jul-12	34	49	■ Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.																							
C3430	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	10	10	02-Jul-12	16-Jul-12	34	52	■ Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.																							
C1260	Struct/Ext	Structural Steel Joist Roof	5	5	31-Jul-12	06-Aug-12	0	0	■ Structural Steel Joist Roof																							
C1430	Struct/Ext	CMU Shaft Stair #2 Roof to Elev. +44'-0"	4	4	31-Jul-12	03-Aug-12	1	1	■ CMU Shaft Stair #2 Roof to Elev. +44'-0"																							
C1250	Struct/Ext	CMU Steel Infill & Parapet	4	4	01-Aug-12	06-Aug-12	0	0	■ CMU Steel Infill & Parapet																							
C1390	Struct/Ext	Steel Decking Roof	3	3	07-Aug-12	09-Aug-12	0	0	■ Steel Decking Roof																							
C1420	Struct/Ext	Damproofing CMU North Elevation & Admin Roof	2	2	07-Aug-12	08-Aug-12	0	6	■ Damproofing CMU North Elevation & Admin Roof																							
C3510	Struct/Ext	Damproofing CMU South Elevation	2	2	09-Aug-12	10-Aug-12	0	7	■ Damproofing CMU South Elevation																							
C3530	Struct/Ext	Damproofing CMU North Elevation Stair #2 Classroom Roof	2	2	09-Aug-12	10-Aug-12	0	9	■ Damproofing CMU North Elevation Stair #2 Classroom Roof																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
C1310	Struct/Ext	Structural Steel Penthouse	2	2	10-Aug-12	13-Aug-12	0	0	■ Structural Steel Penthouse																							
C3550	Struct/Ext	Damproofing CMU West Elevation	3	3	13-Aug-12	15-Aug-12	0	9	■ Damproofing CMU West Elevation																							
C1400	Struct/Ext	Structural Steel Joist Penthouse	2	2	14-Aug-12	15-Aug-12	0	0	■ Structural Steel Joist Penthouse																							
C1460	Struct/Ext	Steel Decking Penthouse Floor	2	2	16-Aug-12	17-Aug-12	0	0	■ Steel Decking Penthouse Floor																							
C1470	Struct/Ext	Steel Decking Penthouse Roof	2	2	16-Aug-12	17-Aug-12	0	0	■ Steel Decking Penthouse Roof																							
C3540	Struct/Ext	Damproofing CMU East Elevation	3	3	16-Aug-12	20-Aug-12	0	9	■ Damproofing CMU East Elevation																							
C1550	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation & Admin Roof	3	3	17-Aug-12	21-Aug-12	0	0	■ Brick Veneer/Rigid Insulation North Elevation & Admin Roof																							
C1410	Struct/Ext	Cold-Formed Metal Framing Parapet at Penthouse Slab Edge	3	3	20-Aug-12	22-Aug-12	6	6	■ Cold-Formed Metal Framing Parapet at Penthouse Slab Edge																							
C1480	Struct/Ext	Structural Steel Joist Roof Stair #2	2	2	20-Aug-12	21-Aug-12	0	9	■ Structural Steel Joist Roof Stair #2																							
C1510	Struct/Ext	Steel Decking Stair #2 Roof	2	2	22-Aug-12	23-Aug-12	0	9	■ Steel Decking Stair #2 Roof																							
C3560	Struct/Ext	Mechanical Louvers Mechanical B240	3	3	22-Aug-12	24-Aug-12	26	26	■ Mechanical Louvers Mechanical B240																							
C3490	Struct/Ext	Brick Veneer/Rigid Insulation South Elevation	3	3	22-Aug-12	24-Aug-12	0	0	■ Brick Veneer/Rigid Insulation South Elevation																							
C1530	Struct/Ext	Prep. & Pour Slab on Deck Penthouse	2	2	23-Aug-12	24-Aug-12	0	0	■ Prep. & Pour Slab on Deck Penthouse																							
C1540	Struct/Ext	Metal Stair #2	7	7	24-Aug-12	04-Sep-12	0	26	■ Metal Stair #2																							
C1570	Struct/Ext	FRP Housekeeping Pads for AHU-1 & AHU-2	2	2	27-Aug-12	28-Aug-12	0	0	■ FRP Housekeeping Pads for AHU-1 & AHU-2																							
C3520	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Stair #2 Classroom Roof	2	2	27-Aug-12	28-Aug-12	0	0	■ Brick Veneer/Rigid Insulation North Elevation Stair #2 Classroom Roof																							
C1560	Struct/Ext	Brick Veneer/Rigid Insulation West Elevation	8	8	29-Aug-12	10-Sep-12	0	0	■ Brick Veneer/Rigid Insulation West Elevation																							
C2150	Struct/Ext	PT Wood Blocking & Rigid Insulation Stair #2 Roof	2	2	29-Aug-12	30-Aug-12	0	6	■ PT Wood Blocking & Rigid Insulation Stair #2 Roof																							
C2170	Struct/Ext	Built Up Stair #2 Roof	2	2	29-Aug-12	30-Aug-12	6	6	■ Built Up Stair #2 Roof																							
C1640	Struct/Ext	Cold-Formed Metal Framing Penthouse	3	3	31-Aug-12	05-Sep-12	0	0	■ Cold-Formed Metal Framing Penthouse																							
C1650	Struct/Ext	Hollow Metal Frame Penthouse	2	2	31-Aug-12	04-Sep-12	0	1	■ Hollow Metal Frame Penthouse																							
C1000	Struct/Ext	Hollow Metal Doors Penthouse	2	2	05-Sep-12	06-Sep-12	47	118	■ Hollow Metal Doors Penthouse																							
C1720	Struct/Ext	Aluminum Storefront Windows South Elevation	2	2	05-Sep-12	06-Sep-12	0	0	■ Aluminum Storefront Windows South Elevation																							
C1630	Struct/Ext	Metal Stair #2 Pipe & Tube Railings	3	3	05-Sep-12	07-Sep-12	0	26	■ Metal Stair #2 Pipe & Tube Railings																							
C1710	Struct/Ext	Exterior Gypsum Sheathing Penthouse	3	3	06-Sep-12	10-Sep-12	0	0	■ Exterior Gypsum Sheathing Penthouse																							
C1980	Struct/Ext	Caulk Aluminum Storefront Windows South Elevation	2	2	07-Sep-12	10-Sep-12	0	0	■ Caulk Aluminum Storefront Windows South Elevation																							
C1670	Struct/Ext	Prep. & Pour Metal Stair #2 Pans & Landings	2	2	10-Sep-12	11-Sep-12	0	26	■ Prep. & Pour Metal Stair #2 Pans & Landings																							
C1810	Struct/Ext	Mechanical Louvers Penthouse	3	3	11-Sep-12	13-Sep-12	0	4	■ Mechanical Louvers Penthouse																							
C1830	Struct/Ext	PT Wood Blocking & Rigid Insulation Penthouse Roof	2	2	11-Sep-12	12-Sep-12	0	0	■ PT Wood Blocking & Rigid Insulation Penthouse Roof																							
C1890	Struct/Ext	Built Up Penthouse Roof	2	2	11-Sep-12	12-Sep-12	0	0	■ Built Up Penthouse Roof																							
C3500	Struct/Ext	Brick Veneer/Rigid Insulation East Elevation	8	8	11-Sep-12	20-Sep-12	0	0	■ Brick Veneer/Rigid Insulation East Elevation																							
C3780	Struct/Ext	Aluminum Storefront Windows West Elevation	6	6	11-Sep-12	18-Sep-12	0	0	■ Aluminum Storefront Windows West Elevation																							
C1730	Struct/Ext	CMU Infill Shaft Stair #2	5	5	12-Sep-12	18-Sep-12	26	26	■ CMU Infill Shaft Stair #2																							
C1920	Struct/Ext	Metal Flashing, Coping & Trim Penthouse Roof	2	2	13-Sep-12	14-Sep-12	12	107	■ Metal Flashing, Coping & Trim Penthouse Roof																							
C1990	Struct/Ext	PT Wood Blocking & Rigid Insulation Classroom Roof	6	6	13-Sep-12	20-Sep-12	0	0	■ PT Wood Blocking & Rigid Insulation Classroom Roof																							
C1870	Struct/Ext	Hardie Panel Vertical Siding Penthouse	3	3	14-Sep-12	18-Sep-12	0	4	■ Hardie Panel Vertical Siding Penthouse																							
C3770	Struct/Ext	Prep. & Pour Metal Stair #1 Pans & Landings	2	2	18-Sep-12	19-Sep-12	0	34	■ Prep. & Pour Metal Stair #1 Pans & Landings																							
C3800	Struct/Ext	Caulk Aluminum Storefront Windows West Elevation	2	2	19-Sep-12	20-Sep-12	0	0	■ Caulk Aluminum Storefront Windows West Elevation																							
C2050	Struct/Ext	Built Up Classroom Roof	8	8	21-Sep-12	02-Oct-12	0	0	■ Built Up Classroom Roof																							
C1850	Struct/Ext	Metal Stud Soffit Framing	4	4	21-Sep-12	26-Sep-12	0	62	■ Metal Stud Soffit Framing																							
C1860	Struct/Ext	Rigid Insulation Above Exterior Soffits	4	4	21-Sep-12	26-Sep-12	0	62	■ Rigid Insulation Above Exterior Soffits																							
C3790	Struct/Ext	Aluminum Storefront Windows East Elevation	6	6	21-Sep-12	28-Sep-12	0	0	■ Aluminum Storefront Windows East Elevation																							
C3900	Struct/Ext	Exterior Expansion Joint Covers	6	6	21-Sep-12	28-Sep-12	2	2	■ Exterior Expansion Joint Covers																							
C1910	Struct/Ext	Prefinished Flush Metal Panel Soffits	6	6	27-Sep-12	04-Oct-12	0	62	■ Prefinished Flush Metal Panel Soffits																							
C2100	Struct/Ext	Roof Expansion Joint Assemblies	3	3	28-Sep-12	02-Oct-12	0	95	■ Roof Expansion Joint Assemblies																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		



Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
C3810	Struct/Ext	Caulk Aluminum Storefront Windows East Elevation	2	2	01-Oct-12	02-Oct-12	0	0	█ Caulk Aluminum Storefront Windows East Elevation																							
C2160	Struct/Ext	Metal Flashing, Coping & Trim Classroom Roof	3	3	03-Oct-12	05-Oct-12	0	95	█ Metal Flashing, Coping & Trim Classroom Roof																							
C1840	Struct/Ext	Caulk Brick Veneer	8	8	05-Oct-12	16-Oct-12	0	74	█ Caulk Brick Veneer																							
C2190	Struct/Ext	Metal Flashing, Coping & Trim Stair #2 Roof	2	2	08-Oct-12	09-Oct-12	9	95	█ Metal Flashing, Coping & Trim Stair #2 Roof																							
C1970	Struct/Ext	Collection Boxes & Downspouts Penthouse Roof	2	2	17-Oct-12	18-Oct-12	0	86	█ Collection Boxes & Downspouts Penthouse Roof																							
C1820	Struct/Ext	Gravel Penthouse Roof	2	2	19-Oct-12	22-Oct-12	90	90	█ Gravel Penthouse Roof																							
C2180	Struct/Ext	Collection Boxes & Downspouts Classroom Roof	2	2	19-Oct-12	22-Oct-12	0	86	█ Collection Boxes & Downspouts Classroom Roof																							
C1930	Struct/Ext	Gravel Classroom Roof	3	3	23-Oct-12	25-Oct-12	87	87	█ Gravel Classroom Roof																							
C2240	Struct/Ext	Collection Boxes & Downspouts Stair #2 Roof	2	2	23-Oct-12	24-Oct-12	0	86	█ Collection Boxes & Downspouts Stair #2 Roof																							
C2110	Struct/Ext	Gravel Stair #2 Roof	2	2	25-Oct-12	26-Oct-12	86	86	█ Gravel Stair #2 Roof																							
C2570	Struct/Ext	Hardware Exterior Hollow Metal Doors	3	3	13-Nov-12	15-Nov-12	71	71	█ Hardware Exterior Hollow Metal Doors																							
C3880	Struct/Ext	Exterior Lighting Fixtures	5	5	11-Dec-12	17-Dec-12	1	42	█ Exterior Lighting Fixtures																							
<b>First Floor</b>			145	145	02-Jul-12	25-Jan-13	0	24																								
C1180	Class 1	Ductwork High Pressure	8	8	02-Jul-12	12-Jul-12	0	0	█ Ductwork High Pressure																							
C1210	Class 1	Hollow Metal Stud Frames	5	5	13-Jul-12	19-Jul-12	57	57	█ Hollow Metal Stud Frames																							
C1220	Class 1	Metal Stud Framing	8	8	13-Jul-12	24-Jul-12	0	20	█ Metal Stud Framing																							
C1230	Class 1	Fire Protection Main Piping	3	3	13-Jul-12	17-Jul-12	0	45	█ Fire Protection Main Piping																							
C1240	Class 1	VAV Boxes	5	5	13-Jul-12	19-Jul-12	0	0	█ VAV Boxes																							
C1190	Class 1	6" CHWS&R Piping	6	6	13-Jul-12	20-Jul-12	0	38	█ 6" CHWS&R Piping																							
C1200	Class 1	3" HWS&R Piping	6	6	13-Jul-12	20-Jul-12	0	38	█ 3" HWS&R Piping																							
C1270	Class 1	Fire Protection Branch Piping	8	8	18-Jul-12	27-Jul-12	17	45	█ Fire Protection Branch Piping																							
C1280	Class 1	Ductwork Low Pressure	8	8	20-Jul-12	31-Jul-12	0	0	█ Ductwork Low Pressure																							
C1300	Class 1	HVAC Controls	5	5	20-Jul-12	26-Jul-12	23	81	█ HVAC Controls																							
C1290	Class 1	Hydronic Piping	10	10	23-Jul-12	03-Aug-12	17	45	█ Hydronic Piping																							
C1320	Class 1	Metal Stud Soffit Framing	3	3	25-Jul-12	27-Jul-12	51	51	█ Metal Stud Soffit Framing																							
C1330	Class 1	Facility Water Distribution Piping Rough	5	5	25-Jul-12	31-Jul-12	0	40	█ Facility Water Distribution Piping Rough																							
C1010	Class 1	Facility Sanitary Sewers Piping Rough	5	5	25-Jul-12	31-Jul-12	0	38	█ Facility Sanitary Sewers Piping Rough																							
C1340	Class 1	Electrical Rough	15	15	25-Jul-12	14-Aug-12	13	20	█ Electrical Rough																							
C1350	Class 1	Fire Alarm Rough	10	10	25-Jul-12	07-Aug-12	18	24	█ Fire Alarm Rough																							
C1360	Class 1	Communications Rough	10	10	25-Jul-12	07-Aug-12	0	32	█ Communications Rough																							
C1370	Class 1	Data/Intercom/Sound System Rough	5	5	25-Jul-12	31-Jul-12	23	45	█ Data/Intercom/Sound System Rough																							
C1380	Class 1	Security System Rough	10	10	25-Jul-12	07-Aug-12	18	32	█ Security System Rough																							
C1450	Class 1	Plumbing Insulation	5	5	01-Aug-12	07-Aug-12	26	40	█ Plumbing Insulation																							
C1440	Class 1	Exhaust Ductwork	7	7	01-Aug-12	09-Aug-12	0	0	█ Exhaust Ductwork																							
C1500	Class 1	Exhaust Fans	4	4	10-Aug-12	15-Aug-12	55	55	█ Exhaust Fans																							
C2340	Class 1	Communications Cable Tray	6	6	14-Sep-12	21-Sep-12	0	17	█ Communications Cable Tray																							
C2430	Class 1	Communications Cabling	8	8	24-Sep-12	03-Oct-12	0	17	█ Communications Cabling																							
C2200	Class 1	Metal Stud Insulation	4	4	04-Oct-12	09-Oct-12	0	0	█ Metal Stud Insulation																							
C2210	Class 1	HVAC Insulation	10	10	04-Oct-12	17-Oct-12	0	3	█ HVAC Insulation																							
C2250	Class 1	Drywall	5	5	10-Oct-12	16-Oct-12	0	0	█ Drywall																							
C2290	Class 1	Finish Drywall	6	6	17-Oct-12	24-Oct-12	0	0	█ Finish Drywall																							
C3950	Class 1	Top of Wall Firestop	6	6	19-Oct-12	26-Oct-12	4	4	█ Top of Wall Firestop																							
C2320	Class 1	Paint Prime Coat	3	3	25-Oct-12	29-Oct-12	0	0	█ Paint Prime Coat																							
C2330	Class 1	Transformer Elec. A114	2	2	25-Oct-12	26-Oct-12	0	6	█ Transformer Elec. A114																							
C2350	Class 1	Plywood Sheathing Data A135	2	2	25-Oct-12	26-Oct-12	0	25	█ Plywood Sheathing Data A135																							

Remaining Level of Effort   
  Actual Level of Effort   
  Actual Work   
  Remaining Work   
  Critical Remaining Work   
  Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
C2360	Class 1	Fire Alarm Enunciator Panel Data A135	5	5	25-Oct-12	31-Oct-12	1	32	■ Fire Alarm Enunciator Panel Data A135																							
C2380	Class 1	Panelboards & Terminations Elec. A114	8	8	29-Oct-12	07-Nov-12	0	6	■ Panelboards & Terminations Elec. A114																							
C2550	Class 1	Communications Data Racks & Terminations Data A135	10	10	29-Oct-12	09-Nov-12	0	25	■ Communications Data Racks & Terminations Data A135																							
C2390	Class 1	Hollow Metal Doors	4	4	30-Oct-12	02-Nov-12	2	68	■ Hollow Metal Doors																							
C2540	Class 1	Paint First Coat	3	3	30-Oct-12	01-Nov-12	0	0	■ Paint First Coat																							
C2400	Class 1	Concrete Floor Sealing	3	3	30-Oct-12	01-Nov-12	49	76	■ Concrete Floor Sealing																							
C2600	Class 1	Glaze Hollow Metal Doors & Frames	5	5	02-Nov-12	08-Nov-12	1	50	■ Glaze Hollow Metal Doors & Frames																							
C2610	Class 1	Acoustical Ceilings Grid	6	6	02-Nov-12	09-Nov-12	0	0	■ Acoustical Ceilings Grid																							
C2620	Class 1	Visual Display Boards	8	8	02-Nov-12	13-Nov-12	0	45	■ Visual Display Boards																							
C2640	Class 1	Fire Extinguisher Cabinets	2	2	02-Nov-12	05-Nov-12	0	53	■ Fire Extinguisher Cabinets																							
C2650	Class 1	Fire Extinguishers	2	2	02-Nov-12	05-Nov-12	4	57	■ Fire Extinguishers																							
C2660	Class 1	Metal Storage Shelving	2	2	02-Nov-12	05-Nov-12	0	49	■ Metal Storage Shelving																							
C2680	Class 1	Projection Screens	4	4	02-Nov-12	07-Nov-12	2	51	■ Projection Screens																							
C2700	Class 1	Electric Wall Heater EWH-1	2	2	02-Nov-12	05-Nov-12	44	53	■ Electric Wall Heater EWH-1																							
C3050	Class 1	Fire Alarm Fixtures & Trim	5	5	02-Nov-12	08-Nov-12	1	31	■ Fire Alarm Fixtures & Trim																							
C3070	Class 1	Security System Fixtures & Trim	2	2	02-Nov-12	05-Nov-12	4	34	■ Security System Fixtures & Trim																							
C3330	Class 1	Porcelain Tile Boys B142 / Girls B143	6	6	02-Nov-12	09-Nov-12	0	14	■ Porcelain Tile Boys B142 / Girls B143																							
C3410	Class 1	Electric Water Coolers	2	2	02-Nov-12	05-Nov-12	4	34	■ Electric Water Coolers																							
C2670	Class 1	Wood Storage Shelving	4	4	06-Nov-12	09-Nov-12	0	49	■ Wood Storage Shelving																							
C2410	Class 1	Porcelain Tile Classroom Toilets	6	6	12-Nov-12	19-Nov-12	0	14	■ Porcelain Tile Classroom Toilets																							
C2770	Class 1	Fire Protection Drops	8	8	12-Nov-12	21-Nov-12	0	31	■ Fire Protection Drops																							
C2780	Class 1	HVAC Diffusers, Registers & Grilles	6	6	12-Nov-12	19-Nov-12	0	0	■ HVAC Diffusers, Registers & Grilles																							
C2790	Class 1	Lighting Fixtures	10	10	12-Nov-12	26-Nov-12	0	18	■ Lighting Fixtures																							
C2740	Class 1	Communications Fixtures & Trim	5	5	12-Nov-12	16-Nov-12	0	25	■ Communications Fixtures & Trim																							
C3060	Class 1	Data/Intercom/Sound System Fixtures & Trim	5	5	12-Nov-12	16-Nov-12	5	25	■ Data/Intercom/Sound System Fixtures & Trim																							
C2490	Class 1	Porcelain Tile Staff Toilets A102	4	4	20-Nov-12	26-Nov-12	0	14	■ Porcelain Tile Staff Toilets A102																							
C2500	Class 1	Porcelain Tile Modified Toilet A106	4	4	20-Nov-12	26-Nov-12	0	14	■ Porcelain Tile Modified Toilet A106																							
C2910	Class 1	HVAC Fixtures & Trim	5	5	20-Nov-12	27-Nov-12	1	38	■ HVAC Fixtures & Trim																							
C2690	Class 1	Plumbing Fixtures & Trim	6	6	27-Nov-12	04-Dec-12	0	20	■ Plumbing Fixtures & Trim																							
C2940	Class 1	Electrical Devices & Trim	10	10	27-Nov-12	10-Dec-12	0	18	■ Electrical Devices & Trim																							
C3440	Class 1	Above Ceiling Inspection	1	1	27-Nov-12	27-Nov-12	12	32	■ Above Ceiling Inspection																							
C3340	Class 1	Toilet Compartments & Accessories Boys B142 / Girls B143	3	3	05-Dec-12	07-Dec-12	0	20	■ Toilet Compartments & Accessories Boys B142 / Girls B143																							
C2730	Class 1	Toilet Compartments & Accessories Staff Toilets	2	2	10-Dec-12	11-Dec-12	0	20	■ Toilet Compartments & Accessories Staff Toilets																							
C2760	Class 1	Toilet Compartments & Accessories Modified toilet	2	2	12-Dec-12	13-Dec-12	0	20	■ Toilet Compartments & Accessories Modified toilet																							
C3020	Class 1	Acoustical Ceilings Tile	6	6	14-Dec-12	21-Dec-12	0	20	■ Acoustical Ceilings Tile																							
C2630	Class 1	Toilet Accessories Classroom Toilets	4	4	14-Dec-12	19-Dec-12	5	20	■ Toilet Accessories Classroom Toilets																							
C3030	Class 1	Interior Architectural Woodwork	10	10	14-Dec-12	28-Dec-12	0	0	■ Interior Architectural Woodwork																							
C3040	Class 1	Fire Protection Fixtures & Trim	5	5	24-Dec-12	31-Dec-12	1	27	■ Fire Protection Fixtures & Trim																							
C3160	Class 1	Carpeting	3	3	26-Dec-12	28-Dec-12	0	0	■ Carpeting																							
C3090	Class 1	Resilient Tile Floorings	7	7	31-Dec-12	09-Jan-13	0	0	■ Resilient Tile Floorings																							
C3100	Class 1	Plumbing Architectural Woodwork Fixtures & Trim	6	6	31-Dec-12	08-Jan-13	4	24	■ Plumbing Architectural Woodwork Fixtures & Trim																							
C3910	Class 1	Floor to Floor Expansion Joint Covers	4	4	31-Dec-12	04-Jan-13	6	32	■ Floor to Floor Expansion Joint Covers																							
C3190	Class 1	Paint Final Coat	3	3	10-Jan-13	14-Jan-13	0	9	■ Paint Final Coat																							
C2590	Class 1	Flush Wood Doors	6	6	15-Jan-13	22-Jan-13	0	9	■ Flush Wood Doors																							
C3170	Class 1	Resilient Wall Base	3	3	15-Jan-13	17-Jan-13	7	27	■ Resilient Wall Base																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
C3220	Class 1	Signage	4	4	15-Jan-13	18-Jan-13	6	16	█ Signage																							
C3230	Class 1	Misc. Equipment & Specialties	4	4	15-Jan-13	18-Jan-13	6	25	█ Misc. Equipment & Specialties																							
C3240	Class 1	Horizontal Louver Blinds	4	4	15-Jan-13	18-Jan-13	6	21	█ Horizontal Louver Blinds																							
C3250	Class 1	Washer/Dryer Laundry A103	2	2	15-Jan-13	16-Jan-13	28	31	█ Washer/Dryer Laundry A103																							
C3210	Class 1	Door Hardware	3	3	23-Jan-13	25-Jan-13	7	15	█ Door Hardware																							
C2720	Class 1	Glaze Flush Wood Doors	3	3	23-Jan-13	25-Jan-13	7	15	█ Glaze Flush Wood Doors																							
<b>Second Floor</b>			127	127	10-Aug-12	08-Feb-13	0	14																								
C1520	Class 2	Ductwork High Pressure	8	8	10-Aug-12	21-Aug-12	0	0	█ Ductwork High Pressure																							
C1590	Class 2	Hollow Metal Stud Frames	5	5	22-Aug-12	28-Aug-12	34	35	█ Hollow Metal Stud Frames																							
C1600	Class 2	Metal Stud Framing	8	8	22-Aug-12	31-Aug-12	0	6	█ Metal Stud Framing																							
C1610	Class 2	Fire Protection Main Piping	3	3	22-Aug-12	24-Aug-12	0	28	█ Fire Protection Main Piping																							
C1620	Class 2	VAV Boxes	5	5	22-Aug-12	28-Aug-12	0	0	█ VAV Boxes																							
C1660	Class 2	Fire Protection Branch Piping	8	8	27-Aug-12	06-Sep-12	11	28	█ Fire Protection Branch Piping																							
C1680	Class 2	Ductwork Low Pressure	8	8	29-Aug-12	10-Sep-12	0	0	█ Ductwork Low Pressure																							
C1690	Class 2	Hydronic Piping	10	10	29-Aug-12	12-Sep-12	14	28	█ Hydronic Piping																							
C1700	Class 2	HVAC Controls	5	5	29-Aug-12	05-Sep-12	27	58	█ HVAC Controls																							
C1740	Class 2	Metal Stud Soffit Framing	3	3	04-Sep-12	06-Sep-12	28	29	█ Metal Stud Soffit Framing																							
C1750	Class 2	Facility Water Distribution Piping Rough	5	5	04-Sep-12	10-Sep-12	3	18	█ Facility Water Distribution Piping Rough																							
C1020	Class 2	Facility Sanitary Sewers Piping Rough	8	8	04-Sep-12	13-Sep-12	0	15	█ Facility Sanitary Sewers Piping Rough																							
C1760	Class 2	Electrical Rough	15	15	04-Sep-12	24-Sep-12	7	7	█ Electrical Rough																							
C1770	Class 2	Fire Alarm Rough	10	10	04-Sep-12	17-Sep-12	2	6	█ Fire Alarm Rough																							
C1780	Class 2	Communications Rough	10	10	04-Sep-12	17-Sep-12	0	14	█ Communications Rough																							
C1790	Class 2	Data/Intercom/Sound System Rough	5	5	04-Sep-12	10-Sep-12	19	23	█ Data/Intercom/Sound System Rough																							
C1800	Class 2	Security System Rough	10	10	04-Sep-12	17-Sep-12	14	14	█ Security System Rough																							
C1880	Class 2	Exhaust Ductwork	6	6	11-Sep-12	18-Sep-12	0	0	█ Exhaust Ductwork																							
C1900	Class 2	Plumbing Insulation	5	5	14-Sep-12	20-Sep-12	13	15	█ Plumbing Insulation																							
C1940	Class 2	Exhaust Fans	4	4	19-Sep-12	24-Sep-12	34	34	█ Exhaust Fans																							
C2460	Class 2	Communications Cable Tray	6	6	24-Sep-12	01-Oct-12	2	19	█ Communications Cable Tray																							
C2580	Class 2	Communications Cabling	8	8	04-Oct-12	15-Oct-12	2	17	█ Communications Cabling																							
C2260	Class 2	Metal Stud Insulation	4	4	10-Oct-12	15-Oct-12	1	2	█ Metal Stud Insulation																							
C2370	Class 2	Drywall	5	5	17-Oct-12	23-Oct-12	0	1	█ Drywall																							
C2300	Class 2	HVAC Insulation	10	10	18-Oct-12	31-Oct-12	0	3	█ HVAC Insulation																							
C3960	Class 2	Top of Wall Firestop	6	6	24-Oct-12	31-Oct-12	7	7	█ Top of Wall Firestop																							
C2420	Class 2	Finish Drywall	6	6	25-Oct-12	01-Nov-12	0	0	█ Finish Drywall																							
C2440	Class 2	Paint Prime Coat	3	3	02-Nov-12	06-Nov-12	0	0	█ Paint Prime Coat																							
C2450	Class 2	Transformer Elec. A210	2	2	02-Nov-12	05-Nov-12	0	8	█ Transformer Elec. A210																							
C2470	Class 2	Plywood Sheathing Data A226	2	2	02-Nov-12	05-Nov-12	4	29	█ Plywood Sheathing Data A226																							
C2480	Class 2	Fire Alarm Enunciator Panel Data A226	5	5	02-Nov-12	08-Nov-12	1	36	█ Fire Alarm Enunciator Panel Data A226																							
C3470	Class 2	Transformer Elec. B204	2	2	02-Nov-12	05-Nov-12	8	14	█ Transformer Elec. B204																							
C2520	Class 2	Hollow Metal Doors	4	4	07-Nov-12	12-Nov-12	0	66	█ Hollow Metal Doors																							
C2800	Class 2	Paint First Coat	3	3	07-Nov-12	09-Nov-12	0	0	█ Paint First Coat																							
C2530	Class 2	Concrete Floor Sealing	3	3	07-Nov-12	09-Nov-12	53	73	█ Concrete Floor Sealing																							
C2510	Class 2	Panelboards & Terminations Elec. A210	6	6	08-Nov-12	15-Nov-12	0	6	█ Panelboards & Terminations Elec. A210																							
C2820	Class 2	Glaze Hollow Metal Doors & Frames	5	5	12-Nov-12	16-Nov-12	1	50	█ Glaze Hollow Metal Doors & Frames																							
C2830	Class 2	Acoustical Ceilings Grid	6	6	12-Nov-12	19-Nov-12	0	0	█ Acoustical Ceilings Grid																							

Remaining Level of Effort   
  Actual Level of Effort   
  Actual Work   
  Remaining Work   
  Critical Remaining Work   
  Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
C2860	Class 2	Fire Extinguisher Cabinets	2	2	12-Nov-12	13-Nov-12	0	53	█ Fire Extinguisher Cabinets																							
C2870	Class 2	Fire Extinguishers	2	2	12-Nov-12	13-Nov-12	4	57	█ Fire Extinguishers																							
C2880	Class 2	Metal Storage Shelving	2	2	12-Nov-12	13-Nov-12	4	53	█ Metal Storage Shelving																							
C2890	Class 2	Projection Screens	4	4	12-Nov-12	15-Nov-12	2	51	█ Projection Screens																							
C3130	Class 2	Fire Alarm Fixtures & Trim	5	5	12-Nov-12	16-Nov-12	1	35	█ Fire Alarm Fixtures & Trim																							
C2750	Class 2	Communications Data Racks & Terminations Data A226	10	10	12-Nov-12	26-Nov-12	0	25	█ Communications Data Racks & Terminations Data A226																							
C3150	Class 2	Security System Fixtures & Trim	2	2	12-Nov-12	13-Nov-12	4	38	█ Security System Fixtures & Trim																							
C2900	Class 2	Electric Water Coolers	2	2	12-Nov-12	13-Nov-12	4	39	█ Electric Water Coolers																							
C2840	Class 2	Visual Display Boards	8	8	14-Nov-12	26-Nov-12	0	45	█ Visual Display Boards																							
C3480	Class 2	Panelboards & Terminations Elec. B204	4	4	16-Nov-12	21-Nov-12	2	6	█ Panelboards & Terminations Elec. B204																							
C2970	Class 2	HVAC Diffusers, Registers & Grilles	6	6	20-Nov-12	28-Nov-12	0	0	█ HVAC Diffusers, Registers & Grilles																							
C2960	Class 2	Fire Protection Drops	8	8	23-Nov-12	04-Dec-12	0	31	█ Fire Protection Drops																							
C2560	Class 2	Porcelain Tile Boys A229 / Girls A230	4	4	27-Nov-12	30-Nov-12	0	14	█ Porcelain Tile Boys A229 / Girls A230																							
C2980	Class 2	Lighting Fixtures	10	10	27-Nov-12	10-Dec-12	0	18	█ Lighting Fixtures																							
C2930	Class 2	Communications Fixtures & Trim	5	5	27-Nov-12	03-Dec-12	0	25	█ Communications Fixtures & Trim																							
C3140	Class 2	Data/Intercom/Sound System Fixtures & Trim	5	5	27-Nov-12	03-Dec-12	5	25	█ Data/Intercom/Sound System Fixtures & Trim																							
C3000	Class 2	HVAC Fixtures & Trim	5	5	29-Nov-12	05-Dec-12	0	38	█ HVAC Fixtures & Trim																							
C3350	Class 2	Porcelain Tile Boys B202 / Girls B203	6	6	03-Dec-12	10-Dec-12	0	14	█ Porcelain Tile Boys B202 / Girls B203																							
C2710	Class 2	Porcelain Tile Classroom Toilets	6	6	11-Dec-12	18-Dec-12	0	14	█ Porcelain Tile Classroom Toilets																							
C3010	Class 2	Electrical Devices & Trim	10	10	11-Dec-12	24-Dec-12	0	18	█ Electrical Devices & Trim																							
C3450	Class 2	Above Ceiling Inspection	1	1	11-Dec-12	11-Dec-12	8	28	█ Above Ceiling Inspection																							
C2920	Class 2	Plumbing Fixtures & Trim	6	6	19-Dec-12	27-Dec-12	0	15	█ Plumbing Fixtures & Trim																							
C3080	Class 2	Acoustical Ceilings Tile	6	6	24-Dec-12	02-Jan-13	0	20	█ Acoustical Ceilings Tile																							
C2990	Class 2	Toilet Compartments & Accessories Boys A229 / Girls A230	3	3	28-Dec-12	02-Jan-13	0	15	█ Toilet Compartments & Accessories Boys A229 / Girls A230																							
C3110	Class 2	Interior Architectural Woodwork	10	10	31-Dec-12	14-Jan-13	0	0	█ Interior Architectural Woodwork																							
C3120	Class 2	Fire Protection Fixtures & Trim	5	5	03-Jan-13	09-Jan-13	1	26	█ Fire Protection Fixtures & Trim																							
C3360	Class 2	Toilet Compartments & Accessories Boys B202 / Girls B203	3	3	03-Jan-13	07-Jan-13	0	15	█ Toilet Compartments & Accessories Boys B202 / Girls B203																							
C2850	Class 2	Toilet Accessories Classroom Toilets	2	2	08-Jan-13	09-Jan-13	0	15	█ Toilet Accessories Classroom Toilets																							
C3260	Class 2	Carpeting	3	3	10-Jan-13	14-Jan-13	0	0	█ Carpeting																							
C3200	Class 2	Resilient Tile Floorings	7	7	15-Jan-13	23-Jan-13	0	0	█ Resilient Tile Floorings																							
C3180	Class 2	Plumbing Architectural Woodwork Fixtures & Trim	6	6	15-Jan-13	22-Jan-13	2	20	█ Plumbing Architectural Woodwork Fixtures & Trim																							
C3920	Class 2	Floor to Floor Expansion Joint Covers	4	4	15-Jan-13	18-Jan-13	6	26	█ Floor to Floor Expansion Joint Covers																							
C3280	Class 2	Paint Final Coat	3	3	24-Jan-13	28-Jan-13	0	5	█ Paint Final Coat																							
C2810	Class 2	Flush Wood Doors	6	6	29-Jan-13	05-Feb-13	0	5	█ Flush Wood Doors																							
C3270	Class 2	Resilient Wall Base	3	3	29-Jan-13	31-Jan-13	20	20	█ Resilient Wall Base																							
C3300	Class 2	Signage	4	4	29-Jan-13	01-Feb-13	5	10	█ Signage																							
C3310	Class 2	Misc. Equipment & Specialties	4	4	29-Jan-13	01-Feb-13	19	19	█ Misc. Equipment & Specialties																							
C3320	Class 2	Horizontal Louver Blinds	4	4	29-Jan-13	01-Feb-13	5	15	█ Horizontal Louver Blinds																							
C3290	Class 2	Door Hardware	3	3	06-Feb-13	08-Feb-13	6	8	█ Door Hardware																							
C2950	Class 2	Glaze Flush Wood Doors	3	3	06-Feb-13	08-Feb-13	6	8	█ Glaze Flush Wood Doors																							
<b>Penthouse</b>			102	102	23-Jul-12	13-Dec-12	0	51																								
C2220	Penthouse	6" CHWS&R Piping Riser First Floor to Penthouse	4	4	23-Jul-12	26-Jul-12	0	38	█ 6" CHWS&R Piping Riser First Floor to Penthouse																							
C2230	Penthouse	3" HWS&R Piping Riser First Floor to Penthouse	4	4	23-Jul-12	26-Jul-12	0	38	█ 3" HWS&R Piping Riser First Floor to Penthouse																							
C1490	Penthouse	Facility Sanitary Sewers Piping Rough	3	3	20-Aug-12	22-Aug-12	0	0	█ Facility Sanitary Sewers Piping Rough																							
C1580	Penthouse	AHU-1 & AHU-2	2	2	29-Aug-12	30-Aug-12	0	0	█ AHU-1 & AHU-2																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
C2270	Penthouse	6" CHWS&R Piping	6	6	31-Aug-12	10-Sep-12	0	20	■ 6" CHWS&R Piping																							
C2280	Penthouse	3" HWS&R Piping	6	6	31-Aug-12	10-Sep-12	0	20	■ 3" HWS&R Piping																							
C1950	Penthouse	Fire Alarm Rough	5	5	20-Sep-12	26-Sep-12	0	4	■ Fire Alarm Rough																							
C1960	Penthouse	Electrical Rough	5	5	20-Sep-12	26-Sep-12	0	4	■ Electrical Rough																							
C2000	Penthouse	Metal Stud Insulation	3	3	27-Sep-12	01-Oct-12	0	4	■ Metal Stud Insulation																							
C2010	Penthouse	Fire Alarm Fixtures & Trim	2	2	27-Sep-12	28-Sep-12	102	104	■ Fire Alarm Fixtures & Trim																							
C2020	Penthouse	Lighting Fixtures	2	2	27-Sep-12	28-Sep-12	0	101	■ Lighting Fixtures																							
C2030	Penthouse	Electrical Devices & Trim	2	2	01-Oct-12	02-Oct-12	78	101	■ Electrical Devices & Trim																							
C2040	Penthouse	Drywall	2	2	02-Oct-12	03-Oct-12	0	4	■ Drywall																							
C2060	Penthouse	Finish Drywall	4	4	04-Oct-12	09-Oct-12	0	5	■ Finish Drywall																							
C2070	Penthouse	Paint Prime Coat	1	1	10-Oct-12	10-Oct-12	0	18	■ Paint Prime Coat																							
C2080	Penthouse	Paint First Coat	1	1	11-Oct-12	11-Oct-12	0	18	■ Paint First Coat																							
C2090	Penthouse	Paint Final Coat	1	1	12-Oct-12	12-Oct-12	0	18	■ Paint Final Coat																							
C2130	Penthouse	Electric Unit Heaters EUH-1	2	2	15-Oct-12	16-Oct-12	0	26	■ Electric Unit Heaters EUH-1																							
C2140	Penthouse	HVAC Controls	10	10	17-Oct-12	30-Oct-12	26	26	■ HVAC Controls																							
C2120	Penthouse	Ductwork	10	10	08-Nov-12	21-Nov-12	0	0	■ Ductwork																							
C2310	Penthouse	HVAC Insulation	10	10	23-Nov-12	06-Dec-12	0	50	■ HVAC Insulation																							
C3940	Penthouse	HVAC Pipe Painting & Labeling	5	5	07-Dec-12	13-Dec-12	31	50	■ HVAC Pipe Painting & Labeling																							
<b>Mechanical B240</b>			<b>111</b>	<b>111</b>	<b>05-Jul-12</b>	<b>10-Dec-12</b>	<b>0</b>	<b>54</b>																								
C3570	Mech. B240	AHU-3	2	2	05-Jul-12	06-Jul-12	16	16	■ AHU-3																							
C3680	Mech. B240	3" HWS&R Piping Riser First Floor to Mech. B240	3	3	02-Aug-12	06-Aug-12	18	38	■ 3" HWS&R Piping Riser First Floor to Mech. B240																							
C3740	Mech. B240	3" CHWS&R Piping Riser First Floor to Mech B240	3	3	02-Aug-12	06-Aug-12	18	38	■ 3" CHWS&R Piping Riser First Floor to Mech B240																							
C3580	Mech. B240	Fire Alarm Rough	3	3	04-Oct-12	08-Oct-12	2	23	■ Fire Alarm Rough																							
C3590	Mech. B240	Electrical Rough	5	5	04-Oct-12	10-Oct-12	0	21	■ Electrical Rough																							
C3600	Mech. B240	Paint Prime Coat	1	1	11-Oct-12	11-Oct-12	0	21	■ Paint Prime Coat																							
C3610	Mech. B240	Paint First Coat	1	1	12-Oct-12	12-Oct-12	0	21	■ Paint First Coat																							
C3620	Mech. B240	Paint Final Coat	1	1	15-Oct-12	15-Oct-12	0	21	■ Paint Final Coat																							
C3670	Mech. B240	Electric Unit Heaters EUH-1	2	2	16-Oct-12	17-Oct-12	0	21	■ Electric Unit Heaters EUH-1																							
C3640	Mech. B240	Fire Alarm Fixtures & Trim	2	2	16-Oct-12	17-Oct-12	89	91	■ Fire Alarm Fixtures & Trim																							
C3650	Mech. B240	Lighting Fixtures	2	2	16-Oct-12	17-Oct-12	0	88	■ Lighting Fixtures																							
C3710	Mech. B240	3" CHWS&R Piping	2	2	18-Oct-12	19-Oct-12	6	21	■ 3" CHWS&R Piping																							
C3720	Mech. B240	3" HWS&R Piping	2	2	18-Oct-12	19-Oct-12	6	21	■ 3" HWS&R Piping																							
C3690	Mech. B240	HVAC Controls	5	5	18-Oct-12	24-Oct-12	30	30	■ HVAC Controls																							
C3660	Mech. B240	Electrical Devices & Trim	2	2	18-Oct-12	19-Oct-12	65	88	■ Electrical Devices & Trim																							
C3700	Mech. B240	Mechanical Equipment Branch Circuitry	4	4	18-Oct-12	23-Oct-12	27	27	■ Mechanical Equipment Branch Circuitry																							
C3630	Mech. B240	Ductwork	5	5	23-Nov-12	29-Nov-12	0	0	■ Ductwork																							
C3730	Mech. B240	HVAC Insulation	4	4	30-Nov-12	05-Dec-12	0	53	■ HVAC Insulation																							
C3930	Mech. B240	HVAC Pipe Painting & Labeling	3	3	06-Dec-12	10-Dec-12	34	53	■ HVAC Pipe Painting & Labeling																							
<b>Admin/Media Building</b>			<b>213</b>	<b>213</b>	<b>23-Apr-12</b>	<b>21-Feb-13</b>	<b>0</b>	<b>5</b>																								
<b>Structure &amp; Exterior</b>			<b>210</b>	<b>210</b>	<b>23-Apr-12</b>	<b>18-Feb-13</b>	<b>0</b>	<b>8</b>																								
AM1050	Struct/Ext	FRP Footings	4	4	23-Apr-12	26-Apr-12	0	2	■ FRP Footings																							
AM1060	Struct/Ext	CMU Below Grade Stem Walls	3	3	27-Apr-12	01-May-12	0	3	■ CMU Below Grade Stem Walls																							
AM1070	Struct/Ext	Backfill CMU Stem Walls	3	3	02-May-12	04-May-12	1	3	■ Backfill CMU Stem Walls																							
AM1080	Struct/Ext	Facility Sanitary Sewer Piping Underground	6	6	11-May-12	18-May-12	0	0	■ Facility Sanitary Sewer Piping Underground																							
AM1900	Struct/Ext	Electrical Branch Underground	6	6	11-May-12	18-May-12	0	0	■ Electrical Branch Underground																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
AM1100	Struct/Ext	Stone & Prep. Slab on Grade	3	3	21-May-12	23-May-12	0	1	■ Stone & Prep. Slab on Grade																							
AM1110	Struct/Ext	FRP Slab on Grade	3	3	24-May-12	29-May-12	0	1	■ FRP Slab on Grade																							
AM1120	Struct/Ext	CMU to Roof Bearing Elev.	7	7	11-Jun-12	19-Jun-12	0	0	■ CMU to Roof Bearing Elev.																							
AM1710	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	6	6	11-Jun-12	18-Jun-12	75	75	■ Electrical Rough CMU to Roof Bearing Elev.																							
AM1840	Struct/Ext	Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.	6	6	11-Jun-12	18-Jun-12	77	77	■ Facility Sanitary Sewer Piping Rough CMU to Roof Bearing Elev.																							
AM1850	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	6	6	11-Jun-12	18-Jun-12	77	77	■ Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.																							
AM1130	Struct/Ext	Hollow Metal CMU Frames	4	4	12-Jun-12	15-Jun-12	94	159	■ Hollow Metal CMU Frames																							
AM1140	Struct/Ext	Structural Steel	5	5	13-Jun-12	19-Jun-12	2	2	■ Structural Steel																							
AM1150	Struct/Ext	Structural Steel Joist Media	4	4	22-Jun-12	27-Jun-12	0	0	■ Structural Steel Joist Media																							
AM1160	Struct/Ext	CMU Steel Infill & Parapet Media	3	3	25-Jun-12	27-Jun-12	0	0	■ CMU Steel Infill & Parapet Media																							
AM1180	Struct/Ext	Steel Decking Media	2	2	28-Jun-12	29-Jun-12	0	0	■ Steel Decking Media																							
AM1190	Struct/Ext	Structural Steel Joist Admin/Corridor	3	3	02-Jul-12	05-Jul-12	0	0	■ Structural Steel Joist Admin/Corridor																							
AM1220	Struct/Ext	CMU Steel Infill & Parapet Admin/Corridor	2	2	03-Jul-12	05-Jul-12	0	0	■ CMU Steel Infill & Parapet Admin/Corridor																							
AM1250	Struct/Ext	Steel Decking Admin/Corridor	2	2	06-Jul-12	09-Jul-12	0	0	■ Steel Decking Admin/Corridor																							
AM1290	Struct/Ext	Structural Steel Canopy Lobby B100	3	3	10-Jul-12	12-Jul-12	0	0	■ Structural Steel Canopy Lobby B100																							
AM2390	Struct/Ext	Cementitious Fireproofing	5	5	10-Jul-12	16-Jul-12	45	45	■ Cementitious Fireproofing																							
AM1320	Struct/Ext	Steel Decking Canopy Lobby B100	2	2	13-Jul-12	16-Jul-12	0	0	■ Steel Decking Canopy Lobby B100																							
AM1240	Struct/Ext	Damproofing CMU West Elevation Media	2	2	21-Aug-12	22-Aug-12	0	9	■ Damproofing CMU West Elevation Media																							
AM1520	Struct/Ext	Damproofing CMU South Elevation Media	2	2	21-Aug-12	22-Aug-12	0	9	■ Damproofing CMU South Elevation Media																							
AM1420	Struct/Ext	PT Wood Blocking & Rigid Insulation Media Roof	2	2	22-Aug-12	23-Aug-12	0	6	■ PT Wood Blocking & Rigid Insulation Media Roof																							
AM2570	Struct/Ext	Damproofing CMU East Elevation Media	2	2	23-Aug-12	24-Aug-12	0	9	■ Damproofing CMU East Elevation Media																							
AM1430	Struct/Ext	Built Up Media Roof	3	3	24-Aug-12	28-Aug-12	0	6	■ Built Up Media Roof																							
AM2580	Struct/Ext	Damproofing CMU North Elevation Media	2	2	27-Aug-12	28-Aug-12	0	9	■ Damproofing CMU North Elevation Media																							
AM2550	Struct/Ext	Damproofing CMU East Elevation Admin/Corridor	2	2	29-Aug-12	30-Aug-12	0	9	■ Damproofing CMU East Elevation Admin/Corridor																							
AM2560	Struct/Ext	Damproofing CMU North Elevation Admin/Corridor	2	2	31-Aug-12	04-Sep-12	0	9	■ Damproofing CMU North Elevation Admin/Corridor																							
AM1260	Struct/Ext	Metal Stair #1	4	4	10-Sep-12	13-Sep-12	0	34	■ Metal Stair #1																							
AM1270	Struct/Ext	Metal Stair #1 Pipe & Tube Railings	2	2	14-Sep-12	17-Sep-12	0	34	■ Metal Stair #1 Pipe & Tube Railings																							
AM1030	Struct/Ext	CMU Infill Stair #1	3	3	20-Sep-12	24-Sep-12	34	34	■ CMU Infill Stair #1																							
AM1700	Struct/Ext	Metal Stair #1 Pipe & Tube Railing Homogenous Core Panels	2	2	20-Sep-12	21-Sep-12	35	35	■ Metal Stair #1 Pipe & Tube Railing Homogenous Core Panels																							
AM1300	Struct/Ext	Brick Veneer/Rigid Insulation South Elevation Media	2	2	02-Oct-12	03-Oct-12	0	0	■ Brick Veneer/Rigid Insulation South Elevation Media																							
AM1310	Struct/Ext	Brick Veneer/Rigid Insulation West Elevation Media	2	2	02-Oct-12	03-Oct-12	0	0	■ Brick Veneer/Rigid Insulation West Elevation Media																							
AM1510	Struct/Ext	PT Wood Blocking & Rigid Insulation Admin/Corridor Roof	2	2	03-Oct-12	04-Oct-12	0	0	■ PT Wood Blocking & Rigid Insulation Admin/Corridor Roof																							
AM1040	Struct/Ext	Elevator	20	20	04-Oct-12	31-Oct-12	82	82	■ Elevator																							
AM1450	Struct/Ext	Brick Veneer/Rigid Insulation East Elevation Media	2	2	04-Oct-12	05-Oct-12	0	0	■ Brick Veneer/Rigid Insulation East Elevation Media																							
AM1330	Struct/Ext	Aluminum Storefront Windows South Elevation Media	1	1	05-Oct-12	05-Oct-12	0	0	■ Aluminum Storefront Windows South Elevation Media																							
AM1530	Struct/Ext	Built Up Admin/Corridor Roof	3	3	05-Oct-12	09-Oct-12	0	0	■ Built Up Admin/Corridor Roof																							
AM1470	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Media	2	2	08-Oct-12	09-Oct-12	0	0	■ Brick Veneer/Rigid Insulation North Elevation Media																							
AM1480	Struct/Ext	Brick Veneer/Rigid Insulation East Elevation Admin/Corridor	2	2	08-Oct-12	09-Oct-12	0	0	■ Brick Veneer/Rigid Insulation East Elevation Admin/Corridor																							
AM2120	Struct/Ext	Aluminum Storefront Windows East Elevation Media	2	2	08-Oct-12	09-Oct-12	0	0	■ Aluminum Storefront Windows East Elevation Media																							
AM1440	Struct/Ext	Metal Flashing, Coping & Trim Media Roof	2	2	10-Oct-12	11-Oct-12	15	93	■ Metal Flashing, Coping & Trim Media Roof																							
AM1500	Struct/Ext	Brick Veneer/Rigid Insulation North Elevation Admin/Corridor	3	3	10-Oct-12	12-Oct-12	0	0	■ Brick Veneer/Rigid Insulation North Elevation Admin/Corridor																							
AM2340	Struct/Ext	Aluminum Storefront Windows North Elevation Media	2	2	10-Oct-12	11-Oct-12	0	0	■ Aluminum Storefront Windows North Elevation Media																							
AM2370	Struct/Ext	Outdoor Split AC Systems SS-1 & SS2	3	3	10-Oct-12	12-Oct-12	0	31	■ Outdoor Split AC Systems SS-1 & SS2																							
AM1400	Struct/Ext	Caulk Aluminum Storefront Windows Media	2	2	12-Oct-12	15-Oct-12	0	0	■ Caulk Aluminum Storefront Windows Media																							
AM1540	Struct/Ext	Metal Flashing, Coping & Trim Admin/Corridor Roof	2	2	15-Oct-12	16-Oct-12	12	90	■ Metal Flashing, Coping & Trim Admin/Corridor Roof																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
AM1340	Struct/Ext	Metal Stud Soffit Framing	4	4	15-Oct-12	18-Oct-12	0	51	■ Metal Stud Soffit Framing																							
AM1350	Struct/Ext	Rigid Insulation Above Exterior Soffits	4	4	15-Oct-12	18-Oct-12	0	52	■ Rigid Insulation Above Exterior Soffits																							
AM2350	Struct/Ext	Aluminum Storefront Windows North Elevation Admin/Corridor	2	2	16-Oct-12	17-Oct-12	0	0	■ Aluminum Storefront Windows North Elevation Admin/Corridor																							
AM2360	Struct/Ext	Caulk Aluminum Storefront Windows Admin/Corridor	1	1	18-Oct-12	18-Oct-12	0	0	■ Caulk Aluminum Storefront Windows Admin/Corridor																							
AM1380	Struct/Ext	Prefinished Flush Metal Panel Soffits	6	6	19-Oct-12	26-Oct-12	0	52	■ Prefinished Flush Metal Panel Soffits																							
AM2420	Struct/Ext	Exterior Metal Studs Soffit Canopy Lobby B100	5	5	19-Oct-12	25-Oct-12	0	51	■ Exterior Metal Studs Soffit Canopy Lobby B100																							
AM2430	Struct/Ext	Plywood Parapet Sheathing Canopy Lobby B100	2	2	26-Oct-12	29-Oct-12	0	51	■ Plywood Parapet Sheathing Canopy Lobby B100																							
AM1360	Struct/Ext	Caulk Brick Veneer	4	4	29-Oct-12	01-Nov-12	0	66	■ Caulk Brick Veneer																							
AM2170	Struct/Ext	Prefinished Flush Metal Panel Soffits Canopy Lobby B100	8	8	30-Oct-12	08-Nov-12	0	51	■ Prefinished Flush Metal Panel Soffits Canopy Lobby B100																							
AM1370	Struct/Ext	Aluminum Storefront Entrance Framing	6	6	31-Oct-12	07-Nov-12	0	19	■ Aluminum Storefront Entrance Framing																							
AM2590	Struct/Ext	PT Wood Blocking & Rigid Insulation Canopy Lobby B100	2	2	01-Nov-12	02-Nov-12	0	72	■ PT Wood Blocking & Rigid Insulation Canopy Lobby B100																							
AM1550	Struct/Ext	Collection Boxes & Downspouts Admin/Corridor Roof	2	2	02-Nov-12	05-Nov-12	0	78	■ Collection Boxes & Downspouts Admin/Corridor Roof																							
AM1460	Struct/Ext	Collection Boxes & Downspouts Media Roof	2	2	02-Nov-12	05-Nov-12	0	78	■ Collection Boxes & Downspouts Media Roof																							
AM2600	Struct/Ext	Built Up Canopy Lobby B100	3	3	05-Nov-12	07-Nov-12	0	72	■ Built Up Canopy Lobby B100																							
AM1490	Struct/Ext	Gravel Admin/Corridor Roof	2	2	06-Nov-12	07-Nov-12	78	78	■ Gravel Admin/Corridor Roof																							
AM1410	Struct/Ext	Gravel Media Roof	2	2	06-Nov-12	07-Nov-12	78	78	■ Gravel Media Roof																							
AM1390	Struct/Ext	Aluminum Storefront Entrance Glazing	3	3	08-Nov-12	12-Nov-12	19	19	■ Aluminum Storefront Entrance Glazing																							
AM2450	Struct/Ext	CMU Canopy Lobby B100	3	3	09-Nov-12	13-Nov-12	0	51	■ CMU Canopy Lobby B100																							
AM2440	Struct/Ext	Brick Veneer Canopy Lobby B100	4	4	14-Nov-12	19-Nov-12	0	51	■ Brick Veneer Canopy Lobby B100																							
AM2610	Struct/Ext	Metal Flashing, Coping & Trim Canopy Lobby B100	2	2	20-Nov-12	21-Nov-12	0	64	■ Metal Flashing, Coping & Trim Canopy Lobby B100																							
AM1010	Struct/Ext	Hardware Exterior Hollow Metal Doors	3	3	21-Nov-12	26-Nov-12	65	65	■ Hardware Exterior Hollow Metal Doors																							
AM2620	Struct/Ext	Collection Boxes & Downspouts Canopy Lobby B100	2	2	23-Nov-12	26-Nov-12	0	64	■ Collection Boxes & Downspouts Canopy Lobby B100																							
AM2630	Struct/Ext	Gravel Canopy Lobby B100	2	2	27-Nov-12	28-Nov-12	64	64	■ Gravel Canopy Lobby B100																							
AM2400	Struct/Ext	Exterior Lighting Fixtures	3	3	19-Dec-12	21-Dec-12	5	41	■ Exterior Lighting Fixtures																							
AM2410	Struct/Ext	Dimensional Letter Signage	2	2	15-Feb-13	18-Feb-13	3	5	■ Dimensional Letter Signage																							
<b>Corridor, Administrative &amp; Media Center</b>			<b>146</b>	<b>146</b>	<b>27-Jul-12</b>	<b>21-Feb-13</b>	<b>0</b>	<b>5</b>																								
AM2030	Admin/Media	6" CHWS&R Piping	4	4	27-Jul-12	01-Aug-12	0	38	■ 6" CHWS&R Piping																							
AM2040	Admin/Media	3" HWS&R Piping	4	4	27-Jul-12	01-Aug-12	0	38	■ 3" HWS&R Piping																							
AM2160	Admin/Media	Ships Ladder	2	2	18-Sep-12	19-Sep-12	0	111	■ Ships Ladder																							
AM2020	Admin/Media	Ductwork High Pressure	6	6	19-Sep-12	26-Sep-12	0	0	■ Ductwork High Pressure																							
AM1580	Admin/Media	Hollow Metal Stud Frames	5	5	27-Sep-12	03-Oct-12	16	16	■ Hollow Metal Stud Frames																							
AM1640	Admin/Media	Metal Stud Framing	7	7	27-Sep-12	05-Oct-12	0	0	■ Metal Stud Framing																							
AM1930	Admin/Media	Fire Protection Main Piping	3	3	27-Sep-12	01-Oct-12	0	14	■ Fire Protection Main Piping																							
AM2050	Admin/Media	VAV Boxes	4	4	27-Sep-12	02-Oct-12	0	0	■ VAV Boxes																							
AM1940	Admin/Media	Fire Protection Branch Piping	8	8	02-Oct-12	11-Oct-12	0	14	■ Fire Protection Branch Piping																							
AM2060	Admin/Media	Ductwork Low Pressure	6	6	03-Oct-12	10-Oct-12	0	0	■ Ductwork Low Pressure																							
AM2070	Admin/Media	Hydronic Piping	10	10	03-Oct-12	16-Oct-12	11	14	■ Hydronic Piping																							
AM2150	Admin/Media	Electrical Rough	12	12	04-Oct-12	19-Oct-12	0	0	■ Electrical Rough																							
AM1000	Admin/Media	Indoor Split AC Systems SS-1 & SS2	3	3	08-Oct-12	10-Oct-12	2	11	■ Indoor Split AC Systems SS-1 & SS2																							
AM1650	Admin/Media	Metal Stud Soffit Framing	3	3	08-Oct-12	10-Oct-12	11	11	■ Metal Stud Soffit Framing																							
AM1980	Admin/Media	Facility Water Distribution Piping Rough	5	5	08-Oct-12	12-Oct-12	0	0	■ Facility Water Distribution Piping Rough																							
AM1970	Admin/Media	Facility Sanitary Sewers Piping Rough	5	5	08-Oct-12	12-Oct-12	0	0	■ Facility Sanitary Sewers Piping Rough																							
AM2280	Admin/Media	Fire Alarm Rough	10	10	08-Oct-12	19-Oct-12	0	0	■ Fire Alarm Rough																							
AM2200	Admin/Media	Communications Rough	10	10	08-Oct-12	19-Oct-12	0	0	■ Communications Rough																							
AM2210	Admin/Media	Data/Intercom/Sound System Rough	5	5	08-Oct-12	12-Oct-12	5	5	■ Data/Intercom/Sound System Rough																							

Remaining Level of Effort    
  Actual Level of Effort    
  Actual Work    
  Remaining Work    
  Critical Remaining Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
AM2310	Admin/Media	Security System Rough	10	10	08-Oct-12	19-Oct-12	0	0	■ Security System Rough																							
AM2090	Admin/Media	Exhaust Ductwork	4	4	11-Oct-12	16-Oct-12	0	0	■ Exhaust Ductwork																							
AM2220	Admin/Media	Communications Cable Tray	4	4	12-Oct-12	17-Oct-12	0	15	■ Communications Cable Tray																							
AM1990	Admin/Media	Plumbing Insulation	5	5	15-Oct-12	19-Oct-12	0	0	■ Plumbing Insulation																							
AM2080	Admin/Media	HVAC Controls	5	5	15-Oct-12	19-Oct-12	9	31	■ HVAC Controls																							
AM2100	Admin/Media	Exhaust Fans	3	3	17-Oct-12	19-Oct-12	21	21	■ Exhaust Fans																							
AM2240	Admin/Media	Communications Cabling	8	8	18-Oct-12	29-Oct-12	10	15	■ Communications Cabling																							
AM1660	Admin/Media	Metal Stud Insulation	4	4	22-Oct-12	25-Oct-12	0	0	■ Metal Stud Insulation																							
AM1670	Admin/Media	Drywall	5	5	26-Oct-12	01-Nov-12	0	0	■ Drywall																							
AM2110	Admin/Media	HVAC Insulation	10	10	01-Nov-12	14-Nov-12	0	3	■ HVAC Insulation																							
AM1680	Admin/Media	Finish Drywall	6	6	02-Nov-12	09-Nov-12	0	0	■ Finish Drywall																							
AM2460	Admin/Media	Top of Wall Firestop	6	6	02-Nov-12	09-Nov-12	6	6	■ Top of Wall Firestop																							
AM1780	Admin/Media	Paint Prime Coat	3	3	12-Nov-12	14-Nov-12	0	0	■ Paint Prime Coat																							
AM2230	Admin/Media	Plywood Sheathing Data B156	2	2	12-Nov-12	13-Nov-12	8	33	■ Plywood Sheathing Data B156																							
AM2290	Admin/Media	Fire Alarm Enunciator Panel Data B156	5	5	12-Nov-12	16-Nov-12	0	40	■ Fire Alarm Enunciator Panel Data B156																							
AM1590	Admin/Media	Hollow Metal Doors	4	4	15-Nov-12	20-Nov-12	0	63	■ Hollow Metal Doors																							
AM1790	Admin/Media	Paint First Coat	3	3	15-Nov-12	19-Nov-12	0	0	■ Paint First Coat																							
AM1740	Admin/Media	Concrete Floor Sealing	3	3	15-Nov-12	19-Nov-12	56	67	■ Concrete Floor Sealing																							
AM1610	Admin/Media	Glaze Hollow Metal Doors & Frames	5	5	20-Nov-12	27-Nov-12	1	50	■ Glaze Hollow Metal Doors & Frames																							
AM1720	Admin/Media	Acoustical Ceilings Grid	6	6	20-Nov-12	28-Nov-12	0	0	■ Acoustical Ceilings Grid																							
AM1860	Admin/Media	Fire Extinguisher Cabinets	2	2	20-Nov-12	21-Nov-12	0	53	■ Fire Extinguisher Cabinets																							
AM1870	Admin/Media	Fire Extinguishers	2	2	20-Nov-12	21-Nov-12	4	58	■ Fire Extinguishers																							
AM1880	Admin/Media	Metal Storage Shelving	2	2	20-Nov-12	21-Nov-12	0	51	■ Metal Storage Shelving																							
AM1910	Admin/Media	Projection Screens	2	2	20-Nov-12	21-Nov-12	4	53	■ Projection Screens																							
AM2300	Admin/Media	Fire Alarm Fixtures & Trim	5	5	20-Nov-12	27-Nov-12	1	39	■ Fire Alarm Fixtures & Trim																							
AM2320	Admin/Media	Security System Fixtures & Trim	2	2	20-Nov-12	21-Nov-12	4	42	■ Security System Fixtures & Trim																							
AM2540	Admin/Media	Electric Water Coolers	2	2	20-Nov-12	21-Nov-12	24	45	■ Electric Water Coolers																							
AM1890	Admin/Media	Wood Storage Shelving	2	2	23-Nov-12	26-Nov-12	2	51	■ Wood Storage Shelving																							
AM1810	Admin/Media	Visual Display Boards	3	3	27-Nov-12	29-Nov-12	46	48	■ Visual Display Boards																							
AM2250	Admin/Media	Communications Data Racks & Terminations Data B156	10	10	27-Nov-12	10-Dec-12	0	25	■ Communications Data Racks & Terminations Data B156																							
AM2130	Admin/Media	HVAC Diffusers, Registers & Grilles	4	4	29-Nov-12	04-Dec-12	0	0	■ HVAC Diffusers, Registers & Grilles																							
AM1950	Admin/Media	Fire Protection Drops	8	8	05-Dec-12	14-Dec-12	0	31	■ Fire Protection Drops																							
AM2140	Admin/Media	HVAC Fixtures & Trim	5	5	06-Dec-12	12-Dec-12	0	39	■ HVAC Fixtures & Trim																							
AM2180	Admin/Media	Lighting Fixtures	6	6	11-Dec-12	18-Dec-12	0	19	■ Lighting Fixtures																							
AM2260	Admin/Media	Communications Fixtures & Trim	5	5	11-Dec-12	17-Dec-12	0	25	■ Communications Fixtures & Trim																							
AM2270	Admin/Media	Data/Intercom/Sound System Fixtures & Trim	5	5	11-Dec-12	17-Dec-12	0	25	■ Data/Intercom/Sound System Fixtures & Trim																							
AM1690	Admin/Media	Porcelain Tile Admin Toilets	4	4	19-Dec-12	24-Dec-12	0	14	■ Porcelain Tile Admin Toilets																							
AM2380	Admin/Media	Above Ceiling Inspection	1	1	19-Dec-12	19-Dec-12	8	28	■ Above Ceiling Inspection																							
AM2190	Admin/Media	Electrical Devices & Trim	10	10	26-Dec-12	09-Jan-13	0	18	■ Electrical Devices & Trim																							
AM2000	Admin/Media	Plumbing Fixtures & Trim	6	6	28-Dec-12	07-Jan-13	2	21	■ Plumbing Fixtures & Trim																							
AM1730	Admin/Media	Acoustical Ceilings Tile	6	6	03-Jan-13	10-Jan-13	0	20	■ Acoustical Ceilings Tile																							
AM1830	Admin/Media	Toilet Accessories Admin Toilets	2	2	10-Jan-13	11-Jan-13	8	19	■ Toilet Accessories Admin Toilets																							
AM1960	Admin/Media	Fire Protection Fixtures & Trim	5	5	11-Jan-13	17-Jan-13	0	25	■ Fire Protection Fixtures & Trim																							
AM1570	Admin/Media	Interior Architectural Woodwork	8	8	15-Jan-13	24-Jan-13	0	3	■ Interior Architectural Woodwork																							
AM1760	Admin/Media	Carpeting	4	4	24-Jan-13	29-Jan-13	0	0	■ Carpeting																							

Remaining Level of Effort   
  Remaining Work  
 Actual Level of Effort   
  Critical Remaining Work  
 Actual Work   
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		



Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart																							
AM2010	Admin/Media	Plumbing Architectural Woodwork Fixtures & Trim	4	4	25-Jan-13	30-Jan-13	0	18	■ Plumbing Architectural Woodwork Fixtures & Trim																							
AM1750	Admin/Media	Resilient Tile Floorings	4	4	30-Jan-13	04-Feb-13	0	0	■ Resilient Tile Floorings																							
AM2330	Admin/Media	Media Center Casework	5	5	30-Jan-13	05-Feb-13	0	2	■ Media Center Casework																							
AM1800	Admin/Media	Paint Final Coat	3	3	06-Feb-13	08-Feb-13	0	2	■ Paint Final Coat																							
AM1600	Admin/Media	Flush Wood Doors	6	6	11-Feb-13	18-Feb-13	0	2	■ Flush Wood Doors																							
AM1770	Admin/Media	Resilient Wall Base	3	3	11-Feb-13	13-Feb-13	11	11	■ Resilient Wall Base																							
AM1820	Admin/Media	Signage	4	4	11-Feb-13	14-Feb-13	0	5	■ Signage																							
AM1560	Admin/Media	Misc. Equipment & Specialties	4	4	11-Feb-13	14-Feb-13	10	10	■ Misc. Equipment & Specialties																							
AM1920	Admin/Media	Horizontal Louver Blinds	4	4	11-Feb-13	14-Feb-13	10	10	■ Horizontal Louver Blinds																							
AM1630	Admin/Media	Door Hardware	3	3	19-Feb-13	21-Feb-13	2	2	■ Door Hardware																							
AM1620	Admin/Media	Glaze Flush Wood Doors	3	3	19-Feb-13	21-Feb-13	2	2	■ Glaze Flush Wood Doors																							
<b>Multi-Purpose/Kitchen Building</b>			<b>214</b>	<b>214</b>	<b>27-Apr-12</b>	<b>28-Feb-13</b>	<b>0</b>	<b>0</b>																								
<b>Structure &amp; Exterior</b>			<b>175</b>	<b>175</b>	<b>27-Apr-12</b>	<b>04-Jan-13</b>	<b>0</b>	<b>39</b>																								
MK1280	Struct/Ext	FRP Footings	4	4	27-Apr-12	02-May-12	0	2	■ FRP Footings																							
MK1290	Struct/Ext	CMU Below Grade Stem Walls	3	3	03-May-12	07-May-12	0	2	■ CMU Below Grade Stem Walls																							
MK1300	Struct/Ext	Backfill CMU Stem Walls	3	3	08-May-12	10-May-12	2	2	■ Backfill CMU Stem Walls																							
MK1320	Struct/Ext	Electrical Feeder Underground	10	10	15-May-12	29-May-12	0	0	■ Electrical Feeder Underground																							
MK1310	Struct/Ext	Facility Sanitary Sewer Piping Underground	12	12	21-May-12	06-Jun-12	0	0	■ Facility Sanitary Sewer Piping Underground																							
MK1330	Struct/Ext	Stone & Prep. Platform Steps & Slab on Grade	2	2	24-May-12	25-May-12	0	2	■ Stone & Prep. Platform Steps & Slab on Grade																							
MK1340	Struct/Ext	Stone & Prep. Ramp Slab on Grade	2	2	24-May-12	25-May-12	1	2	■ Stone & Prep. Ramp Slab on Grade																							
MK1360	Struct/Ext	FRP Platform Steps & Slab on Grade	4	4	30-May-12	04-Jun-12	0	1	■ FRP Platform Steps & Slab on Grade																							
MK2960	Struct/Ext	Electrical Branch Underground	6	6	30-May-12	06-Jun-12	0	0	■ Electrical Branch Underground																							
MK1370	Struct/Ext	FRP Ramp Slab on Grade	4	4	05-Jun-12	08-Jun-12	1	1	■ FRP Ramp Slab on Grade																							
MK1350	Struct/Ext	Stone & Prep. Slab on Grade	3	3	07-Jun-12	11-Jun-12	0	0	■ Stone & Prep. Slab on Grade																							
MK1380	Struct/Ext	FRP Slab on Grade	6	6	12-Jun-12	19-Jun-12	0	0	■ FRP Slab on Grade																							
MK1390	Struct/Ext	CMU to Low Roof Bearing Elev.	8	8	20-Jun-12	29-Jun-12	0	0	■ CMU to Low Roof Bearing Elev.																							
MK1400	Struct/Ext	Hollow Metal CMU Frames	4	4	20-Jun-12	25-Jun-12	106	160	■ Hollow Metal CMU Frames																							
MK2310	Struct/Ext	Electrical Rough CMU to Roof Bearing Elev.	8	8	20-Jun-12	29-Jun-12	78	78	■ Electrical Rough CMU to Roof Bearing Elev.																							
MK2490	Struct/Ext	Facility Sanitary Sewers Piping Rough CMU to Roof Bearing Elev.	8	8	20-Jun-12	29-Jun-12	73	81	■ Facility Sanitary Sewers Piping Rough CMU to Roof Bearing Elev.																							
MK2530	Struct/Ext	Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.	8	8	20-Jun-12	29-Jun-12	73	73	■ Facility Water Distribution Piping Rough CMU to Roof Bearing Elev.																							
MK1410	Struct/Ext	Structural Steel Low Roof Bearing Elev.	3	3	27-Jun-12	29-Jun-12	10	10	■ Structural Steel Low Roof Bearing Elev.																							
MK1270	Struct/Ext	FRP Footings Walkway Cover System	3	3	03-Jul-12	06-Jul-12	53	136	■ FRP Footings Walkway Cover System																							
MK1000	Struct/Ext	RTU-5	2	2	11-Jul-12	12-Jul-12	101	161	■ RTU-5																							
MK1440	Struct/Ext	Structural Steel Joist Kitchen	3	3	17-Jul-12	19-Jul-12	0	0	■ Structural Steel Joist Kitchen																							
MK1470	Struct/Ext	CMU Steel Infill & Parapet Kitchen	3	3	17-Jul-12	19-Jul-12	0	0	■ CMU Steel Infill & Parapet Kitchen																							
MK1480	Struct/Ext	Steel Decking Kitchen	2	2	20-Jul-12	23-Jul-12	0	0	■ Steel Decking Kitchen																							
MK1430	Struct/Ext	CMU Steel Infill & Parapet Platform	3	3	24-Jul-12	26-Jul-12	0	0	■ CMU Steel Infill & Parapet Platform																							
MK1420	Struct/Ext	Structural Steel Joist Platform	3	3	24-Jul-12	26-Jul-12	0	0	■ Structural Steel Joist Platform																							
MK1450	Struct/Ext	Steel Decking Platform	2	2	27-Jul-12	30-Jul-12	0	0	■ Steel Decking Platform																							
MK2480	Struct/Ext	CMU to High Roof Bearing Elev.	8	8	07-Aug-12	16-Aug-12	0	0	■ CMU to High Roof Bearing Elev.																							
MK3190	Struct/Ext	Structural Steel High Roof Bearing Elev.	3	3	24-Aug-12	28-Aug-12	0	10	■ Structural Steel High Roof Bearing Elev.																							
MK1500	Struct/Ext	CMU Steel Infill & Parapet Multi-Purpose	4	4	28-Aug-12	31-Aug-12	0	10	■ CMU Steel Infill & Parapet Multi-Purpose																							
MK1460	Struct/Ext	Structural Steel Joist Multi-Purpose	3	3	29-Aug-12	31-Aug-12	0	10	■ Structural Steel Joist Multi-Purpose																							
MK1520	Struct/Ext	Steel Decking Multi-Purpose	2	2	04-Sep-12	05-Sep-12	0	11	■ Steel Decking Multi-Purpose																							
MK3160	Struct/Ext	Damproofing CMU East Elevation	3	3	05-Sep-12	07-Sep-12	0	9	■ Damproofing CMU East Elevation																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		



Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
MK3210	Struct/Ext	Ships Ladder	2	2	01-Nov-12	02-Nov-12	81	81	Ships Ladder																							
MK1730	Struct/Ext	Caulk Brick Veneer	6	6	02-Nov-12	09-Nov-12	0	66	Caulk Brick Veneer																							
MK1960	Struct/Ext	Metal Flashing, Coping & Trim Multi-Purpose Roof	2	2	02-Nov-12	05-Nov-12	10	76	Metal Flashing, Coping & Trim Multi-Purpose Roof																							
MK1840	Struct/Ext	Collection Boxes & Downspouts Platform Roof	2	2	12-Nov-12	13-Nov-12	0	66	Collection Boxes & Downspouts Platform Roof																							
MK3330	Struct/Ext	Can Wash Awning	2	2	12-Nov-12	13-Nov-12	74	74	Can Wash Awning																							
MK1900	Struct/Ext	Collection Boxes & Downspouts Kitchen Roof	2	2	14-Nov-12	15-Nov-12	0	66	Collection Boxes & Downspouts Kitchen Roof																							
MK1780	Struct/Ext	Gravel Platform Roof	2	2	14-Nov-12	15-Nov-12	72	72	Gravel Platform Roof																							
MK1930	Struct/Ext	Collection Boxes & Downspouts Penthouse Roof	2	2	16-Nov-12	19-Nov-12	0	66	Collection Boxes & Downspouts Penthouse Roof																							
MK1810	Struct/Ext	Gravel Kitchen Roof	2	2	16-Nov-12	19-Nov-12	70	70	Gravel Kitchen Roof																							
MK1860	Struct/Ext	Gravel Penthouse Roof	2	2	20-Nov-12	21-Nov-12	68	68	Gravel Penthouse Roof																							
MK1970	Struct/Ext	Collection Boxes & Downspouts Multi-Purpose Roof	2	2	20-Nov-12	21-Nov-12	0	66	Collection Boxes & Downspouts Multi-Purpose Roof																							
MK1920	Struct/Ext	Gravel Multi-Purpose Roof	2	2	23-Nov-12	26-Nov-12	66	66	Gravel Multi-Purpose Roof																							
MK3100	Struct/Ext	Coiling Counter Door	3	3	29-Nov-12	03-Dec-12	53	53	Coiling Counter Door																							
MK3400	Struct/Ext	Exterior Lighting Fixtures	3	3	02-Jan-13	04-Jan-13	22	36	Exterior Lighting Fixtures																							
<b>Multi-Purpose, Kitchen, Serving &amp; Dining</b>			<b>151</b>	<b>151</b>	<b>27-Jul-12</b>	<b>28-Feb-13</b>	<b>0</b>	<b>0</b>																								
MK2220	Multi/Kitch	Stage Curtain & Theatrical Lighting System Misc. Steel	5	5	27-Jul-12	02-Aug-12	79	79	Stage Curtain & Theatrical Lighting System Misc. Steel																							
MK2510	Multi/Kitch	6" CHWS&R Piping	6	6	11-Sep-12	18-Sep-12	0	20	6" CHWS&R Piping																							
MK2520	Multi/Kitch	3" HWS&R Piping	6	6	11-Sep-12	18-Sep-12	0	20	3" HWS&R Piping																							
MK2040	Multi/Kitch	Hollow Metal Stud Frames	5	5	08-Oct-12	12-Oct-12	17	17	Hollow Metal Stud Frames																							
MK2100	Multi/Kitch	Metal Stud Framing	2	2	08-Oct-12	09-Oct-12	0	3	Metal Stud Framing																							
MK2450	Multi/Kitch	Facility Water Distribution Piping Rough	10	10	15-Oct-12	26-Oct-12	0	0	Facility Water Distribution Piping Rough																							
MK2440	Multi/Kitch	Facility Sanitary Sewers Piping Rough	2	2	15-Oct-12	16-Oct-12	8	8	Facility Sanitary Sewers Piping Rough																							
MK2500	Multi/Kitch	Ductwork Multi-Purpose	6	6	17-Oct-12	24-Oct-12	0	0	Ductwork Multi-Purpose																							
MK2630	Multi/Kitch	Electrical Rough	10	10	22-Oct-12	02-Nov-12	0	0	Electrical Rough																							
MK2760	Multi/Kitch	Fire Alarm Rough	10	10	22-Oct-12	02-Nov-12	0	0	Fire Alarm Rough																							
MK2680	Multi/Kitch	Communications Rough	5	5	22-Oct-12	26-Oct-12	0	5	Communications Rough																							
MK2690	Multi/Kitch	Data/Intercom/Sound System Rough	5	5	22-Oct-12	26-Oct-12	5	5	Data/Intercom/Sound System Rough																							
MK2790	Multi/Kitch	Security System Rough	10	10	22-Oct-12	02-Nov-12	0	0	Security System Rough																							
MK2400	Multi/Kitch	Fire Protection Main Piping	3	3	25-Oct-12	29-Oct-12	0	5	Fire Protection Main Piping																							
MK2600	Multi/Kitch	Ductwork High Pressure Kitchen	4	4	25-Oct-12	30-Oct-12	0	0	Ductwork High Pressure Kitchen																							
MK2460	Multi/Kitch	Plumbing Insulation	5	5	29-Oct-12	02-Nov-12	0	0	Plumbing Insulation																							
MK2410	Multi/Kitch	Fire Protection Branch Piping	8	8	30-Oct-12	08-Nov-12	0	5	Fire Protection Branch Piping																							
MK2110	Multi/Kitch	Metal Stud Soffit Framing	5	5	31-Oct-12	06-Nov-12	0	0	Metal Stud Soffit Framing																							
MK2710	Multi/Kitch	Heating Coils Kitchen	2	2	31-Oct-12	01-Nov-12	0	0	Heating Coils Kitchen																							
MK2540	Multi/Kitch	Ductwork Low Pressure Kitchen	4	4	02-Nov-12	07-Nov-12	0	0	Ductwork Low Pressure Kitchen																							
MK2550	Multi/Kitch	Hydronic Piping Kitchen	3	3	02-Nov-12	06-Nov-12	6	11	Hydronic Piping Kitchen																							
MK2560	Multi/Kitch	HVAC Controls	2	2	02-Nov-12	05-Nov-12	22	22	HVAC Controls																							
MK2120	Multi/Kitch	Metal Stud Insulation	2	2	05-Nov-12	06-Nov-12	0	0	Metal Stud Insulation																							
MK2920	Multi/Kitch	Transformer Elec. B121	2	2	05-Nov-12	06-Nov-12	15	43	Transformer Elec. B121																							
MK2130	Multi/Kitch	Drywall	3	3	07-Nov-12	09-Nov-12	0	0	Drywall																							
MK1010	Multi/Kitch	Kitchen Exhaust Hoods KEH-1 & KEH-2	3	3	08-Nov-12	12-Nov-12	0	0	Kitchen Exhaust Hoods KEH-1 & KEH-2																							
MK2700	Multi/Kitch	Communications Cable Tray	2	2	09-Nov-12	12-Nov-12	0	5	Communications Cable Tray																							
MK2140	Multi/Kitch	Finish Drywall	4	4	12-Nov-12	15-Nov-12	0	0	Finish Drywall																							
MK3020	Multi/Kitch	Top of Wall Firestop	4	4	12-Nov-12	15-Nov-12	8	8	Top of Wall Firestop																							
MK2570	Multi/Kitch	Exhaust Ductwork	7	7	13-Nov-12	21-Nov-12	0	0	Exhaust Ductwork																							

Remaining Level of Effort    
  Actual Level of Effort    
  Actual Work    
  Remaining Work    
  Critical Remaining Work    
  Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
MK2720	Multi/Kitch	Communications Cabling	6	6	13-Nov-12	20-Nov-12	3	5	■ Communications Cabling																							
MK2590	Multi/Kitch	HVAC Insulation	4	4	15-Nov-12	20-Nov-12	5	5	■ HVAC Insulation																							
MK3300	Multi/Kitch	Freezer/Cooler	5	5	16-Nov-12	23-Nov-12	0	35	■ Freezer/Cooler																							
MK2240	Multi/Kitch	Paint Prime Coat	3	3	20-Nov-12	23-Nov-12	0	0	■ Paint Prime Coat																							
MK2580	Multi/Kitch	Exhaust Fans	4	4	23-Nov-12	28-Nov-12	0	0	■ Exhaust Fans																							
MK1090	Multi/Kitch	Metal Lockers	3	3	26-Nov-12	28-Nov-12	32	53	■ Metal Lockers																							
MK2050	Multi/Kitch	Hollow Metal Doors	4	4	26-Nov-12	29-Nov-12	60	60	■ Hollow Metal Doors																							
MK2250	Multi/Kitch	Paint First Coat	3	3	26-Nov-12	28-Nov-12	0	0	■ Paint First Coat																							
MK2000	Multi/Kitch	Gymnasium & Athletic Equipment	5	5	29-Nov-12	05-Dec-12	6	31	■ Gymnasium & Athletic Equipment																							
MK2070	Multi/Kitch	Glaze Hollow Metal Doors & Frames	5	5	29-Nov-12	05-Dec-12	51	51	■ Glaze Hollow Metal Doors & Frames																							
MK2180	Multi/Kitch	Acoustical Ceilings Grid	4	4	29-Nov-12	04-Dec-12	0	0	■ Acoustical Ceilings Grid																							
MK2320	Multi/Kitch	Fire Extinguisher Cabinets	2	2	29-Nov-12	30-Nov-12	0	54	■ Fire Extinguisher Cabinets																							
MK2330	Multi/Kitch	Fire Extinguishers	2	2	29-Nov-12	30-Nov-12	61	61	■ Fire Extinguishers																							
MK2350	Multi/Kitch	Wood Storage Shelving	2	2	29-Nov-12	30-Nov-12	54	54	■ Wood Storage Shelving																							
MK2780	Multi/Kitch	Fire Alarm Fixtures & Trim	5	5	29-Nov-12	05-Dec-12	24	41	■ Fire Alarm Fixtures & Trim																							
MK2800	Multi/Kitch	Security System Fixtures & Trim	2	2	29-Nov-12	30-Nov-12	16	44	■ Security System Fixtures & Trim																							
MK2910	Multi/Kitch	Panelboards & Terminations Elec. B121	5	5	29-Nov-12	05-Dec-12	9	28	■ Panelboards & Terminations Elec. B121																							
MK2930	Multi/Kitch	Sound System Rack Elec. B121	5	5	29-Nov-12	05-Dec-12	13	51	■ Sound System Rack Elec. B121																							
MK2980	Multi/Kitch	Panelboards & Terminations Kitchen B129	5	5	29-Nov-12	05-Dec-12	42	56	■ Panelboards & Terminations Kitchen B129																							
MK2270	Multi/Kitch	Projection Screens	2	2	29-Nov-12	30-Nov-12	54	54	■ Projection Screens																							
MK2610	Multi/Kitch	HVAC Diffusers, Registers & Grilles	2	2	05-Dec-12	06-Dec-12	0	0	■ HVAC Diffusers, Registers & Grilles																							
MK2620	Multi/Kitch	HVAC Fixtures & Trim	2	2	13-Dec-12	14-Dec-12	30	44	■ HVAC Fixtures & Trim																							
MK3290	Multi/Kitch	Acoustical Room Components	10	10	14-Dec-12	28-Dec-12	25	25	■ Acoustical Room Components																							
MK2420	Multi/Kitch	Fire Protection Drops	6	6	17-Dec-12	24-Dec-12	11	34	■ Fire Protection Drops																							
MK2740	Multi/Kitch	Communications Fixtures & Trim	5	5	18-Dec-12	24-Dec-12	0	28	■ Communications Fixtures & Trim																							
MK2750	Multi/Kitch	Data/Intercom/Sound System Fixtures & Trim	5	5	18-Dec-12	24-Dec-12	0	28	■ Data/Intercom/Sound System Fixtures & Trim																							
MK2890	Multi/Kitch	Lighting Fixtures Sports Light	3	3	19-Dec-12	21-Dec-12	0	19	■ Lighting Fixtures Sports Light																							
MK2660	Multi/Kitch	Lighting Fixtures Lay In	5	5	24-Dec-12	31-Dec-12	0	19	■ Lighting Fixtures Lay In																							
MK2150	Multi/Kitch	Quarry Tile Kitchen B129	8	8	26-Dec-12	07-Jan-13	0	14	■ Quarry Tile Kitchen B129																							
MK2730	Multi/Kitch	Theatrical / Stage Lighting System	5	5	02-Jan-13	08-Jan-13	1	19	■ Theatrical / Stage Lighting System																							
MK2880	Multi/Kitch	Above Ceiling Inspection	1	1	02-Jan-13	02-Jan-13	6	29	■ Above Ceiling Inspection																							
MK2640	Multi/Kitch	Quarry Tile Dry Storage B138	3	3	08-Jan-13	10-Jan-13	0	14	■ Quarry Tile Dry Storage B138																							
MK2650	Multi/Kitch	Quarry Tile Dish Wash B139	3	3	08-Jan-13	10-Jan-13	0	14	■ Quarry Tile Dish Wash B139																							
MK2670	Multi/Kitch	Electrical Devices & Trim	10	10	10-Jan-13	23-Jan-13	0	18	■ Electrical Devices & Trim																							
MK1980	Multi/Kitch	Food Service Equipment	10	10	11-Jan-13	24-Jan-13	0	14	■ Food Service Equipment																							
MK2190	Multi/Kitch	Acoustical Ceilings Tile	4	4	11-Jan-13	16-Jan-13	1	23	■ Acoustical Ceilings Tile																							
MK2160	Multi/Kitch	Quarry Tile Toilet B136	3	3	11-Jan-13	15-Jan-13	0	16	■ Quarry Tile Toilet B136																							
MK2170	Multi/Kitch	Quarry Tile Laundry B134	3	3	11-Jan-13	15-Jan-13	0	21	■ Quarry Tile Laundry B134																							
MK2470	Multi/Kitch	Plumbing Fixtures & Trim	6	6	16-Jan-13	23-Jan-13	0	16	■ Plumbing Fixtures & Trim																							
MK2340	Multi/Kitch	Quarry Tile Lockers B135	3	3	16-Jan-13	18-Jan-13	0	21	■ Quarry Tile Lockers B135																							
MK2390	Multi/Kitch	Quarry Tile Office B137	3	3	16-Jan-13	18-Jan-13	21	21	■ Quarry Tile Office B137																							
MK2430	Multi/Kitch	Fire Protection Fixtures & Trim	3	3	18-Jan-13	22-Jan-13	23	25	■ Fire Protection Fixtures & Trim																							
MK2290	Multi/Kitch	Toilet Accessories Toilet B136	2	2	24-Jan-13	25-Jan-13	16	16	■ Toilet Accessories Toilet B136																							
MK3320	Multi/Kitch	Foodservice Equipment Ductwork Equipment Final Connections	3	3	25-Jan-13	29-Jan-13	0	14	■ Foodservice Equipment Ductwork Equipment Final Connections																							
MK3310	Multi/Kitch	Foodservice Equipmnet Electrical Final Equipment Connections	5	5	30-Jan-13	05-Feb-13	0	14	■ Foodservice Equipmnet Electrical Final Equipment Connections																							

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
MK2210	Multi/Kitch	Resilient Tile Floorings	5	5	05-Feb-13	11-Feb-13	0	0																								
MK2010	Multi/Kitch	Operable Panel Partition	3	3	12-Feb-13	14-Feb-13	2	2																								
MK2370	Multi/Kitch	Platform Oak Treads	5	5	12-Feb-13	18-Feb-13	0	0																								
MK2260	Multi/Kitch	Paint Final Coat	3	3	19-Feb-13	21-Feb-13	0	0																								
MK1990	Multi/Kitch	Stage Curtains	5	5	22-Feb-13	28-Feb-13	0	0																								
MK2060	Multi/Kitch	Flush Wood Doors	2	2	22-Feb-13	25-Feb-13	0	0																								
MK2230	Multi/Kitch	Resilient Wall Base	2	2	22-Feb-13	25-Feb-13	0	1																								
MK2280	Multi/Kitch	Signage	3	3	22-Feb-13	26-Feb-13	2	2																								
MK2020	Multi/Kitch	Misc. Equipment & Specialties	4	4	22-Feb-13	27-Feb-13	1	1																								
MK2380	Multi/Kitch	Horizontal Louver Blinds	2	2	22-Feb-13	25-Feb-13	3	3																								
MK2360	Multi/Kitch	Washer/Dryer Laundry B134	2	2	22-Feb-13	25-Feb-13	3	3																								
MK2090	Multi/Kitch	Door Hardware	2	2	26-Feb-13	27-Feb-13	0	0																								
MK2080	Multi/Kitch	Glaze Flush Wood Doors	2	2	26-Feb-13	27-Feb-13	0	0																								
<b>Boiler, Main Electric &amp; Generator Switch</b>			176	176	20-Jun-12	27-Feb-13	0	1																								
MK2030	Boiler/Elec	FRP Housekeeping Pads Boiler B130	5	5	20-Jun-12	26-Jun-12	94	100																								
MK2810	Boiler/Elec	FRP Housekeeping Pads Elec. B132	5	5	20-Jun-12	26-Jun-12	94	94																								
MK2900	Boiler/Elec	Ships Ladder	2	2	20-Sep-12	21-Sep-12	111	111																								
MK3200	Boiler/Elec	Electrical Rough Branch Circuitry	10	10	22-Oct-12	02-Nov-12	3	3																								
MK3260	Boiler/Elec	6" CHWS&R Piping	12	12	30-Oct-12	14-Nov-12	0	15																								
MK3270	Boiler/Elec	3" HWS&R Piping	12	12	30-Oct-12	14-Nov-12	0	15																								
MK3050	Boiler/Elec	Paint Prime Coat	2	2	02-Nov-12	05-Nov-12	0	0																								
MK2200	Boiler/Elec	Concrete Floor Sealing	3	3	06-Nov-12	08-Nov-12	74	75																								
MK3060	Boiler/Elec	Paint First Coat	2	2	06-Nov-12	07-Nov-12	0	0																								
MK1020	Boiler/Elec	Electric Heater EUH-1	2	2	08-Nov-12	09-Nov-12	0	10																								
MK1030	Boiler/Elec	Boiler B-1 & B-2	5	5	08-Nov-12	14-Nov-12	0	6																								
MK1040	Boiler/Elec	Hot Water Pumps HWP-1 & HWP-2	5	5	08-Nov-12	14-Nov-12	0	6																								
MK1050	Boiler/Elec	Hot Water Pumps BHWP-3 & BHWP-4	5	5	08-Nov-12	14-Nov-12	0	6																								
MK1060	Boiler/Elec	Chilled Water Pumps CHWP-1 & CHWP-2	5	5	08-Nov-12	14-Nov-12	0	6																								
MK1070	Boiler/Elec	Chilled Water Pumps BCHWP12 & BCHWP-3	5	5	08-Nov-12	14-Nov-12	0	6																								
MK1100	Boiler/Elec	Water Heaters WH-1 & WH-2	2	2	08-Nov-12	09-Nov-12	3	9																								
MK2870	Boiler/Elec	Security Equipment Popit Can B131	3	3	08-Nov-12	12-Nov-12	14	70																								
MK2990	Boiler/Elec	MDP	2	2	08-Nov-12	09-Nov-12	0	0																								
MK3390	Boiler/Elec	Variable Frequency Drives (VFDs)	5	5	08-Nov-12	14-Nov-12	6	6																								
MK2860	Boiler/Elec	Fire Protection Riser Piping B130	5	5	09-Nov-12	15-Nov-12	11	67																								
MK2820	Boiler/Elec	Transformer Elec. B132	2	2	12-Nov-12	13-Nov-12	0	0																								
MK3000	Boiler/Elec	Transformers Elec. B112	2	2	12-Nov-12	13-Nov-12	0	5																								
MK2830	Boiler/Elec	Panelboards & Terminations Elec. B132	7	7	14-Nov-12	23-Nov-12	0	0																								
MK3010	Boiler/Elec	Automatic Transfer Switch ATS Gen Switch B131	2	2	14-Nov-12	15-Nov-12	5	5																								
MK1110	Boiler/Elec	Gas Piping	6	6	15-Nov-12	23-Nov-12	6	9																								
MK3280	Boiler/Elec	HVAC Insulation	10	10	15-Nov-12	29-Nov-12	0	55																								
MK2770	Boiler/Elec	Fire Alarm Control Panel B131	5	5	19-Nov-12	26-Nov-12	5	61																								
MK2840	Boiler/Elec	Lighting Fixtures	3	3	26-Nov-12	28-Nov-12	0	56																								
MK3040	Boiler/Elec	Electrical Branch Circuitry Final Equipment Connections	5	5	26-Nov-12	30-Nov-12	0	0																								
MK2850	Boiler/Elec	Electrical Devices & Trim	3	3	29-Nov-12	03-Dec-12	0	56																								
MK3340	Boiler/Elec	HVAC Pipe Painting & Labeling	5	5	30-Nov-12	06-Dec-12	36	55																								

- Resilient Tile Floorings
- Operable Panel Partition
- Platform Oak Treads
- Paint Final Coat
- Stage Curtains
- Flush Wood Doors
- Resilient Wall Base
- Signage
- Misc. Equipment & Specialties
- Horizontal Louver Blinds
- Washer/Dryer Laundry B134
- Door Hardware
- Glaze Flush Wood Doors
- FRP Housekeeping Pads Boiler B130
- FRP Housekeeping Pads Elec. B132
- Ships Ladder
- Electrical Rough Branch Circuitry
- 6" CHWS&R Piping
- 3" HWS&R Piping
- Paint Prime Coat
- Concrete Floor Sealing
- Paint First Coat
- Electric Heater EUH-1
- Boiler B-1 & B-2
- Hot Water Pumps HWP-1 & HWP-2
- Hot Water Pumps BHWP-3 & BHWP-4
- Chilled Water Pumps CHWP-1 & CHWP-2
- Chilled Water Pumps BCHWP12 & BCHWP-3
- Water Heaters WH-1 & WH-2
- Security Equipment Popit Can B131
- MDP
- Variable Frequency Drives (VFDs)
- Fire Protection Riser Piping B130
- Transformer Elec. B132
- Transformers Elec. B112
- Panelboards & Terminations Elec. B132
- Automatic Transfer Switch ATS Gen Switch B131
- Gas Piping
- HVAC Insulation
- Fire Alarm Control Panel B131
- Lighting Fixtures
- Electrical Branch Circuitry Final Equipment Connections
- Electrical Devices & Trim
- HVAC Pipe Painting & Labeling

Remaining Level of Effort    
  Remaining Work  
 Actual Level of Effort    
  Critical Remaining Work  
 Actual Work    
 ◆ ◆ Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		

Activity ID	Area	Activity Name	Original Duration	Remaining Duration	Start	Finish	Free Float	Total Float	2012												2013											
									Gantt Chart Area																							
MK3070	Boiler/Elec	Paint Final Coat	2	2	04-Dec-12	05-Dec-12	54	56	█ Paint Final Coat																							
MK3080	Boiler/Elec	Resilient Wall Base	2	2	26-Feb-13	27-Feb-13	1	1	█ Resilient Wall Base																							
<b>Penthouse</b>			68	68	14-Sep-12	19-Dec-12	0	47																								
MK1140	Penthouse	Facility Sanitary Sewers Piping Rough	3	3	14-Sep-12	18-Sep-12	0	11	█ Facility Sanitary Sewers Piping Rough																							
MK1680	Penthouse	3" CHWS&R Piping Riser First Floor to Penthouse	2	2	19-Sep-12	20-Sep-12	49	97	█ 3" CHWS&R Piping Riser First Floor to Penthouse																							
MK1690	Penthouse	2-1/2" HWS&R Piping Riser First Floor to Penthouse	2	2	19-Sep-12	20-Sep-12	49	97	█ 2-1/2" HWS&R Piping Riser First Floor to Penthouse																							
MK1600	Penthouse	AHU-4	2	2	25-Sep-12	26-Sep-12	0	11	█ AHU-4																							
MK1150	Penthouse	Fire Alarm Rough	3	3	29-Oct-12	31-Oct-12	0	7	█ Fire Alarm Rough																							
MK1160	Penthouse	Electrical Rough	5	5	29-Oct-12	02-Nov-12	0	5	█ Electrical Rough																							
MK1180	Penthouse	Fire Alarm Fixtures & Trim	2	2	01-Nov-12	02-Nov-12	77	79	█ Fire Alarm Fixtures & Trim																							
MK1190	Penthouse	Lighting Fixtures	2	2	05-Nov-12	06-Nov-12	0	73	█ Lighting Fixtures																							
MK1170	Penthouse	Metal Stud Insulation	2	2	07-Nov-12	08-Nov-12	1	3	█ Metal Stud Insulation																							
MK1200	Penthouse	Electrical Devices & Trim	2	2	07-Nov-12	08-Nov-12	51	74	█ Electrical Devices & Trim																							
MK1210	Penthouse	Drywall	2	2	12-Nov-12	13-Nov-12	2	2	█ Drywall																							
MK2970	Penthouse	Mechanical Equipment Branch Circuitry	4	4	12-Nov-12	15-Nov-12	10	10	█ Mechanical Equipment Branch Circuitry																							
MK1220	Penthouse	Finish Drywall	4	4	16-Nov-12	21-Nov-12	0	0	█ Finish Drywall																							
MK1230	Penthouse	Paint Prime Coat	1	1	23-Nov-12	23-Nov-12	0	0	█ Paint Prime Coat																							
MK1240	Penthouse	Paint First Coat	1	1	26-Nov-12	26-Nov-12	0	0	█ Paint First Coat																							
MK1250	Penthouse	Paint Final Coat	1	1	27-Nov-12	27-Nov-12	0	0	█ Paint Final Coat																							
MK1260	Penthouse	Electric Unit Heaters EUH-1	2	2	28-Nov-12	29-Nov-12	0	0	█ Electric Unit Heaters EUH-1																							
MK1620	Penthouse	Ductwork	5	5	30-Nov-12	06-Dec-12	0	0	█ Ductwork																							
MK1700	Penthouse	3" CHWS&R Piping	3	3	30-Nov-12	04-Dec-12	0	48	█ 3" CHWS&R Piping																							
MK1710	Penthouse	2-1/2" HWS&R Piping	3	3	30-Nov-12	04-Dec-12	2	48	█ 2-1/2" HWS&R Piping																							
MK1630	Penthouse	HVAC Controls	5	5	30-Nov-12	06-Dec-12	0	0	█ HVAC Controls																							
MK1750	Penthouse	HVAC Insulation	6	6	07-Dec-12	14-Dec-12	0	46	█ HVAC Insulation																							
MK2300	Penthouse	HVAC Pipe Painting & Labeling	3	3	17-Dec-12	19-Dec-12	27	46	█ HVAC Pipe Painting & Labeling																							

Remaining Level of Effort    
  Actual Level of Effort    
  Actual Work  
 Remaining Work    
  Critical Remaining Work  
 Milestone    
  Milestone



Date	Revision	Checked	Approved
27-Feb-12	Baseline Draft		
23-Mar-12	Baseline Draft Revised		
23-Apr-12	Baseline		