

Activity ID	WBS	Area	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Free Float	Total Float	2010												2011																																				
												Jun 21	Jun 28	Jul 05	Jul 12	Jul 19	Jul 26	Aug 02	Aug 09	Aug 16	Aug 23	Aug 30	Sep 06	Sep 13	Sep 20	Sep 27	Oct 04	Oct 11	Oct 18	Oct 25	Nov 01	Nov 08	Nov 15	Nov 22	Nov 29	Dec 06	Dec 13	Dec 20	Dec 27	Jan 03	Jan 10	Jan 17	Jan 24	Jan 31	Feb 07	Feb 14	Feb 21	Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	Apr 04	Apr 11	Apr 18	Apr 25	M	M	M	M
Milestones																																																												
No Area																																																												
M1000	Julian-1		Notice to Proceed	0	0	24-Jun-10	29-Jul-11	24-Jun-10	29-Jul-11	0	0	◆ Notice to Proceed																																																
M1030	Julian-1		Third Floor Dry In	0	0		29-Nov-10		28-Dec-10	0	20	◆ Third Floor Dry In																																																
M1050	Julian-1		Second Floor Dry In	0	0		30-Dec-10		05-Jan-11	0	3	◆ Second Floor Dry In																																																
M1060	Julian-1		First Floor Dry In	0	0		30-Dec-10		24-Jan-11	0	16	◆ First Floor Dry In																																																
M1070	Julian-1		Basement Dry In	0	0		13-Jan-11		01-Feb-11	0	13	◆ Basement Dry In																																																
M1040	Julian-1		Conditioned Air	0	0	25-Mar-11		25-Mar-11				◆ Conditioned Air																																																
M1010	Julian-1		Substantial Completion	0	0	01-Jun-11		01-Jun-11				◆ Substantial Completion																																																
M1020	Julian-1		Final Completion	0	0	29-Jul-11		29-Jul-11				◆ Final Completion																																																
General Conditions																																																												
No Area																																																												
GC1000	Julian-1		Mobilization	5	5	24-Jun-10	30-Jun-10	25-Jun-10	01-Jul-10	0	1	■ Mobilization																																																
GC1010	Julian-1		Overhead	280	280	24-Jun-10	29-Jul-11	24-Jun-10	29-Jul-11	0	0	■ Overhead																																																
GC1020	Julian-1		Bonds & Insurance	5	5	24-Jun-10	30-Jun-10	25-Jun-10	01-Jul-10	0	1	■ Bonds & Insurance																																																
GC1030	Julian-1		General Conditions	280	280	24-Jun-10	29-Jul-11	24-Jun-10	29-Jul-11	0	0	■ General Conditions																																																
GC1040	Julian-1		Punch List	20	20	02-Jun-11	29-Jun-11	02-Jun-11	29-Jun-11	0	0	■ Punch List																																																
Inspections & Testing																																																												
No Area																																																												
IT1060	Julian-1		Permanent Power Inspection	1	1	07-Jan-11	07-Jan-11	15-Mar-11	15-Mar-11	0	47	■ Permanent Power Inspection																																																
IT1050	Julian-1		Permanent Power	2	2	10-Jan-11	11-Jan-11	16-Mar-11	17-Mar-11	0	47	■ Permanent Power																																																
IT1030	Julian-1		Mechanical Final Inspection	1	1	18-Apr-11	18-Apr-11	25-May-11	25-May-11	27	27	■ Mechanical Final Inspection																																																
IT1020	Julian-1		Plumbing Final Inspection	1	1	18-May-11	18-May-11	25-May-11	25-May-11	5	5	■ Plumbing Final Inspection																																																
IT1040	Julian-1		Electrical Final Inspection	1	1	25-May-11	25-May-11	25-May-11	25-May-11	0	0	■ Electrical Final Inspection																																																
IT1000	Julian-1		Life Safety Testing & Inspection	3	3	26-May-11	31-May-11	26-May-11	31-May-11	0	0	■ Life Safety Testing & Inspection																																																
IT1010	Julian-1		Final Building Inspection	1	1	01-Jun-11	01-Jun-11	01-Jun-11	01-Jun-11	0	0	■ Final Building Inspection																																																
Commissioning																																																												
No Area																																																												
C1280	Julian-1		BFP Test & Certification	2	2	27-Oct-10	28-Oct-10	24-May-11	25-May-11	146	146	■ BFP Test & Certification																																																
C1040	Julian-1		Electrical Equipment Start Up	5	5	12-Jan-11	18-Jan-11	18-Mar-11	24-Mar-11	47	47	■ Electrical Equipment Start Up																																																
C1030	Julian-1		Mechanical Equipment Start Up	5	5	18-Mar-11	24-Mar-11	18-Mar-11	24-Mar-11	0	0	■ Mechanical Equipment Start Up																																																
C1090	Julian-1.223400		Fuel Fired Domestic Water Heater Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Fuel Fired Domestic Water Heater Commissioning																																																
C1110	Julian-1.230900		Sequence of Operation for HVAC Controls Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Sequence of Operation for HVAC Controls Commissioning																																																
C1120	Julian-1.232113		HVAC Piping Systems Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ HVAC Piping Systems Commissioning																																																
C1130	Julian-1.232123		Hydronic Pumps Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Hydronic Pumps Commissioning																																																
C1140	Julian-1.232500		HVAC Water Treatment Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ HVAC Water Treatment Commissioning																																																
C1150	Julian-1.233113		Metal Ducts and Air Duct Accessories Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Metal Ducts and Air Duct Accessories Commissioning																																																
C1160	Julian-1.233413		Axial HVAC Fans Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Axial HVAC Fans Commissioning																																																
C1170	Julian-1.233416		Centrifugal HVAC Fans Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Centrifugal HVAC Fans Commissioning																																																
C1180	Julian-1.233600		Air Terminal Units Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Air Terminal Units Commissioning																																																
C1190	Julian-1.234100		Particulate Air Filtration Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Particulate Air Filtration Commissioning																																																
C1200	Julian-1.235216		Water Tube Boilers Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Water Tube Boilers Commissioning																																																
C1210	Julian-1.236423		Scroll Water Chillers Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Scroll Water Chillers Commissioning																																																
C1220	Julian-1.237313		Modular Indoor Central Station Air Handling Units Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Modular Indoor Central Station Air Handling Units Commissioning																																																
C1230	Julian-1.233413		Fan Coil Units Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Fan Coil Units Commissioning																																																
C1240	Julian-1.260923		Lighting Controls Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Lighting Controls Commissioning																																																
C1250	Julian-1.265100		Interior Lighting Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Interior Lighting Commissioning																																																
C1260	Julian-1.265600		Exterior Lighting Commissioning	5	5	02-Jun-11	08-Jun-11	03-Jun-11	09-Jun-11	0	1	■ Exterior Lighting Commissioning																																																
C1290	Julian-1.230593		Testing, Adjusting and Balancing Commissioning	10	10	09-Jun-11	22-Jun-11	10-Jun-11	23-Jun-11	0	1	■ Testing, Adjusting and Balancing Commissioning																																																
C1050	Julian-1.017839		Project Record Documents	5	5	23-Jun-11	29-Jun-11	24-Jun-11	30-Jun-11	0	1	■ Project Record Documents																																																
C1010	Julian-1.017823		Assemble Operation & Maintenance Data	20	20	30-Jun-11	28-Jul-11	01-Jul-11	29-Jul-11	1	1	■ Assemble Operation & Maintenance Data																																																
C1060	Julian-1.017700		Final Cleaning	5	5	30-Jun-11	07-Jul-11	30-Jun-11	07-Jul-11	0	0	■ Final Cleaning																																																
C1000	Julian-1.017800		Demonstration & Training	5	5	06-Jul-11	14-Jul-11	08-Jul-11	14-Jul-11	0	0	■ Demonstration & Training																																																
C1070	Julian-1.018113		LEED Air Space Flush-Out	10	10	15-Jul-11	29-Jul-11	15-Jul-11	29-Jul-11	0	0	■ LEED Air Space Flush-Out																																																
C1080	Julian-1.018113		LEED Air Quality Testing	1	1	29-Jul-11	29-Jul-11	29-Jul-11	29-Jul-11	0	0	■ LEED Air Quality Testing																																																
Submittals & Procurement																																																												
No Area																																																												
SP1000	Julian-1.033000		Submit Cast-In-Place Concrete Mix Designs	10	10	24-Jun-10	08-Jul-10	30-Jul-10	12-Aug-10	0	25	■ Submit Cast-In-Place Concrete Mix Designs																																																
SP1020	Julian-1.042000		Submit Unit Masonry	10	10	24-Jun-10	08-Jul-10	10-Aug-10	23-Aug-10	0	32	■ Submit Unit Masonry																																																
SP1050	Julian-1.051200		Submit Structural Steel SD's CL 1 & 11	5	5	24-Jun-10	30-Jun-10	08-Jul-10	14-Jul-10	0	9	■ Submit Structural Steel SD's CL 1 & 11																																																
SP1080	Julian-1.054000		Submit Cold Formed Metal Framing	10	10	24-Jun-10	08-Jul-10	12-Jul-10	23-Jul-10	0	11	■ Submit Cold Formed Metal Framing																																																
SP1140	Julian-1.055100		Submit Metal Stairs	20	20	24-Jun-10	22-Jul-10	27-Aug-10	24-Sep-10	0	45	■ Submit Metal Stairs																																																
SP1170	Julian-1.055213		Submit Pipe and Tube Railings	10	10	24-Jun-10	08-Jul-10	07-Mar-11	18-Mar-11	0	177	■ Submit Pipe and Tube Railings																																																
SP1200	Julian-1.062013		Submit Exterior Finish Carpentry	10	10	24-Jun-10	08-Jul-10	21-Oct-10	03-Nov-10	0	83	■ Submit Exterior Finish Carpentry																																																
SP1230	Julian-1.064023		Submit Interior Architectural Woodwork	15	15	24-Jun-10	15-Jul-10	18-Feb-11	10-Mar-11	0	166	■ Submit Interior Architectural Woodwork																																																
SP1290	Julian-1.074110		Submit Preformed Metal Roofing	10	10	24-Jun-10	08-Jul-10	16-Aug-10	27-Aug-10	0	36	■ Submit Preformed Metal Roofing																																																
SP1320	Julian-1.075370		Submit Modified Bitumen Roofing	10	10	24-Jun-10	08-Jul-10	23-Sep-10	06-Oct-10	0	63	■ Submit Modified Bitumen Roofing																																																
SP1350	Julian-1.081113		Submit Steel Doors & Frames	10	10	24-Jun-10	08-Jul-10	11-Nov-10	24-Nov-10	0	98	■ Submit Steel Doors & Frames																																																
SP1380	Julian-1.081416		Submit Flush Wood Doors	10	10	24-Jun-10	08-Jul-10	29-Mar-11	11-Apr-11	0	193	■ Submit Flush Wood Doors																																																
SP1410	Julian-1.085113		Submit Aluminum Windows	10	10	24-Jun-10	08-Jul-10	14-Jul-10	27-Jul-10	0	13	■ Submit Aluminum Windows																																																
SP1440	Julian-1.086300		Submit Metal-Framed Skylights	25	25	24-Jun-10	29-Jul-10	29-Jun-10	03-Aug-10	0	3	■ Submit Metal-Framed Skylights																																																
SP1470	Julian-1.087100		Submit Door Hardware	20	20	24-Jun-10	22-Jul-10	16-Mar-11	12-Apr-11	0	184	■ Submit Door Hardware																																																
SP1500	Julian-1.088000		Submit Glazing	10	10	24-Jun-10	08-Jul-10	28-Feb-11	11-Mar-11	0	172	■ Submit Glazing																																																
SP1530	Julian-1.089000		Submit Louvers & Vents	10	10	24-Jun-10	08-Jul-10	04-Nov-10	17-Nov-10	0	93	■ Submit Louvers & Vents																																																
SP1560	Julian-1.092600		Submit Gypsum Board Assemblies	10	10	24-Jun-10	08-Jul-10	30-Nov-10	13-Dec-10	0	110	■ Submit Gypsum Board Assemblies																																																
SP1590	Julian-1.093000		Submit Ceramic Tile	10	10	24-Jun-10	08-Jul-10	09-Dec-10	22-Dec-10	0	117	■ Submit Ceramic Tile																																																
SP1620	Julian-1.095113		Submit Acoustical Panel Ceilings	10	10	24-Jun-10	08-Jul-10	07-Jan-11	20-Jan-11	0	136	■ Submit Acoustical Panel Ceilings																																																
SP1650	Julian-1.096519		Submit Resilient Floor Tile & Accessories	10	10	24-Jun-10	08-Jul-10	21-Feb-11	04-Mar-11	0	167	■ Submit Resilient Floor Tile & Accessories																																																
SP1680	Julian-1.097723		Submit Fabric-Wrapped Wall Panels	10	10	24-Jun-10	08-Jul-10	08-Feb-11	21-Feb-11	0	158	■ Submit Fabric-Wrapped Wall Panels																																																
SP1710	Julian-1.099100		Submit Painting	10	10	24-Jun-10	08-Jul-10	07-Dec-10	20-Dec-10	0	115	■ Submit Painting																																																
SP1770	Julian-1.101100		Submit Visual Display Surfaces	10	10	24-Jun-10	08-Jul-10	17-Feb-11	02-Mar-11	0	165	■ Submit Visual Display Surfaces																																																
SP1800	Julian-1.101200		Submit Display Cases	10	10	24-Jun-10	08-Jul-10	10-Mar-11	23-Mar-11	0	180	■ Submit Display Cases																																																
SP1830	Julian-1.101400		Submit Signage	10	10	24-Jun-10	08-Jul-10	01-Apr-11	14-Apr-11	0	196	■ Submit Signage																																																
SP1860	Julian-1.102113		Submit Toilet Compartments	10	10	24-Jun-10	08-Jul-10	22-Mar-11	04-Apr-11	0	188	■ Submit Toilet Compartments																																																
SP1890	Julian-1.102400		Submit Equipment Screens	20	20	24-Jun-10	22-Jul-10	15-Mar-11	11-Apr-11	0	183	■ Submit Equipment Screens																																																
SP1920	Julian-1.102800		Submit Toilet, Bath & Laundry Accessories	10	10	24-Jun-10	08-Jul-10	28-Mar-11	08-Apr-11	0	192	■ Submit Toilet, Bath & Laundry Accessories																																																
SP1950	Julian-1.104416		Submit Fire Extinguishers & Cabinets	10	10	24-Jun-10	08-Jul-10	18-Apr-11	29-Apr-11	0	207	■ Submit Fire Extinguishers & Cabinets																																																
SP1980	Julian-1.105113		Submit Metal Lockers	10	10	24-Jun-10	08-Jul-10	26-Jan-11	08-Feb-11	0	149	■ Submit Metal Lockers																																																
SP2010	Julian-1.105613		Submit Metal Storage Shelving	10	10	24-Jun-10	08-Jul-10	15-Apr-11	28-Apr-11	0	206	■ Submit Metal Storage Shelving																																																
SP2040	Julian-1.110000		Submit Misc. Equipment	10	10	24-Jun-10	08-Jul-10	18-Apr-11	29-Apr-11	0	207	■ Submit Misc. Equipment																																																

North Elevation											
Activity ID	WBS	Area	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Free Float	Total Float
A590	Julian-1.045010	North	Brick Tuck Point Repairs North Elevation	5	5	13-Aug-10	19-Aug-10	01-Dec-10	07-Dec-10	0	67
A1150	Julian-1.085113	North	Window Demo North Wing Second Floor	2	2	12-Nov-10	15-Nov-10	08-Dec-10	09-Dec-10	0	17
A990	Julian-1.061000	North	Window Blocking North Wing Second Floor	2	2	16-Nov-10	17-Nov-10	10-Dec-10	13-Dec-10	4	17
A2960	Julian-1.085113	North	Windows North Wing Second Floor	4	4	22-Nov-10	26-Nov-10	10-Dec-10	15-Dec-10	0	13
A1250	Julian-1.085113	North	Window Demo North Wing First Floor	2	2	07-Dec-10	08-Dec-10	03-Jan-11	04-Jan-11	0	17
A8700	Julian-1.061000	North	Window Blocking North Wing First Floor	2	2	09-Dec-10	10-Dec-10	05-Jan-11	06-Jan-11	4	17
A2970	Julian-1.085113	North	Windows North Wing First Floor	2	2	15-Dec-10	16-Dec-10	05-Jan-11	06-Jan-11	0	13
A1450	Julian-1.085113	North	Window Demo North Wing Basement Floor	2	2	23-Dec-10	27-Dec-10	14-Jan-11	17-Jan-11	0	14
A9710	Julian-1.061000	North	Window Blocking North Wing Basement Floor	2	2	28-Dec-10	29-Dec-10	19-Jan-11	20-Jan-11	2	15
A3180	Julian-1.085113	North	Windows North Wing Basement	2	2	30-Dec-10	03-Jan-11	19-Jan-11	20-Jan-11	0	13
A9950	Julian-1.265600	North	Exterior Light Fixtures North Elevation	2	2	17-Feb-11	18-Feb-11	23-May-11	24-May-11	67	67

West Elevation											
Activity ID	WBS	Area	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Free Float	Total Float
A5610	Julian-1.045010	West	Brick Tuck Point Repairs West Elevation	5	5	20-Aug-10	26-Aug-10	09-Dec-10	14-Dec-10	0	76
A1120	Julian-1.085113	West	Window Demo West Wing Second Floor	2	2	16-Nov-10	17-Nov-10	14-Dec-10	15-Dec-10	0	19
A9660	Julian-1.061000	West	Window Blocking West Wing Second Floor	2	2	18-Nov-10	19-Nov-10	16-Dec-10	17-Dec-10	6	19
A2630	Julian-1.085113	West	Windows West Wing Second Floor	4	4	29-Nov-10	02-Dec-10	16-Dec-10	21-Dec-10	0	13
A1220	Julian-1.085113	West	Window Demo West Wing First Floor	2	2	09-Dec-10	10-Dec-10	05-Jan-11	06-Jan-11	0	17
A9670	Julian-1.061000	West	Window Blocking West Wing First Floor	2	2	13-Dec-10	14-Dec-10	07-Jan-11	10-Jan-11	4	17
A2940	Julian-1.085113	West	Windows West Wing First Floor	4	4	17-Dec-10	22-Dec-10	07-Jan-11	12-Jan-11	0	13
A1430	Julian-1.085113	West	Window Demo West Wing Basement Floor	2	2	28-Dec-10	29-Dec-10	19-Jan-11	20-Jan-11	0	15
A9680	Julian-1.061000	West	Window Blocking West Wing Basement Floor	2	2	30-Dec-10	03-Jan-11	21-Jan-11	24-Jan-11	2	15
A3160	Julian-1.085113	West	Windows West Wing Basement Floor	4	4	04-Jan-11	07-Jan-11	21-Jan-11	26-Jan-11	0	13
A8990	Julian-1.062013	West	Fascia & Dental Repair	5	5	10-Jan-11	14-Jan-11	22-Mar-11	28-Mar-11	0	51
A8880	Julian-1.062013	West	Fascia & Dental Painting	5	5	17-Jan-11	21-Jan-11	29-Mar-11	04-Apr-11	0	51
A9960	Julian-1.265600	West	Exterior Light Fixtures West Elevation	2	2	23-Feb-11	24-Feb-11	23-May-11	24-May-11	63	63

East Elevation											
Activity ID	WBS	Area	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Free Float	Total Float
A8640	Julian-1.085113	East	Window Demo for CMU Infill North & South ...	2	2	11-Aug-10	12-Aug-10	26-Jan-11	27-Jan-11	0	116
A5600	Julian-1.045010	East	Brick Tuck Point Repairs East Elevation	5	5	27-Aug-10	02-Sep-10	15-Dec-10	21-Dec-10	63	76
A1140	Julian-1.085113	East	Window Demo East Wing Second Floor	2	2	18-Nov-10	19-Nov-10	20-Dec-10	21-Dec-10	0	21
A8730	Julian-1.061000	East	Window Blocking East Wing Second Floor	2	2	22-Nov-10	23-Nov-10	22-Dec-10	23-Dec-10	8	21
A2650	Julian-1.085113	East	Windows East Wing Second Floor	4	4	03-Dec-10	08-Dec-10	22-Dec-10	28-Dec-10	0	13
A1240	Julian-1.085113	East	Window Demo East Wing First Floor	2	2	13-Dec-10	14-Dec-10	11-Jan-11	12-Jan-11	0	19
A9640	Julian-1.061000	East	Window Blocking East Wing First Floor	2	2	15-Dec-10	16-Dec-10	13-Jan-11	14-Jan-11	6	19
A2960	Julian-1.085113	East	Windows East Wing First Floor	4	4	23-Dec-10	29-Dec-10	13-Jan-11	18-Jan-11	0	13
A1440	Julian-1.085113	East	Window Demo East Wing Basement Floor	2	2	30-Dec-10	03-Jan-11	25-Jan-11	26-Jan-11	0	17
A9650	Julian-1.061000	East	Window Blocking East Wing Basement Floor	2	2	04-Jan-11	05-Jan-11	27-Jan-11	28-Jan-11	4	17
A3170	Julian-1.085113	East	Windows East Wing Basement Floor	4	4	10-Jan-11	13-Jan-11	27-Jan-11	01-Feb-11	0	13
A8700	Julian-1.062013	East	Fascia & Dental Repair	5	5	17-Jan-11	21-Jan-11	29-Mar-11	04-Apr-11	0	51
A8710	Julian-1.062013	East	Fascia & Dental Painting	5	5	24-Jan-11	28-Jan-11	05-Apr-11	11-Apr-11	33	51
A9970	Julian-1.265600	East	Exterior Light Fixtures East Elevation	2	2	07-Mar-11	08-Mar-11	23-May-11	24-May-11	55	55

Interior Construction											
Activity ID	WBS	Area	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Free Float	Total Float
Third Floor											
A1100	Julian-1.024119	3RD	Shore CL Q for CMU Demo	3	3	09-Jul-10	13-Jul-10	27-Jul-10	29-Jul-10	0	12
A4800	Julian-1.024119	3RD	CMU Demo CL Q	5	5	14-Jul-10	20-Jul-10	30-Jul-10	05-Aug-10	0	12
A1650	Julian-1.051200	3RD	Structural Steel CL Q	5	5	26-Jul-10	30-Jul-10	06-Aug-10	12-Aug-10	7	9
A1110	Julian-1.024119	3RD	Concrete Demo for New Chase	2	2	30-Aug-10	31-Aug-10	01-Oct-10	04-Oct-10	0	23
A1890	Julian-1.035300	3RD	Topping Slab South Wing	3	3	01-Sep-10	03-Sep-10	05-Oct-10	07-Oct-10	22	23
A1940	Julian-1.051200	3RD	Structural Steel Lintels for CMU Demo	2	2	01-Oct-10	04-Oct-10	18-Nov-10	19-Nov-10	0	34
A6970	Julian-1.233113	3RD	Penthouse Ductwork	6	6	07-Oct-10	14-Oct-10	08-Oct-10	15-Oct-10	0	1
A6980	Julian-1.233416	3RD	Exhaust Fan EF-4	1	1	07-Oct-10	07-Oct-10	10-Mar-11	10-Mar-11	5	107
A6990	Julian-1.233416	3RD	Exhaust Fan EF-5	1	1	07-Oct-10	07-Oct-10	10-Mar-11	10-Mar-11	5	107
A7000	Julian-1.233416	3RD	Exhaust Fan EF-6	1	1	07-Oct-10	07-Oct-10	10-Mar-11	10-Mar-11	5	107
A7010	Julian-1.233416	3RD	Exhaust Fan EF-7	1	1	07-Oct-10	07-Oct-10	10-Mar-11	10-Mar-11	5	107
A6500	Julian-1.233113	3RD	Ductwork Upstream VAV Boxes South Wing	4	4	15-Oct-10	20-Oct-10	18-Oct-10	21-Oct-10	0	1
A7560	Julian-1.221316	3RD	Sanitary Piping South Wing	6	6	20-Oct-10	27-Oct-10	26-Oct-10	02-Nov-10	0	4
A6540	Julian-1.233600	3RD	VAV Boxes South Wing	3	3	21-Oct-10	25-Oct-10	15-Nov-10	17-Nov-10	0	17
A7590	Julian-1.211000	3RD	Fire Protection Piping	4	4	21-Oct-10	26-Oct-10	30-Dec-10	05-Jan-11	28	48
A6580	Julian-1.233113	3RD	Ductwork Downstream VAV Boxes South Wing	3	3	26-Oct-10	29-Oct-10	18-Nov-10	22-Nov-10	0	17
A6820	Julian-1.232113	3RD	Hydronic Piping South Wing	4	4	26-Oct-10	29-Oct-10	08-Dec-10	13-Dec-10	7	30
A1900	Julian-1.042000	3RD	CMU Interior Walls Between CL P & Q	5	5	28-Oct-10	03-Nov-10	27-Dec-10	03-Jan-11	0	40
A2000	Julian-1.081113	3RD	Steel Frames	2	2	28-Oct-10	29-Oct-10	11-Jan-11	12-Jan-11	0	50
A7570	Julian-1.221116	3RD	Domestic Water Piping South Wing	5	5	28-Oct-10	03-Nov-10	21-Dec-10	28-Dec-10	17	37
A6480	Julian-1.233113	3RD	Ductwork Upstream VAV Boxes West Wing	5	5	29-Oct-10	04-Nov-10	23-Nov-10	30-Nov-10	0	17
A2020	Julian-1.081113	3RD	Interior Steel Doors	1	1	01-Nov-10	01-Nov-10	27-May-11	27-May-11	113	146
A1950	Julian-1.054000	3RD	Metal Stud Wall Framing	2	2	04-Nov-10	05-Nov-10	04-Jan-11	05-Jan-11	0	40
A6520	Julian-1.233600	3RD	VAV Boxes West Wing	3	3	05-Nov-10	09-Nov-10	01-Dec-10	03-Dec-10	0	17
A7950	Julian-1.260533	3RD	Electrical Rough	6	6	08-Nov-10	15-Nov-10	10-Feb-11	17-Feb-11	0	65
A9030	Julian-1.283111	3RD	Fire Alarm Rough	3	3	08-Nov-10	10-Nov-10	15-Feb-11	17-Feb-11	31	68
A9290	Julian-1.281600	3RD	Intrusion Detection Rough	2	2	08-Nov-10	09-Nov-10	18-May-11	19-May-11	106	134
A1910	Julian-1.042000	3RD	CMU/Veneer Window Infill CL P	3	3	10-Nov-10	12-Nov-10	09-Dec-10	13-Dec-10	10	20
A6560	Julian-1.233113	3RD	Ductwork Downstream VAV Boxes West Wing	3	3	10-Nov-10	12-Nov-10	06-Dec-10	08-Dec-10	0	17
A6600	Julian-1.232113	3RD	Hydronic Piping West Wing	5	5	10-Nov-10	16-Nov-10	14-Dec-10	20-Dec-10	6	23
A6490	Julian-1.233113	3RD	Ductwork Upstream VAV Boxes East Wing	5	5	15-Nov-10	19-Nov-10	09-Dec-10	15-Dec-10	0	17
A8140	Julian-1.262416	3RD	Panelboards & Terminations Elec. Room 302	2	2	16-Nov-10	17-Nov-10	04-Mar-11	07-Mar-11	74	75
A6530	Julian-1.233600	3RD	VAV Boxes East Wing	3	3	22-Nov-10	24-Nov-10	16-Dec-10	20-Dec-10	0	17
A6570	Julian-1.233113	3RD	Ductwork Downstream VAV Boxes East Wing	3	3	26-Nov-10	30-Nov-10	24-Feb-11	28-Feb-11	8	62
A6610	Julian-1.232113	3RD	Hydronic Piping East Wing	5	5	26-Nov-10	02-Dec-10	21-Dec-10	28-Dec-10	0	17
A6660	Julian-1.230700	3RD	HVAC Insulation South Wing	4	4	30-Nov-10	03-Dec-10	14-Feb-11	17-Feb-11	0	52
A7580	Julian-1.220700	3RD	Plumbing Insulation South Wing	5	5	30-Nov-10	03-Dec-10	29-Dec-10	05-Jan-11	0	20
A3090	Julian-1.072100	3RD	Metal Stud Wall Insulation	2	2	30-Nov-10	01-Dec-10	11-Jan-11	12-Jan-11	8	28
A6640	Julian-1.230700	3RD	HVAC Insulation West Wing	5	5	06-Dec-10	10-Dec-10	22-Feb-11	28-Feb-11	0	54
A1990	Julian-1.054000	3RD	Metal Stud Ceiling & Soffit Framing	3	3	07-Dec-10	09-Dec-10	06-Jan-11	10-Jan-11	0	20
A1960	Julian-1.054000	3RD	Shaft Wall Framing	2	2	10-Dec-10	13-Dec-10	11-Jan-11	12-Jan-11	0	20
A6650	Julian-1.230700	3RD	HVAC Insulation East Wing	5	5	13-Dec-10	17-Dec-10	01-Mar-11	07-Mar-11	47	54
A1970	Julian-1.092600	3RD	Drywall	2	2	14-Dec-10	15-Dec-10	13-Jan-11	14-Jan-11	0	20
A1980	Julian-1.092600	3RD	Finish Drywall	3	3	16-Dec-10	20-Dec-10	17-Jan-11	19-Jan-11	0	20
A9310	Julian-1.283111	3RD	Fire Alarm Terminal Cabinet FATC	2	2	16-Dec-10	17-Dec-10	20-May-11	23-May-11	79	109
A2130	Julian-1.099100	3RD	Prime Paint	2	2	21-Dec-10	22-Dec-10	20-Jan-11	21-Jan-11	0	20
A2140	Julian-1.099100	3RD	Paint First Coat	2	2	23-Dec-10	27-Dec-10	16-Feb-11	17-Feb-11	0	37
A2100	Julian-1.093000	3RD	Ceramic Tile Scullery 305	4	4	23-Dec-10	29-Dec-10	24-Jan-11	27-Jan-11	0	20
A2040	Julian-1.095113	3RD	APC Grid	3	3	28-Dec-10	30-Dec-10	18-Feb-11	22-Feb-11	0	37
A3720	Julian-1.099100	3RD	Sealed Concrete Floor Coating	1	1	28-Dec-10	28-Dec-10	22-Apr-11	22-Apr-11	71	82
A2090	Julian-1.093000	3RD	Ceramic Tile Toilet 303								

